



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Florida Mango Rd. over LWDD Lat. 8 Canal (PB934338)</p> <p>Project Number: 1475</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Alan Gerwig &amp; Assoc.</p> <p>Contractor: Ranger</p> <p>Project Manager: Maroun Azzi</p>	<p><b>Scope</b></p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.</p> <p><b>Notes</b></p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. Design (using RP funds) is complete. The const. of the project (incl. assoc. rdwy. improvements) is currently est. at \$3.1m. The IST partially funds the (bridge) const. at \$700,000 in FY19. Construction is ongoing (70% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>9/30/2015</td> <td>9/30/2015</td> </tr> <tr> <td>Design Completion</td> <td>7/1/2021</td> <td>2/1/2021</td> </tr> <tr> <td>Construction Bid Date</td> <td>9/1/2021</td> <td>4/13/2021</td> </tr> <tr> <td>Construction Start</td> <td>12/1/2021</td> <td>2/22/2022</td> </tr> <tr> <td>Construction Complete</td> <td>8/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	9/30/2015	9/30/2015	Design Completion	7/1/2021	2/1/2021	Construction Bid Date	9/1/2021	4/13/2021	Construction Start	12/1/2021	2/22/2022	Construction Complete	8/1/2023	
	Original	Actual																		
Design Contract Notice to Proceed	9/30/2015	9/30/2015																		
Design Completion	7/1/2021	2/1/2021																		
Construction Bid Date	9/1/2021	4/13/2021																		
Construction Start	12/1/2021	2/22/2022																		
Construction Complete	8/1/2023																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 100%    MBE 0%</p> <p>WBE 0%    Local 100%</p> <p><b>Contractor</b></p> <p>SBE 21.2%    MBE 0%</p> <p>WBE 0%    Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$696,295</td> <td>99.47%</td> <td>\$695,302</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$696,295	99.47%	\$695,302
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$696,295	99.47%	\$695,302											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Smith Sundy Rd. over LWDD Lat. 33 Canal</p> <p>Project Number: 1521</p> <p>BCC District: 05</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p><b>Scope</b></p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p><b>Notes</b></p> <p>Design is ongoing (65% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>3/13/2018</td> <td>3/21/2018</td> </tr> <tr> <td>Design Completion</td> <td>4/1/2024</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>11/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	3/13/2018	3/21/2018	Design Completion	4/1/2024		Construction Bid Date	7/1/2024		Construction Start	11/1/2024		Construction Complete	6/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	3/13/2018	3/21/2018																		
Design Completion	4/1/2024																			
Construction Bid Date	7/1/2024																			
Construction Start	11/1/2024																			
Construction Complete	6/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 62.5%    MBE 0%</p> <p>WBE 0%    Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD    MBE TBD</p> <p>WBE TBD    Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,750,000</td> <td>\$452,941</td> <td>25.88%</td> <td>\$286,201</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,750,000	\$452,941	25.88%	\$286,201
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,750,000	\$452,941	25.88%	\$286,201											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of Military Trail</p> <p>Project Number: 1541</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Military Trail.</p> <p><b>Notes</b></p> <p>Restriping along Military Trail is done on an as needed basis as funding allows. The project is funded at \$200,000 in FY 2017 and FY 2021 and \$100,000 in FY 2022 thru FY 2026 for a total funding of \$900,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palmetto Park to Clint Moore Complete</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>18th Street to Palmetto Park Complete</td> <td>12/18/2017</td> <td>12/18/2017</td> </tr> </tbody> </table>		Original	Actual	Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017	18th Street to Palmetto Park Complete	12/18/2017	12/18/2017
	Original	Actual									
Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017									
18th Street to Palmetto Park Complete	12/18/2017	12/18/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 92%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$137,271</td> <td>15.25%</td> <td>\$137,271</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$137,271	15.25%	\$137,271
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$137,271	15.25%	\$137,271											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																								
<p><b>Project Title:</b> Lake Osborne Dr. over Lake Bass Canal (PB934354)</p> <p>Project Number: 1542</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p><b>Scope</b></p> <p>This project will replace an existing bridge that was built over 60 years ago. The project will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p><b>Notes</b></p> <p>Design is ongoing (70% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract NTP</td> <td>8/2/2017</td> <td>8/2/2017</td> </tr> <tr> <td>Study Start</td> <td>8/2/2017</td> <td>8/2/2017</td> </tr> <tr> <td>Study Complete</td> <td>5/1/2018</td> <td>5/1/2018</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>7/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract NTP	8/2/2017	8/2/2017	Study Start	8/2/2017	8/2/2017	Study Complete	5/1/2018	5/1/2018	Design Completion	12/1/2023		Construction Bid Date	3/1/2024		Construction Start	7/1/2024		Construction Complete	7/1/2025	
	Original	Actual																								
Design Contract NTP	8/2/2017	8/2/2017																								
Study Start	8/2/2017	8/2/2017																								
Study Complete	5/1/2018	5/1/2018																								
Design Completion	12/1/2023																									
Construction Bid Date	3/1/2024																									
Construction Start	7/1/2024																									
Construction Complete	7/1/2025																									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 28.9% MBE 27.7%</p> <p>WBE 0% Local 95%</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,500,000</td> <td>\$376,629</td> <td>25.11%</td> <td>\$281,012</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,500,000	\$376,629	25.11%	\$281,012
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,500,000	\$376,629	25.11%	\$281,012											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																											
<p><b>Project Title:</b> Sections of Congress Avenue</p> <p>Project Number: 1543</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Congress Avenue.</p> <p><b>Notes</b></p> <p>Restriping along Congress Avenue is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2017 and FY 2021 thru FY 2025 and \$200,000 in FY 2026 for a total funding of \$800,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palm Beach Lakes to 45th Street Comple</td> <td>10/6/2017</td> <td>10/6/2017</td> </tr> <tr> <td>Okeehobee to Palm Beach Lakes Complk</td> <td>2/6/2018</td> <td>2/6/2018</td> </tr> <tr> <td>Silver Beach to Water Tower</td> <td>3/18/2019</td> <td>3/18/2019</td> </tr> <tr> <td>Southwest 30th Ave. to Golf Rd.</td> <td>2/11/2021</td> <td>2/11/2021</td> </tr> <tr> <td>Linton to Lake Ida</td> <td>12/1/2021</td> <td>1/11/2022</td> </tr> <tr> <td>Yamato to Clint Moore</td> <td>3/1/2022</td> <td>2/15/2022</td> </tr> <tr> <td>MLK to Blue Heron</td> <td>4/1/2022</td> <td>3/25/2022</td> </tr> <tr> <td>West Park Ave. to Nothlake</td> <td>4/1/2022</td> <td>3/25/2022</td> </tr> </tbody> </table>		Original	Actual	Palm Beach Lakes to 45th Street Comple	10/6/2017	10/6/2017	Okeehobee to Palm Beach Lakes Complk	2/6/2018	2/6/2018	Silver Beach to Water Tower	3/18/2019	3/18/2019	Southwest 30th Ave. to Golf Rd.	2/11/2021	2/11/2021	Linton to Lake Ida	12/1/2021	1/11/2022	Yamato to Clint Moore	3/1/2022	2/15/2022	MLK to Blue Heron	4/1/2022	3/25/2022	West Park Ave. to Nothlake	4/1/2022	3/25/2022
	Original	Actual																											
Palm Beach Lakes to 45th Street Comple	10/6/2017	10/6/2017																											
Okeehobee to Palm Beach Lakes Complk	2/6/2018	2/6/2018																											
Silver Beach to Water Tower	3/18/2019	3/18/2019																											
Southwest 30th Ave. to Golf Rd.	2/11/2021	2/11/2021																											
Linton to Lake Ida	12/1/2021	1/11/2022																											
Yamato to Clint Moore	3/1/2022	2/15/2022																											
MLK to Blue Heron	4/1/2022	3/25/2022																											
West Park Ave. to Nothlake	4/1/2022	3/25/2022																											

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 68% MBE 0%</p> <p>WBE 0% Local 68%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$800,000</td> <td>\$241,419</td> <td>30.18%</td> <td>\$210,124</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$241,419	30.18%	\$210,124
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$241,419	30.18%	\$210,124											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of Gateway Blvd.</p> <p>Project Number: 1544</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Gateway Boulevard.</p> <p><b>Notes</b></p> <p>Restriping along Gateway Blvd. is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2017 and FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road Comple</td> <td>8/24/2017</td> <td>8/24/2017</td> </tr> <tr> <td>Military to Congress Complete</td> <td>1/22/2018</td> <td>1/22/2018</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017	Military to Congress Complete	1/22/2018	1/22/2018
	Original	Actual									
Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017									
Military to Congress Complete	1/22/2018	1/22/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$76,915</td> <td>38.46%</td> <td>\$76,915</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$76,915	38.46%	\$76,915
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$76,915	38.46%	\$76,915											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Seacrest Blvd.</p> <p>Project Number: 1546</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Seacrest Boulevard.</p> <p><b>Notes</b></p> <p>Restriping along Seacrest Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017, FY 2020, FY 2023 and FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>SW 26th to Boynton Beach Blvd. Comple</td> <td style="text-align: center;">9/6/2017</td> <td style="text-align: center;">9/6/2017</td> </tr> </tbody> </table>		Original	Actual	SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017
	Original	Actual						
SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$31,702</td> <td style="text-align: center;">15.85%</td> <td style="text-align: center;">\$31,702</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$31,702	15.85%	\$31,702
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$31,702	15.85%	\$31,702											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p><b>Project Title:</b> Sections of Old Dixie Hwy.</p> <p>Project Number: 1546</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Old Dixie Highway.</p> <p><b>Notes</b></p> <p>Restriping along Old Dixie Hwy. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017, and \$100,000 in FY 2021 and FY 2023, and \$125,000 in FY 2026 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Boca Raton city limits to Lindell Road Cor</td> <td style="text-align: center;">11/20/2017</td> <td style="text-align: center;">11/20/2017</td> </tr> <tr> <td>NE 2nd Street to Glades Road Complete</td> <td style="text-align: center;">11/20/2017</td> <td style="text-align: center;">11/20/2017</td> </tr> <tr> <td>Alt. A-1-A to County Line Rd.</td> <td style="text-align: center;">7/1/2021</td> <td style="text-align: center;">6/25/2021</td> </tr> </tbody> </table>		Original	Actual	Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017	NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017	Alt. A-1-A to County Line Rd.	7/1/2021	6/25/2021
	Original	Actual												
Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017												
NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017												
Alt. A-1-A to County Line Rd.	7/1/2021	6/25/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$375,000</td> <td style="text-align: center;">\$28,575</td> <td style="text-align: center;">7.62%</td> <td style="text-align: center;">\$28,575</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$28,575	7.62%	\$28,575
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$28,575	7.62%	\$28,575											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of Clint Moore Road</p> <p>Project Number: 1547</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Clint Moore Road.</p> <p><b>Notes</b></p> <p>Restriping along Clint Moore Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2022, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Military to Congress Complete</td> <td>9/6/2017</td> <td>9/6/2017</td> </tr> <tr> <td>Turnpike Overpass to Jog</td> <td>12/29/2020</td> <td>12/29/2020</td> </tr> </tbody> </table>		Original	Actual	Military to Congress Complete	9/6/2017	9/6/2017	Turnpike Overpass to Jog	12/29/2020	12/29/2020
	Original	Actual									
Military to Congress Complete	9/6/2017	9/6/2017									
Turnpike Overpass to Jog	12/29/2020	12/29/2020									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$47,104</td> <td>23.55%</td> <td>\$47,104</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$47,104	23.55%	\$47,104
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$47,104	23.55%	\$47,104											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Hagen Ranch Road</p> <p>Project Number: 1548</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Hagen Ranch Road.</p> <p><b>Notes</b></p> <p>Restriping along Hagen Ranch Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2021, and \$100,000 in FY 2024, and \$75,000 in FY 2026 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Atlantic to Flavor Pict Complete</td> <td>7/31/2017</td> <td>7/11/2017</td> </tr> </tbody> </table>		Original	Actual	Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017
	Original	Actual						
Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$58,452</td> <td>21.26%</td> <td>\$49,680</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$58,452	21.26%	\$49,680
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$58,452	21.26%	\$49,680											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of Palm Beach Lakes Blvd.</p> <p>Project Number: 1549</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Palm Beach Lakes Boulevard.</p> <p><b>Notes</b></p> <p>Restriping along Palm Beach Lakes Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2025 for a total funding of \$100,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Sapodilla to N. Dixie Complete</td> <td style="text-align: center;">8/23/2017</td> <td style="text-align: center;">8/23/2017</td> </tr> <tr> <td>Okeechobee to Robbins Complete</td> <td style="text-align: center;">8/24/2017</td> <td style="text-align: center;">8/24/2017</td> </tr> </tbody> </table>		Original	Actual	Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017	Okeechobee to Robbins Complete	8/24/2017	8/24/2017
	Original	Actual									
Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017									
Okeechobee to Robbins Complete	8/24/2017	8/24/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$100,000</td> <td style="text-align: center;">\$29,252</td> <td style="text-align: center;">29.25%</td> <td style="text-align: center;">\$29,252</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$100,000	\$29,252	29.25%	\$29,252
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$100,000	\$29,252	29.25%	\$29,252											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Wabasso Dr. over LWDD Lat. 2 Canal (934237)</p> <p>Project Number: 1557</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Alan Gerwig &amp; Associates</p> <p>Contractor: Johnson-Davis, Inc.</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p><b>Scope</b></p> <p>This project will replace an existing bridge that was built over 50 years ago with a box culvert. The new box culvert will improve traffic safety (lane widths, bike lanes), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p><b>Notes</b></p> <p>This project was orig. funded for \$700k. The Project was bid on 2/15/22. A Community Development Block Grant (CDBG) with Dept. of Housing &amp; Economic Sustainability was received for \$1,095,807. Construction contract awarded by BCC on 6/14/22. Construction is ongoing (70% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td style="text-align: center;">7/10/2018</td> <td style="text-align: center;">7/10/2018</td> </tr> <tr> <td>Design Completion</td> <td style="text-align: center;">3/1/2021</td> <td style="text-align: center;">9/15/2021</td> </tr> <tr> <td>Construction Bid Date</td> <td style="text-align: center;">2/15/2022</td> <td style="text-align: center;">2/15/2022</td> </tr> <tr> <td>Construction Start</td> <td style="text-align: center;">1/2/2023</td> <td style="text-align: center;">1/3/2023</td> </tr> <tr> <td>Construction Complete</td> <td style="text-align: center;">12/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	7/10/2018	7/10/2018	Design Completion	3/1/2021	9/15/2021	Construction Bid Date	2/15/2022	2/15/2022	Construction Start	1/2/2023	1/3/2023	Construction Complete	12/1/2023	
	Original	Actual																		
Design Contract Notice to Proceed	7/10/2018	7/10/2018																		
Design Completion	3/1/2021	9/15/2021																		
Construction Bid Date	2/15/2022	2/15/2022																		
Construction Start	1/2/2023	1/3/2023																		
Construction Complete	12/1/2023																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p><b>Contractor</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$700,000</td> <td style="text-align: center;">\$677,538</td> <td style="text-align: center;">96.79%</td> <td style="text-align: center;">\$451,644</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$677,538	96.79%	\$451,644
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$677,538	96.79%	\$451,644											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of Randolph Siding Rd.</p> <p>Project Number: 1559</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: D02-Drainage (Pipe Replacements)</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Mark Kroeger</p>	<p><b>Scope</b></p> <p>This project will repair and/or replace existing pipe culverts and drainage structures along Randolph Siding Road. These repairs are needed in order to properly drain and maintain Randolph Siding Road in a safe operating condition.</p> <p><b>Notes</b></p> <p>This project is funded at \$300k in FY 2018 and FY 2021 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>110th to Jupiter Farms Road Complete</td> <td style="text-align: center;">6/1/2018</td> <td style="text-align: center;">5/10/2018</td> </tr> <tr> <td>@Alexander Run</td> <td style="text-align: center;">5/1/2019</td> <td style="text-align: center;">6/7/2019</td> </tr> </tbody> </table>		Original	Actual	110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018	@Alexander Run	5/1/2019	6/7/2019
	Original	Actual									
110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018									
@Alexander Run	5/1/2019	6/7/2019									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$600,000</td> <td style="text-align: right;">\$101,020</td> <td style="text-align: center;">16.84%</td> <td style="text-align: right;">\$101,020</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$101,020	16.84%	\$101,020
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$101,020	16.84%	\$101,020											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Boynton Beach Blvd. &amp; Seacrest Blvd.</p> <p>Project Number: 1578</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p><b>Scope</b></p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2018 IST \$400,000</p> <p>FY 2022 IST \$250,000</p> <p><b>Notes</b></p> <p>Design of the project is ON HOLD. Utility and right-of-way (ROW) issues still unresolved. The County has requested that the FDOT replace this signal as part of an upcoming State project. Project is on hold.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Construction Start - TBD</td> <td></td> <td></td> </tr> <tr> <td>Construction Complete - TBD</td> <td></td> <td></td> </tr> <tr> <td>Design NTP Issued</td> <td style="text-align: center;">4/19/2019</td> <td style="text-align: center;">4/7/2019</td> </tr> <tr> <td>Design Complete</td> <td style="text-align: center;">6/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Construction Start - TBD			Construction Complete - TBD			Design NTP Issued	4/19/2019	4/7/2019	Design Complete	6/1/2023	
	Original	Actual															
Construction Start - TBD																	
Construction Complete - TBD																	
Design NTP Issued	4/19/2019	4/7/2019															
Design Complete	6/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$650,000</td> <td style="text-align: right;">\$72,176</td> <td style="text-align: center;">11.10%</td> <td style="text-align: right;">\$14,925</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$650,000	\$72,176	11.10%	\$14,925
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$650,000	\$72,176	11.10%	\$14,925											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Sections of Lyons Road</p> <p>Project Number: 1597</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Lyons Road.</p> <p><b>Notes</b></p> <p>Restriping along Lyons Road is done on an as needed basis as funding allows. The project is funded at \$200,000 in FY 2018, FY 2022, and FY 2025 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Connector Road to Lantana Road</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/7/2018</td> </tr> <tr> <td>Wendy Lane to Palm Beach Pantation Bl</td> <td style="text-align: center;">3/20/2019</td> <td style="text-align: center;">3/20/2019</td> </tr> <tr> <td>Glades to Yamato</td> <td style="text-align: center;">8/1/2021</td> <td style="text-align: center;">3/24/2022</td> </tr> <tr> <td>Yamato to Clint Moore</td> <td style="text-align: center;">8/1/2022</td> <td style="text-align: center;">8/1/2022</td> </tr> <tr> <td>Happy Hollow to L-30</td> <td style="text-align: center;">1/5/2023</td> <td style="text-align: center;">1/5/2023</td> </tr> </tbody> </table>		Original	Actual	Connector Road to Lantana Road	5/14/2018	5/7/2018	Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019	Glades to Yamato	8/1/2021	3/24/2022	Yamato to Clint Moore	8/1/2022	8/1/2022	Happy Hollow to L-30	1/5/2023	1/5/2023
	Original	Actual																		
Connector Road to Lantana Road	5/14/2018	5/7/2018																		
Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019																		
Glades to Yamato	8/1/2021	3/24/2022																		
Yamato to Clint Moore	8/1/2022	8/1/2022																		
Happy Hollow to L-30	1/5/2023	1/5/2023																		

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 40% MBE 0%</p> <p>WBE 0% Local 40%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$600,000</td> <td style="text-align: center;">\$248,559</td> <td style="text-align: center;">41.43%</td> <td style="text-align: center;">\$209,111</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$248,559	41.43%	\$209,111
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$248,559	41.43%	\$209,111											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p><b>Project Title:</b> Sections of Haverhill Road</p> <p>Project Number: 1598</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Haverhill Road.</p> <p><b>Notes</b></p> <p>Restriping along Haverhill Road is done on an as needed basis as funding allows. Project is funded at \$100,000 in FY 2018, FY 2021, FY 2023, and FY 2026 for a total funding of \$400,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Lantana Road to Hypoluxo Road</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/2/2018</td> </tr> <tr> <td>10th Ave. N to Purdy Lane</td> <td style="text-align: center;">9/1/2019</td> <td style="text-align: center;">9/1/2019</td> </tr> <tr> <td>Caribbean to Beeline</td> <td style="text-align: center;">6/1/2020</td> <td style="text-align: center;">6/10/2020</td> </tr> </tbody> </table>		Original	Actual	Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018	10th Ave. N to Purdy Lane	9/1/2019	9/1/2019	Caribbean to Beeline	6/1/2020	6/10/2020
	Original	Actual												
Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018												
10th Ave. N to Purdy Lane	9/1/2019	9/1/2019												
Caribbean to Beeline	6/1/2020	6/10/2020												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 45% MBE 0%</p> <p>WBE 0% Local 45%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$400,000</td> <td style="text-align: center;">\$142,079</td> <td style="text-align: center;">35.52%</td> <td style="text-align: center;">\$61,263</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$142,079	35.52%	\$61,263
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$142,079	35.52%	\$61,263											





# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Sections of Belvedere Road</p> <p>Project Number: 1599</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Belvedere Road.</p> <p><b>Notes</b></p> <p>Restriping along Belvedere Road is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2018, and \$50,000 in FY 2022 and FY 2025, and \$125,000 in FY 2024 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Haverhill Road to Drexel Road</td> <td>7/14/2018</td> <td>8/20/2018</td> </tr> <tr> <td>Benoist Farms Road to SR7</td> <td>3/1/2022</td> <td>3/3/2022</td> </tr> <tr> <td>Military Trail to 8th St.</td> <td>4/1/2022</td> <td>3/3/2022</td> </tr> <tr> <td>Haverhill to Military</td> <td>6/15/2022</td> <td>6/15/2022</td> </tr> </tbody> </table>		Original	Actual	Haverhill Road to Drexel Road	7/14/2018	8/20/2018	Benoist Farms Road to SR7	3/1/2022	3/3/2022	Military Trail to 8th St.	4/1/2022	3/3/2022	Haverhill to Military	6/15/2022	6/15/2022
	Original	Actual															
Haverhill Road to Drexel Road	7/14/2018	8/20/2018															
Benoist Farms Road to SR7	3/1/2022	3/3/2022															
Military Trail to 8th St.	4/1/2022	3/3/2022															
Haverhill to Military	6/15/2022	6/15/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$325,000</td> <td>\$110,533</td> <td>34.01%</td> <td>\$110,533</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$110,533	34.01%	\$110,533
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$110,533	34.01%	\$110,533											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Sections of Yamato Road</p> <p>Project Number: 1603</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Yamato Road.</p> <p><b>Notes</b></p> <p>Restriping along Yamato Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018 and \$50,000 in FY 2020 and FY 2023 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>SR7 to Lyons</td> <td>8/1/2018</td> <td>11/1/2018</td> </tr> <tr> <td>Gatehouse Drive to Jog Road</td> <td>8/1/2018</td> <td>11/1/2018</td> </tr> <tr> <td>Cain to SR7</td> <td>8/19/2021</td> <td>1/31/2022</td> </tr> <tr> <td>Turnpike Overpass to Jog Road</td> <td>8/12/2022</td> <td>8/12/2022</td> </tr> </tbody> </table>		Original	Actual	SR7 to Lyons	8/1/2018	11/1/2018	Gatehouse Drive to Jog Road	8/1/2018	11/1/2018	Cain to SR7	8/19/2021	1/31/2022	Turnpike Overpass to Jog Road	8/12/2022	8/12/2022
	Original	Actual															
SR7 to Lyons	8/1/2018	11/1/2018															
Gatehouse Drive to Jog Road	8/1/2018	11/1/2018															
Cain to SR7	8/19/2021	1/31/2022															
Turnpike Overpass to Jog Road	8/12/2022	8/12/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$175,000</td> <td>\$94,288</td> <td>53.88%</td> <td>\$94,288</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$94,288	53.88%	\$94,288
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$94,288	53.88%	\$94,288											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p><b>Project Title:</b> Sections of Indiantown Road Striping</p> <p>Project Number: 1604</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Indiantown Road.</p> <p><b>Notes</b></p> <p>Restriping along Indiantown Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021, FY 2023, and FY 2025 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Beeline Highway to east for 1/2 mile</td> <td>7/14/2018</td> <td>1/9/2019</td> </tr> <tr> <td>Cortona Blvd. to Taylor Rd.</td> <td>1/29/2022</td> <td>4/4/2022</td> </tr> <tr> <td>Jupiter Farms Rd. to Brian Way</td> <td>2/1/2022</td> <td>4/4/2022</td> </tr> </tbody> </table>		Original	Actual	Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019	Cortona Blvd. to Taylor Rd.	1/29/2022	4/4/2022	Jupiter Farms Rd. to Brian Way	2/1/2022	4/4/2022
	Original	Actual												
Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019												
Cortona Blvd. to Taylor Rd.	1/29/2022	4/4/2022												
Jupiter Farms Rd. to Brian Way	2/1/2022	4/4/2022												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$203,932</td> <td>54.38%</td> <td>\$105,930</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$203,932	54.38%	\$105,930
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$203,932	54.38%	\$105,930											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Palmetto Park Road</p> <p>Project Number: 1605</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Palmetto Park Road.</p> <p><b>Notes</b></p> <p>Restriping along Palmetto Park Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021 and FY 2023 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>CSX RR to Crawford Blvd.</td> <td>5/14/2018</td> <td>5/7/2018</td> </tr> </tbody> </table>		Original	Actual	CSX RR to Crawford Blvd.	5/14/2018	5/7/2018
	Original	Actual						
CSX RR to Crawford Blvd.	5/14/2018	5/7/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$52,914</td> <td>19.24%</td> <td>\$52,914</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$52,914	19.24%	\$52,914
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$52,914	19.24%	\$52,914											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p><b>Project Title:</b> Sections of Hypoluxo Road</p> <p>Project Number: 1606</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Hypoluxo Road.</p> <p><b>Notes</b></p> <p>Restriping along Hypoluxo Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, \$100,000 in FY 2021 and FY 2024 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road</td> <td style="text-align: center;">8/1/2018</td> <td style="text-align: center;">10/19/2018</td> </tr> <tr> <td>Jog Road to Military Trail</td> <td style="text-align: center;">9/1/2018</td> <td style="text-align: center;">10/19/2018</td> </tr> <tr> <td>SR7 to Hagen Ranch Rd.</td> <td style="text-align: center;">7/1/2021</td> <td style="text-align: center;">12/8/2021</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018	Jog Road to Military Trail	9/1/2018	10/19/2018	SR7 to Hagen Ranch Rd.	7/1/2021	12/8/2021
	Original	Actual												
Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018												
Jog Road to Military Trail	9/1/2018	10/19/2018												
SR7 to Hagen Ranch Rd.	7/1/2021	12/8/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$275,000</td> <td style="text-align: center;">\$113,138</td> <td style="text-align: center;">41.14%</td> <td style="text-align: center;">\$77,328</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$113,138	41.14%	\$77,328
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$113,138	41.14%	\$77,328											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Sections of Australian Avenue</p> <p>Project Number: 1607</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Australian Avenue.</p> <p><b>Notes</b></p> <p>Restriping along Australian Avenue is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, \$125,000 in FY 2022 and FY 2026 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Banyan Blvd. to Palm Beach Lake Blvd.</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">1/29/2019</td> </tr> <tr> <td>Belvedere to Airport Hilton</td> <td style="text-align: center;">3/1/2022</td> <td style="text-align: center;">2/25/2022</td> </tr> <tr> <td>25th St. to 45th St.</td> <td style="text-align: center;">4/1/2022</td> <td style="text-align: center;">3/25/2022</td> </tr> <tr> <td>Old Okeechobee to Mercer</td> <td style="text-align: center;">4/10/2022</td> <td style="text-align: center;">4/12/2022</td> </tr> </tbody> </table>		Original	Actual	Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019	Belvedere to Airport Hilton	3/1/2022	2/25/2022	25th St. to 45th St.	4/1/2022	3/25/2022	Old Okeechobee to Mercer	4/10/2022	4/12/2022
	Original	Actual															
Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019															
Belvedere to Airport Hilton	3/1/2022	2/25/2022															
25th St. to 45th St.	4/1/2022	3/25/2022															
Old Okeechobee to Mercer	4/10/2022	4/12/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$325,000</td> <td style="text-align: center;">\$82,032</td> <td style="text-align: center;">25.24%</td> <td style="text-align: center;">\$82,032</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$82,032	25.24%	\$82,032
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$82,032	25.24%	\$82,032											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Lantana Road</p> <p>Project Number: 1608</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Lantana Road.</p> <p><b>Notes</b></p> <p>The project is funded at \$75,000 in FY2018, \$100,000 FY2022, FY2024 and FY2026 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Palm Breezes Dr. to S. Congress Ave.</td> <td style="text-align: center;">7/1/2021</td> <td style="text-align: center;">7/1/2021</td> </tr> </tbody> </table>		Original	Actual	Palm Breezes Dr. to S. Congress Ave.	7/1/2021	7/1/2021
	Original	Actual						
Palm Breezes Dr. to S. Congress Ave.	7/1/2021	7/1/2021						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE 0%</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$375,000</td> <td style="text-align: center;">\$14,644</td> <td style="text-align: center;">3.90%</td> <td style="text-align: center;">\$1,279</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$14,644	3.90%	\$1,279
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$14,644	3.90%	\$1,279											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Okeechobee Blvd.</p> <p>Project Number: 1609</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Okeechobee Boulevard.</p> <p><b>Notes</b></p> <p>Restriping along Okeechobee Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Royal Palm Beach Blvd to SR 7</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">7/14/2018</td> </tr> </tbody> </table>		Original	Actual	Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018
	Original	Actual						
Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$44,753</td> <td style="text-align: center;">22.38%</td> <td style="text-align: center;">\$44,753</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$44,753	22.38%	\$44,753
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$44,753	22.38%	\$44,753											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sections of 10th Avenue North</p> <p>Project Number: 1610</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of 10th Avenue North.</p> <p><b>Notes</b></p> <p>Restriping along 10th Avenue North is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Pinehurst Dr. to Jog Rd.</td> <td style="text-align: center;">5/15/2018</td> <td style="text-align: center;">8/9/2018</td> </tr> <tr> <td>Congress to Florida Mango</td> <td style="text-align: center;">4/4/2021</td> <td style="text-align: center;">3/9/2021</td> </tr> </tbody> </table>		Original	Actual	Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018	Congress to Florida Mango	4/4/2021	3/9/2021
	Original	Actual									
Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018									
Congress to Florida Mango	4/4/2021	3/9/2021									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE NA Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$22,471</td> <td style="text-align: center;">11.24%</td> <td style="text-align: center;">\$22,471</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$22,471	11.24%	\$22,471
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$22,471	11.24%	\$22,471											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p><b>Project Title:</b> Sections of 45th Street</p> <p>Project Number: 1611</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of 45th Street.</p> <p><b>Notes</b></p> <p>Restriping along 45th Street is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$75,000 in FY 2026 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Military Trail to I-95</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">1/16/2019</td> </tr> <tr> <td>Greenwood Ave. to Broadway Blvd.</td> <td style="text-align: center;">3/11/2019</td> <td style="text-align: center;">3/18/2019</td> </tr> <tr> <td>Haverhill to Military</td> <td style="text-align: center;">6/25/2021</td> <td style="text-align: center;">6/25/2021</td> </tr> </tbody> </table>		Original	Actual	Military Trail to I-95	7/1/2018	1/16/2019	Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019	Haverhill to Military	6/25/2021	6/25/2021
	Original	Actual												
Military Trail to I-95	7/1/2018	1/16/2019												
Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019												
Haverhill to Military	6/25/2021	6/25/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$175,000</td> <td style="text-align: center;">\$82,540</td> <td style="text-align: center;">47.17%</td> <td style="text-align: center;">\$37,995</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$82,540	47.17%	\$37,995
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$82,540	47.17%	\$37,995											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Congress Ave. over PBC Lat. 2 Canal (934251)</p> <p>Project Number: 1614</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Maroun Azzi</p>	<p><b>Scope</b></p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p><b>Notes</b></p> <p>Design is ongoing (90% complete). FY 2019 IST \$200,000</p> <p>The scheduled dates have been revised to depict design, utility and permitting delays.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>2/1/2020</td> <td>1/15/2020</td> </tr> <tr> <td>Design Completion</td> <td>7/1/2023</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>10/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>2/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	2/1/2020	1/15/2020	Design Completion	7/1/2023		Construction Bid Date	10/1/2023		Construction Start	2/1/2024		Construction Complete	12/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	2/1/2020	1/15/2020																		
Design Completion	7/1/2023																			
Construction Bid Date	10/1/2023																			
Construction Start	2/1/2024																			
Construction Complete	12/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 31% MBE N/A</p> <p>WBE N/A Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,200,000</td> <td>\$197,472</td> <td>16.46%</td> <td>\$131,403</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,200,000	\$197,472	16.46%	\$131,403
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,200,000	\$197,472	16.46%	\$131,403											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Sam Senter Rd. over Ocean Canal (SFWMD Lat. 13 Canal)</p> <p>Project Number: 1615</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stanley Consultants</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Will Carey</p>	<p><b>Scope</b></p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage and turning movements and enhance pedestrian sidewalk safety.</p> <p><b>Notes</b></p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. Design is ongoing (15% complete). The const. of project (incl. assoc. rdway improvements) is currently est. at \$2.5m. The IST partially funds design (\$150k) in FY19 and const. (\$450k) in FY22.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>12/1/2020</td> <td>6/10/2021</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>5/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>11/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2026</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	12/1/2020	6/10/2021	Design Completion	12/1/2023		Construction Bid Date	5/1/2024		Construction Start	11/1/2024		Construction Complete	6/1/2026	
	Original	Actual																		
Design Contract Notice to Proceed	12/1/2020	6/10/2021																		
Design Completion	12/1/2023																			
Construction Bid Date	5/1/2024																			
Construction Start	11/1/2024																			
Construction Complete	6/1/2026																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 21.2% MBE 21.2%</p> <p>WBE 0% Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$63,356</td> <td>10.56%</td> <td>\$35,480</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$63,356	10.56%	\$35,480
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$63,356	10.56%	\$35,480											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Congress Ave. over LWDD Lat. 24 Canal (PB934479)</p> <p>Project Number: 1616</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Stantec</p> <p>Contractor: Johnson-Davis, Inc.</p> <p>Project Manager: Will Carey</p>	<p><b>Scope</b></p> <p>This project will replace an existing bridge that was built over 50 years ago. The new project will install a culvert under the existing bridge. The project will improve safety by eliminating barriers and improving slope protection.</p> <p><b>Notes</b></p> <p>The Project was bid on 3/22/2022 - with an apparent low bid of \$1.12m. Construction is forthcoming (0% complete). Construction start delayed until 1/22/2024.</p> <p>FY 2019 IST \$150,000 FY 2022 IST \$950,000</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>12/17/2019</td> <td>1/15/2020</td> </tr> <tr> <td>Design Completion</td> <td>3/1/2022</td> <td>2/1/2022</td> </tr> <tr> <td>Construction Bid Date</td> <td>7/1/2022</td> <td>3/22/2022</td> </tr> <tr> <td>Construction Start</td> <td>1/22/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>11/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	12/17/2019	1/15/2020	Design Completion	3/1/2022	2/1/2022	Construction Bid Date	7/1/2022	3/22/2022	Construction Start	1/22/2024		Construction Complete	11/1/2024	
	Original	Actual																		
Design Contract Notice to Proceed	12/17/2019	1/15/2020																		
Design Completion	3/1/2022	2/1/2022																		
Construction Bid Date	7/1/2022	3/22/2022																		
Construction Start	1/22/2024																			
Construction Complete	11/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 30% MBE N/A</p> <p>WBE N/A Local 100%</p> <p><b>Contractor</b></p> <p>SBE 32.9% MBE 0</p> <p>WBE 0 Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,100,000</td> <td>\$1,086,714</td> <td>98.79%</td> <td>\$114,357</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,100,000	\$1,086,714	98.79%	\$114,357
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,100,000	\$1,086,714	98.79%	\$114,357											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> A1A from US1 to Donald Ross</p> <p>Project Number: 1617</p> <p>BCC District: 01</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Baxter Woodman</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p><b>Scope</b></p> <p>The project involves addressing drainage issues along A 1A (US 1 to Donald Ross) to alleviate chronic or extended flooding. Drainage improvements include adding a new system and outfall, and adding exfiltration trench. The project is funded with IST funding (\$1m) and ARPA funding (\$500k).</p> <p><b>Notes</b></p> <p>Design is ongoing (70% complete).</p> <p>FY 2019 IST \$100,000; FY 2021 IST \$400,000; FY 2022 IST \$500,000</p> <p>The scheduled dates have been revised to depict coordination, design, utility and permitting delays.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>4/28/2020</td> <td>5/6/2020</td> </tr> <tr> <td>Design Completion</td> <td>6/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	4/28/2020	5/6/2020	Design Completion	6/1/2024		Construction Start	12/1/2024		Construction Complete	12/1/2025	
	Original	Actual															
Design Contract Notice to Proceed	4/28/2020	5/6/2020															
Design Completion	6/1/2024																
Construction Start	12/1/2024																
Construction Complete	12/1/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 27.8% MBE 8.9%</p> <p>WBE 0% Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,000,000</td> <td>\$125,794</td> <td>12.58%</td> <td>\$109,537</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,000,000	\$125,794	12.58%	\$109,537
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,000,000	\$125,794	12.58%	\$109,537											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																					
<p><b>Project Title:</b> FY 2019 Street Lighting LED Replacements - Countywide</p> <p>Project Number: 1627</p> <p>BCC District: Multiple</p> <p>Delivery Method: Florida Power and Light</p> <p>Category: S14-Street Lighting</p> <p>Status: Design</p> <p>Designer: Florida Power and Light</p> <p>Contractor: Florida Power and Light</p> <p>Project Manager: May Cheng</p>	<p><b>Scope</b></p> <p>These projects replace the high pressure sodium lights with LED lights. Many of the street lights along County roads are owned and maintained by FPL with the County paying all the operation and maintenance costs. FPL will be responsible for final design and installation and the County will reimburse FPL.</p> <p><b>Notes</b></p> <p>There are six 6 street lighting projects (road segments) funded (\$820,000) for conversion in FY 2019. The result will provide a cost savings, better quality illumination and a more desirable environmental light source.</p>	<table border="1"> <thead> <tr> <th></th> <th style="background-color: #0070C0; color: white;">Original</th> <th style="background-color: #0070C0; color: white;">Actual</th> </tr> </thead> <tbody> <tr><td>Melaleuca Lane/Greenacres limits to Kirk</td><td></td><td></td></tr> <tr><td>Linton/Military to Jog</td><td></td><td></td></tr> <tr><td>Jog Rd/SR80 to Forest Hill</td><td></td><td></td></tr> <tr><td>Jog Rd/Gateway to Woolbright</td><td></td><td></td></tr> <tr><td>Jog Rd/Lake Ida to Old Clint Moore</td><td></td><td></td></tr> <tr><td>Lantana Rd/Turnpike to High Ridge</td><td></td><td></td></tr> </tbody> </table>		Original	Actual	Melaleuca Lane/Greenacres limits to Kirk			Linton/Military to Jog			Jog Rd/SR80 to Forest Hill			Jog Rd/Gateway to Woolbright			Jog Rd/Lake Ida to Old Clint Moore			Lantana Rd/Turnpike to High Ridge		
	Original	Actual																					
Melaleuca Lane/Greenacres limits to Kirk																							
Linton/Military to Jog																							
Jog Rd/SR80 to Forest Hill																							
Jog Rd/Gateway to Woolbright																							
Jog Rd/Lake Ida to Old Clint Moore																							
Lantana Rd/Turnpike to High Ridge																							

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="background-color: #0070C0; color: white;">A</th> <th style="background-color: #0070C0; color: white;">B</th> <th style="background-color: #0070C0; color: white;">C=B/A</th> <th style="background-color: #0070C0; color: white;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$820,000</td> <td style="text-align: right;">\$258,849</td> <td style="text-align: right;">31.57%</td> <td style="text-align: right;">\$4,735</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$820,000	\$258,849	31.57%	\$4,735
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$820,000	\$258,849	31.57%	\$4,735											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Florida Mango Rd. over LWDD Lat. 9 Canal (PB934337)</p> <p>Project Number: 1635</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Stanley Consultants</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Maroun Azzi</p>	<p><b>Scope</b></p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.</p> <p><b>Notes</b></p> <p>The project is funded with 5-Yr Rd Program funding and IST funding. Design is complete. The const. of the project (incl. assoc. rdwy. improv.) is currently est. at \$3.3m. The IST partially funds the const. at \$700k. The project is scheduled to begin construction in FY24 (to coordinate with other rdwy work along the corridor).</p>	<table border="1"> <thead> <tr> <th></th> <th style="background-color: #0070C0; color: white;">Original</th> <th style="background-color: #0070C0; color: white;">Actual</th> </tr> </thead> <tbody> <tr><td>Design Contract Notice to Proceed</td><td>9/20/2016</td><td>9/20/2016</td></tr> <tr><td>Design Completion</td><td>1/11/2023</td><td>1/11/2023</td></tr> <tr><td>Construction Bid Date</td><td>8/1/2023</td><td></td></tr> <tr><td>Construction Start</td><td>12/1/2023</td><td></td></tr> <tr><td>Construction Complete</td><td>12/1/2025</td><td></td></tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	9/20/2016	9/20/2016	Design Completion	1/11/2023	1/11/2023	Construction Bid Date	8/1/2023		Construction Start	12/1/2023		Construction Complete	12/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	9/20/2016	9/20/2016																		
Design Completion	1/11/2023	1/11/2023																		
Construction Bid Date	8/1/2023																			
Construction Start	12/1/2023																			
Construction Complete	12/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 18% MBE N/A</p> <p>WBE N/A Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="background-color: #0070C0; color: white;">A</th> <th style="background-color: #0070C0; color: white;">B</th> <th style="background-color: #0070C0; color: white;">C=B/A</th> <th style="background-color: #0070C0; color: white;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$700,000</td> <td style="text-align: right;">\$0</td> <td style="text-align: right;">0.00%</td> <td style="text-align: right;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$0	0.00%	\$0											





# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Congress Ave. north of Linton Blvd.</p> <p>Project Number: 1638</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: CDI</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p><b>Scope</b></p> <p>The project involves addressing drainage issues along Congress Ave. (north of Linton) to alleviate chronic or extended flooding. Drainage improvements include adding exfiltration trench. The project is funded with IST funding (\$500k) and ARPA funding (\$500k).</p> <p><b>Notes</b></p> <p>Study completed. Design is ongoing (5% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>4/29/2020</td> <td>4/29/2020</td> </tr> <tr> <td>Design Completion</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	4/29/2020	4/29/2020	Design Completion	9/1/2023		Construction Start	12/1/2023		Construction Complete	12/1/2024	
	Original	Actual															
Design Contract Notice to Proceed	4/29/2020	4/29/2020															
Design Completion	9/1/2023																
Construction Start	12/1/2023																
Construction Complete	12/1/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 100%    MBE 0%</p> <p>WBE 0%    Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD    MBE TBD</p> <p>WBE TBD    Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$33,700</td> <td>6.74%</td> <td>\$33,700</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$33,700	6.74%	\$33,700
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$33,700	6.74%	\$33,700											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Lake Ida Rd from Congress Ave to Swinton Ave.</p> <p>Project Number: 1638</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 1.3 miles (6 lane miles) of Lake Ida Road from Congress Avenue to Swinton Avenue.</p> <p>FY 2020 IST \$700,000</p> <p>FY 2022 IST \$500,000</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Drainage Repair Complete</td> <td>3/1/2022</td> <td>8/5/2022</td> </tr> <tr> <td>Milling and Pavement Complete</td> <td>7/1/2022</td> <td>8/18/2022</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2022</td> <td>9/1/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>12/1/2022</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>12/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Drainage Repair Complete	3/1/2022	8/5/2022	Milling and Pavement Complete	7/1/2022	8/18/2022	Traffic Striping Complete	10/1/2022	9/1/2022	Traffic Loops Complete	12/1/2022		ADA (Curb/Cut Ramps) Complete	12/1/2022	
	Original	Actual																		
Drainage Repair Complete	3/1/2022	8/5/2022																		
Milling and Pavement Complete	7/1/2022	8/18/2022																		
Traffic Striping Complete	10/1/2022	9/1/2022																		
Traffic Loops Complete	12/1/2022																			
ADA (Curb/Cut Ramps) Complete	12/1/2022																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A    MBE N/A</p> <p>WBE N/A    Local N/A</p> <p><b>Contractor</b></p> <p>SBE 5%    MBE 0%</p> <p>WBE 0%    Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,200,000</td> <td>\$703,700</td> <td>58.64%</td> <td>\$703,700</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,200,000	\$703,700	58.64%	\$703,700
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,200,000	\$703,700	58.64%	\$703,700											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Boca Rio Rd. from S.W. 18th St. to Glades Rd.</p> <p>Project Number: 1642</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p><b>Scope</b></p> <p>Resurfacing 2.5 miles (5.8 lane miles) of Boca Rio Road from SW 18th Street to Glades Road.</p> <p>Note: There is a 5 Yr. Road Program Improvement Project on Boca Rio from Palmetto Park to Glades that will include resurfacing this road segment.</p> <p><b>Notes</b></p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>1/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>4/1/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>6/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	1/1/2024		Traffic Striping Complete	3/1/2024		ADA (Curb/Cut Ramps) Complete	4/1/2024		Traffic Loops Complete	6/1/2024	
	Original	Actual															
Milling and Pavement Complete	1/1/2024																
Traffic Striping Complete	3/1/2024																
ADA (Curb/Cut Ramps) Complete	4/1/2024																
Traffic Loops Complete	6/1/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$300,000</td> <td>\$485</td> <td>0.16%</td> <td>\$485</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$485	0.16%	\$485
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$485	0.16%	\$485											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Sections of Lawrence Road</p> <p>Project Number: 1648</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Lawrence Road.</p> <p><b>Notes</b></p> <p>Restriping along Lawrence Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2020 and FY 2023, and \$100,000 in FY 2025, for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Kewanee Rd. to Lantana</td> <td>3/1/2021</td> <td>3/22/2021</td> </tr> </tbody> </table>		Original	Actual	Kewanee Rd. to Lantana	3/1/2021	3/22/2021
	Original	Actual						
Kewanee Rd. to Lantana	3/1/2021	3/22/2021						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local 100%</p> <p><b>Contractor</b></p> <p>SBE 100% MBE N/A</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$10,355</td> <td>5.18%</td> <td>\$10,355</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$10,355	5.18%	\$10,355
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$10,355	5.18%	\$10,355											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p><b>Project Title:</b> Sections of Donald Ross Road</p> <p>Project Number: 1649</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Donald Ross Road.</p> <p><b>Notes</b></p> <p>Restriping along Donald Ross Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2020, \$125,000 in FY 2024, and \$25,000 in FY 2026 for a total funding of \$200,000.</p>	<b>Original</b>	<b>Actual</b>	
		64th Dr. to Jog Road	4/2/2021	3/6/2021
		Alt. A-1-A to US 1	4/21/2022	4/19/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$200,000	\$49,521	24.76%	\$27,515

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p><b>Project Title:</b> Sections of Summit Blvd</p> <p>Project Number: 1653</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p><b>Scope</b></p> <p>This project consists of restriping sections of Summit Blvd.</p> <p><b>Notes</b></p> <p>Restriping along Summit Blvd. is done on an as needed basis as funding allows. \$75,000 of the projects \$200,000 funding was advanced to FY 2018 (BT 2018 0599). The project is now funded at \$75,000 in FY 2018, \$50,000 in FY 2020, and \$75,000 in FY 2025 for a total funding of \$200,000.</p>	<b>Original</b>	<b>Actual</b>	
		Congress Ave. to Parker Ave.	12/1/2018	11/30/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$200,000	\$33,150	16.58%	\$33,150



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> Congress Avenue at Palm Beach Lakes</p> <p>Project Number: 1659</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Arcadis</p> <p>Contractor: TBD</p> <p>Project Manager: Maroun Azzi</p>	<p><b>Scope</b></p> <p>The project involves upgrading the drainage system along this intersection to alleviate flooding issues. Drainage improvements will include upsizing some existing pipes, adding a parallel trunk line system to the outfall, and adding exfiltration trench.</p> <p><b>Notes</b></p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. The project is under design (using RP funds). The const. of the project (incl. assoc. rdwy. improvements) is currently est. at \$2m. The IST partially funds the const. at \$500,000 in FY20. The project is currently scheduled to begin construction in FY24.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>7/15/2015</td> <td>7/15/2015</td> </tr> <tr> <td>Design Completion</td> <td>8/1/2022</td> <td>12/1/2022</td> </tr> <tr> <td>Construction Bid Date</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>9/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	7/15/2015	7/15/2015	Design Completion	8/1/2022	12/1/2022	Construction Bid Date	9/1/2023		Construction Start	3/1/2024		Construction Complete	9/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	7/15/2015	7/15/2015																		
Design Completion	8/1/2022	12/1/2022																		
Construction Bid Date	9/1/2023																			
Construction Start	3/1/2024																			
Construction Complete	9/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 37.6%    MBE 15.5%</p> <p>WBE 0%        Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD        MBE TBD</p> <p>WBE TBD        Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																					
<p><b>Project Title:</b> Haverhill Rd from Lake Worth Road to 10th Ave.</p> <p>Project Number: 1660</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Mock Roos</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p><b>Scope</b></p> <p>The project involves addressing drainage issues along Haverhill Rd. (Lake Worth to 10th) to alleviate chronic or extended flooding.</p> <p><b>Notes</b></p> <p>The project is in the study phrase to determine a more precise work scope. The project is funded for design (\$100k) in FY21 and for construction (\$400k) in FY23.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Study Start</td> <td>11/1/2022</td> <td>10/4/2022</td> </tr> <tr> <td>Study Complete</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Design Start</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Design Complete</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>6/1/2025</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2026</td> <td></td> </tr> </tbody> </table>		Original	Actual	Study Start	11/1/2022	10/4/2022	Study Complete	9/1/2023		Design Start	12/1/2023		Design Complete	12/1/2024		Construction Start	6/1/2025		Construction Complete	6/1/2026	
	Original	Actual																					
Study Start	11/1/2022	10/4/2022																					
Study Complete	9/1/2023																						
Design Start	12/1/2023																						
Design Complete	12/1/2024																						
Construction Start	6/1/2025																						
Construction Complete	6/1/2026																						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 41%        MBE 0%</p> <p>WBE 0%        Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD        MBE TBD</p> <p>WBE TBD        Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$97,003</td> <td>19.40%</td> <td>\$76,227</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$97,003	19.40%	\$76,227
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$97,003	19.40%	\$76,227											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p><b>Project Title:</b> Woolbright Rd. from Congress Ave to Federal Hwy.</p> <p>Project Number: 1668</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Thomas Coppini</p>	<p><b>Scope</b></p> <p>Resurfacing 1.5 miles (8.4 lane miles) of Woolbright Road from Congress Avenue to Federal Highway.</p> <p>FY 2021 IST \$600,000</p> <p>FY 2022 IST \$630,000</p> <p><b>Notes</b></p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<b>Original</b>	<b>Actual</b>	
		Drainage Repairs	11/1/2021	5/19/2022
		Milling and Pavement Complete	1/1/2022	1/6/2022
		ADA (Curb/Cut Ramps) Complete	3/2/2022	5/4/2023
		Traffic Striping Complete	4/1/2022	2/15/2022
		Traffic Loops Complete	6/1/2022	6/6/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 41.8% MBE 0%</p> <p>WBE 0% Local 100%</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$1,230,000	\$928,614	75.50%	\$928,614

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p><b>Project Title:</b> Garden Rd. from Bee Line Hwy. to Investment Ln.</p> <p>Project Number: 1672</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Hinterland</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 1.9 miles (3.8 lane miles) of Garden Road from Bee Line Hwy. to Investment Lane.</p> <p>FY 2021 IST \$300,000</p> <p>FY 2022 IST \$700,000</p> <p><b>Notes</b></p> <p>Outstanding work includes drainage repairs, milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<b>Original</b>	<b>Actual</b>	
		Drainage Repair Complete	12/1/2023	
		Milling and Pavement Complete	5/1/2024	
		Traffic Striping Complete	7/1/2024	
		Traffic Loops Complete	10/1/2024	
		ADA (Curb/Cut Ramps) Complete	11/1/2024	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$1,000,000	\$24,158	2.42%	\$13,084



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Le Chalet Blvd. & Military Trail Project Number: 1675 BCC District: 02 Delivery Method: Design CCNA Category: S08-Signals and Signal Systems Status: Design Designer: Propel Engineering, Inc. Contractor: TBD Project Manager: Fattoush Jafar	<b>Scope</b> This project will replace the existing span-wire signal system with a mast arm signal system. FY 2021 IST \$400,000 FY 2022 IST \$150,000  <b>Notes</b> Design of the project is in progress.	<b>Original</b>	<b>Actual</b>
		Design NTP Issued	5/14/2021 / 4/7/2021
		Design Complete	12/25/2023
		Construction Start	2/1/2024
		Construction Complete	9/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 92%    MBE 0% WBE 0%    Local 100%  <b>Contractor</b> SBE TBD    MBE TBD WBE TBD    Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$550,000	\$86,309	15.69%	\$42,808

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Hypoluxo Road & Military Trail Project Number: 1678 BCC District: 02 Delivery Method: Design CCNA Category: S08-Signals and Signal Systems Status: Design Designer: Simmons & White, Inc. Contractor: TBD Project Manager: Fattoush Jafar	<b>Scope</b> This project will replace the existing span-wire signal system with a mast arm signal system. FY 2021 IST \$400,000 FY 2022 IST \$250,000  <b>Notes</b> Design of the project is in progress.	<b>Original</b>	<b>Actual</b>
		Design NTP Issued	1/14/2021 / 1/14/2021
		Design Complete	2/1/2024
		Construction Start	4/1/2024
		Construction Complete	11/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 80.8%    MBE 14.1% WBE 0%    Local 100%  <b>Contractor</b> SBE TBD    MBE TBD WBE TBD    Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$650,000	\$144,573	22.24%	\$65,374



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> SR-7 High Mast Towers Rehab (Hypoluxo to N. of Lake V) <b>Project Number:</b> 1681 <b>BCC District:</b> Multiple <b>Delivery Method:</b> Reimbursement <b>Category:</b> S14-Street Lighting <b>Status:</b> Permitting <b>Designer:</b> Florida Power & Light <b>Contractor:</b> Florida Power & Light <b>Project Manager:</b> May Cheng	<b>Scope</b> The existing SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting.  <b>Notes</b> The project is funded at \$500k (FY21). Design is complete - pending permit from FDOT. PBC will reimburse Florida Power & Light after they install the lighting.	<b>Original</b>	<b>Actual</b>
		Construction Start	4/1/2024
		Construction Complete	12/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE N/A MBE N/A WBE N/A Local N/A  <b>Contractor</b> SBE N/A MBE N/A WBE N/A Local N/A		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$500,000	\$837	0.17%	\$837

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Jog Rd. from Linton Blvd to Lake Ida Rd <b>Project Number:</b> 1698 <b>BCC District:</b> 05 <b>Delivery Method:</b> Annual Construction Contract <b>Category:</b> R04-Resurfacing <b>Status:</b> Construction <b>Designer:</b> N/A <b>Contractor:</b> M&M Asphalt Maintenance, Inc. <b>Project Manager:</b> Darren Prainito	<b>Scope</b> Resurfacing 2.1 miles (12.6 lane miles) of Jog road from Linton Boulevard to Lake Ida Road. FY 2022 IST \$1,400,000  <b>Notes</b> Outstanding work includes updating ADA ramps and replacing traffic loops.	<b>Original</b>	<b>Actual</b>
		Milling and Pavement Complete	7/1/2022 10/20/2022
		ADA (Curb/Cut Ramps) Complete	9/1/2022
		Traffic Striping Complete	10/1/2022 1/5/2023
		Traffic Loops Complete	12/1/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE N/A MBE N/A WBE N/A Local N/A  <b>Contractor</b> SBE 15% MBE 0% WBE 0% Local 100%		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$1,400,000	\$1,347,555	96.25%	\$1,253,455



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> 10Th Ave N. from Pinehurst Dr. to Haverhill Rd.</p> <p>Project Number: 1699</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&amp;M Asphalt Maintenance, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 2.4 miles (10.2 lane miles) of 10th Avenue North from Pinehurst Drive to Haverhill Road.</p> <p>FY 2022 IST \$1,000,000</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<b>Original</b>	<b>Actual</b>
		Milliing and Pavement Complete	5/1/2022 / 5/27/2022
		ADA (Curb/Cut Ramps) Complete	8/1/2022
		Traffic Striping Complete	8/1/2022 / 7/13/2022
		Traffic Loops Complete	11/1/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$1,000,000	\$980,433	98.04%	\$854,033

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Jog Rd. from Glades Rd. to Yamato Rd.</p> <p>Project Number: 1703</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&amp;M Asphalt Maintenance, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p><b>Scope</b></p> <p>Resurfacing 1.8 miles (7.7 lane miles) of Jog Road from Glades Road to Yamato Road.</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<b>Original</b>	<b>Actual</b>
		Milliing and Pavement Complete	12/1/2022 / 2/22/2023
		ADA (Curb/Cut Ramps) Complete	3/1/2023
		Traffic Striping Complete	4/1/2023 / 6/20/2023
		Traffic Loops Complete	5/1/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$700,000	\$370,318	52.90%	\$267,818





# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Palm Beach Lakes Blvd. from I-95 to U.S. 1</p> <p>Project Number: 1704</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&amp;M Asphalt Maintenance, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 2.4 miles (13.4 lane miles) of Palm Beach Lakes Boulevard from I-95 to US 1.</p> <p>FY 2022 IST \$1,600,000</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>9/1/2022</td> <td>7/28/2022</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>11/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/1/2022</td> <td>8/26/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>12/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	9/1/2022	7/28/2022	ADA (Curb/Cut Ramps) Complete	11/1/2022		Traffic Striping Complete	11/1/2022	8/26/2022	Traffic Loops Complete	12/1/2022	
	Original	Actual															
Milliing and Pavement Complete	9/1/2022	7/28/2022															
ADA (Curb/Cut Ramps) Complete	11/1/2022																
Traffic Striping Complete	11/1/2022	8/26/2022															
Traffic Loops Complete	12/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,600,000</td> <td>\$1,033,119</td> <td>64.57%</td> <td>\$908,619</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,600,000	\$1,033,119	64.57%	\$908,619
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,600,000	\$1,033,119	64.57%	\$908,619											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Belvedere Rd. from Jog Rd. to Haverhill Rd.</p> <p>Project Number: 1705</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger Construction Industries, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p><b>Scope</b></p> <p>Resurfacing 1.6 miles (8 lane miles) of Belvedere Road from Jog Road to Haverhill Road.</p> <p>FY 2022 IST \$800,000</p> <p><b>Notes</b></p> <p>Outstanding work includes replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>5/1/2022</td> <td>4/28/2022</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>7/1/2022</td> <td>12/7/2022</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2022</td> <td>6/15/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	5/1/2022	4/28/2022	ADA (Curb/Cut Ramps) Complete	7/1/2022	12/7/2022	Traffic Striping Complete	8/1/2022	6/15/2022	Traffic Loops Complete	10/1/2022	
	Original	Actual															
Milliing and Pavement Complete	5/1/2022	4/28/2022															
ADA (Curb/Cut Ramps) Complete	7/1/2022	12/7/2022															
Traffic Striping Complete	8/1/2022	6/15/2022															
Traffic Loops Complete	10/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$800,000</td> <td>\$669,504</td> <td>83.69%</td> <td>\$669,504</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$669,504	83.69%	\$669,504
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$669,504	83.69%	\$669,504											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Westgate Ave. from Military Trail to Congress Ave.</p> <p>Project Number: 1706</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger Construction Industries, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 1.6 miles (8 lane miles) of Westgate Avenue from Military Trail to Congress Avenue.</p> <p>Note: There is a LAP improvement project in FY 22/23 for Westgate from Wabasso Drive to Congress that will include resurfacing the exist . pavt.</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps , and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>9/1/2022</td> <td>6/2/2022</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>11/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>12/1/2022</td> <td>7/25/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	9/1/2022	6/2/2022	ADA (Curb/Cut Ramps) Complete	11/1/2022		Traffic Striping Complete	12/1/2022	7/25/2022	Traffic Loops Complete	2/1/2023	
	Original	Actual															
Milliing and Pavement Complete	9/1/2022	6/2/2022															
ADA (Curb/Cut Ramps) Complete	11/1/2022																
Traffic Striping Complete	12/1/2022	7/25/2022															
Traffic Loops Complete	2/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$750,000</td> <td>\$340,805</td> <td>45.44%</td> <td>\$277,405</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$750,000	\$340,805	45.44%	\$277,405
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$750,000	\$340,805	45.44%	\$277,405											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Palm Beach Lakes Blvd. from Okeechobee Blvd. to I-95</p> <p>Project Number: 1707</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&amp;M Asphalt Maintenance, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p><b>Scope</b></p> <p>Resurfacing 1.2 miles (7.2 lane miles) of Palm Beach Lakes Boulevard from Okeechobee Boulevard to I-95.</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps , and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>8/1/2022</td> <td>5/27/2022</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>10/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/1/2022</td> <td>7/29/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>12/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	8/1/2022	5/27/2022	ADA (Curb/Cut Ramps) Complete	10/1/2022		Traffic Striping Complete	11/1/2022	7/29/2022	Traffic Loops Complete	12/1/2022	
	Original	Actual															
Milliing and Pavement Complete	8/1/2022	5/27/2022															
ADA (Curb/Cut Ramps) Complete	10/1/2022																
Traffic Striping Complete	11/1/2022	7/29/2022															
Traffic Loops Complete	12/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$643,521</td> <td>71.50%</td> <td>\$595,921</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$643,521	71.50%	\$595,921
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$643,521	71.50%	\$595,921											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p><b>Project Title:</b> S.W. 8th St. from S.W. 65th Ave. to Boca Rio Rd.</p> <p>Project Number: 1708</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: General Asphalt Co., Inc.</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 1.6 miles (4.2 lane miles) of SW 8th Street from SW 65th Avenue to Boca Rio Road.</p> <p><b>Notes</b></p> <p>Outstanding work includes replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>12/1/2022</td> <td>4/6/2023</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>2/1/2023</td> <td>4/17/2023</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>6/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	12/1/2022	4/6/2023	Traffic Striping Complete	2/1/2023	4/17/2023	Traffic Loops Complete	6/1/2023	
	Original	Actual												
Milliing and Pavement Complete	12/1/2022	4/6/2023												
Traffic Striping Complete	2/1/2023	4/17/2023												
Traffic Loops Complete	6/1/2023													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$452,774</td> <td>90.55%</td> <td>\$396,274</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$452,774	90.55%	\$396,274
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$452,774	90.55%	\$396,274											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Sandy Run Rd. from 120th Place N. to Jupiter Farms Rd.</p> <p>Project Number: 1709</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&amp;M Asphalt Maintenance, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 2 miles (4 lane miles) of Sandy Run from Alexander Run (120th) to Jupiter Farms Road.</p> <p><b>Notes</b></p> <p>Outstanding work includes restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>9/1/2022</td> <td>11/17/2022</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	9/1/2022	11/17/2022	Traffic Striping Complete	11/1/2022	
	Original	Actual									
Milliing and Pavement Complete	9/1/2022	11/17/2022									
Traffic Striping Complete	11/1/2022										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$360,000</td> <td>\$312,365</td> <td>86.77%</td> <td>\$312,365</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$360,000	\$312,365	86.77%	\$312,365
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$360,000	\$312,365	86.77%	\$312,365											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Pipers Glen Blvd. from Jog Rd. to Military Trail</p> <p>Project Number: 1711</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: General Asphalt Co., Inc.</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 1.6 miles (4.2 lane miles) of Pipers Glen from Jog Road to Military Trail.</p> <p>FY 2022 IST \$500,000</p> <p><b>Notes</b></p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>12/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>2/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>3/1/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>5/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	12/1/2022		Traffic Striping Complete	2/1/2023		ADA (Curb/Cut Ramps) Complete	3/1/2023		Traffic Loops Complete	5/1/2023	
	Original	Actual															
Milling and Pavement Complete	12/1/2022																
Traffic Striping Complete	2/1/2023																
ADA (Curb/Cut Ramps) Complete	3/1/2023																
Traffic Loops Complete	5/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$379,045</td> <td>75.81%</td> <td>\$1,045</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$379,045	75.81%	\$1,045
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$379,045	75.81%	\$1,045											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Fla Mango Rd. from Belvedere Rd. to N. of Old Okeechot</p> <p>Project Number: 1712</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger Construction Industries, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 1 mile (2 lane miles) of Florida Mango Road from Belvedere Road to Old Okeechobee Road.</p> <p>FY 2022 IST \$270,000</p> <p><b>Notes</b></p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>3/15/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>5/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>5/15/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>7/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	3/15/2023		ADA (Curb/Cut Ramps) Complete	5/1/2023		Traffic Striping Complete	5/15/2023		Traffic Loops Complete	7/1/2023	
	Original	Actual															
Milling and Pavement Complete	3/15/2023																
ADA (Curb/Cut Ramps) Complete	5/1/2023																
Traffic Striping Complete	5/15/2023																
Traffic Loops Complete	7/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$270,000</td> <td>\$189,784</td> <td>70.29%</td> <td>\$1,784</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$270,000	\$189,784	70.29%	\$1,784
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$270,000	\$189,784	70.29%	\$1,784											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Summit Blvd. & Haverhill Road <b>Project Number:</b> 1713 <b>BCC District:</b> 03 <b>Delivery Method:</b> Design CCNA <b>Category:</b> S08-Signals and Signal Systems <b>Status:</b> Design <b>Designer:</b> Simmons & White, Inc. <b>Contractor:</b> TBD <b>Project Manager:</b> Fattoush Jafar	<b>Scope</b> This project will replace the existing span-wire signal system with a mast arm signal system. FY 2022 IST \$100,000 FY 2023 IST \$450,000  <b>Notes</b> Design of the project is in progress.	<b>Original</b>	<b>Actual</b>
		Design NTP Issued	3/1/2022 / 2/24/2022
		Design Complete	12/1/2023
		Construction Start	3/1/2024
		Construction Complete	10/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 15%    MBE 0% WBE 0%    Local 100%  <b>Contractor</b> SBE TBD    MBE TBD WBE TBD    Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$550,000	\$78,401	14.25%	\$43,822

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Lantana Road & Congress Avenue <b>Project Number:</b> 1714 <b>BCC District:</b> Multiple <b>Delivery Method:</b> Design CCNA <b>Category:</b> S08-Signals and Signal Systems <b>Status:</b> Design <b>Designer:</b> Propel Engineering, Inc. <b>Contractor:</b> TBD <b>Project Manager:</b> Fattoush Jafar	<b>Scope</b> This project will replace the existing span-wire signal system with a mast arm signal system. FY 2022 IST \$150,000 FY 2023 IST \$500,000  <b>Notes</b> Design of the project is in progress.	<b>Original</b>	<b>Actual</b>
		Design NTP Issued	12/15/2021 / 12/15/2021
		Design Complete	2/1/2024
		Construction Start	5/1/2024
		Construction Complete	12/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 92%    MBE 0% WBE 0%    Local 100%  <b>Contractor</b> SBE TBD    MBE TBD WBE TBD    Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$650,000	\$132,167	20.33%	\$20,402



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Rodgers Rd. from County line to Miami Canal Rd.</p> <p>Project Number: 1732</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 3.8 miles (7.6 lane miles) of Rogers Road from west County line to Miami Canal Road.</p> <p>FY2023 IST \$570,000</p> <p><b>Notes</b></p> <p>Outstanding work includes milling, paving, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>8/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	8/1/2023		Traffic Striping Complete	10/1/2023	
	Original	Actual									
Milling and Pavement Complete	8/1/2023										
Traffic Striping Complete	10/1/2023										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$570,000</td> <td>\$498,362</td> <td>87.43%</td> <td>\$362</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$570,000	\$498,362	87.43%	\$362
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$570,000	\$498,362	87.43%	\$362											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Old Boynton Rd. from Military Trail to Knuth Rd.</p> <p>Project Number: 1734</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 1.5 miles (7.5 lane miles) of Old Boynton Road from Military Trail to Knuth Road.</p> <p>FY2023 IST \$650,000</p> <p><b>Notes</b></p> <p>Outstanding work includes updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>6/1/2023</td> <td>6/14/2023</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	6/1/2023	6/14/2023	Traffic Striping Complete	8/1/2023		ADA (Curb/Cut Ramps) Complete	9/1/2023		Traffic Loops Complete	11/1/2023	
	Original	Actual															
Milling and Pavement Complete	6/1/2023	6/14/2023															
Traffic Striping Complete	8/1/2023																
ADA (Curb/Cut Ramps) Complete	9/1/2023																
Traffic Loops Complete	11/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$650,000</td> <td>\$598,462</td> <td>92.07%</td> <td>\$462</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$650,000	\$598,462	92.07%	\$462
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$650,000	\$598,462	92.07%	\$462											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Haverhill Rd. from Roebuck Rd. to 45th St.</p> <p>Project Number: 1735</p> <p>BCC District: 07</p> <p>Delivery Method:</p> <p style="padding-left: 20px;">Category: R04-Resurfacing</p> <p style="padding-left: 20px;">Status: Construction</p> <p style="padding-left: 20px;">Designer: N/A</p> <p style="padding-left: 20px;">Contractor: M&amp;M Asphalt Maintenance</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 1.6 miles (8 lane miles) of Haverhill Road from Roebuck Road to 45th Street.</p> <p>FY2023 IST \$720,000</p> <p><b>Notes</b></p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">8/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">10/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">12/1/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">2/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	8/1/2023		Traffic Striping Complete	10/1/2023		ADA (Curb/Cut Ramps) Complete	12/1/2023		Traffic Loops Complete	2/1/2024	
	Original	Actual															
Milling and Pavement Complete	8/1/2023																
Traffic Striping Complete	10/1/2023																
ADA (Curb/Cut Ramps) Complete	12/1/2023																
Traffic Loops Complete	2/1/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$720,000</td> <td style="text-align: center;">\$678,482</td> <td style="text-align: center;">94.23%</td> <td style="text-align: center;">\$482</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$720,000	\$678,482	94.23%	\$482
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$720,000	\$678,482	94.23%	\$482											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Boca Del Mar (Powerline to Palmetto)</p> <p>Project Number: 1736</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p style="padding-left: 20px;">Category: R04-Resurfacing</p> <p style="padding-left: 20px;">Status: Construction</p> <p style="padding-left: 20px;">Designer: N/A</p> <p style="padding-left: 20px;">Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 1.8 miles (3.6 lane miles) of Boca Del Mar from Powerline Road to Palmetto Park Road.</p> <p>FY2023 IST \$450,000</p> <p><b>Notes</b></p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">5/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">7/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">7/1/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">10/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	5/1/2023		ADA (Curb/Cut Ramps) Complete	7/1/2023		Traffic Striping Complete	7/1/2023		Traffic Loops Complete	10/1/2023	
	Original	Actual															
Milling and Pavement Complete	5/1/2023																
ADA (Curb/Cut Ramps) Complete	7/1/2023																
Traffic Striping Complete	7/1/2023																
Traffic Loops Complete	10/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$450,000</td> <td style="text-align: center;">\$386,286</td> <td style="text-align: center;">85.84%</td> <td style="text-align: center;">\$286</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$450,000	\$386,286	85.84%	\$286
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$450,000	\$386,286	85.84%	\$286											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<b>Project Title:</b> 10Th Ave N. from Congress Ave. to I-95 <b>Project Number:</b> 1737 <b>BCC District:</b> 03 <b>Delivery Method:</b> Annual Construction Contract <b>Category:</b> R04-Resurfacing <b>Status:</b> Construction <b>Designer:</b> N/A <b>Contractor:</b> Ranger <b>Project Manager:</b> Darren Prainito	<b>Scope</b> Resurfacing 1.1 miles (5.5 lane miles) of 10th Avenue North from Congress Avenue to I-95.  FY2023 IST \$640,000  <b>Notes</b> Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">9/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">11/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">12/1/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">2/27/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2023		Traffic Striping Complete	11/1/2023		ADA (Curb/Cut Ramps) Complete	12/1/2023		Traffic Loops Complete	2/27/2024	
	Original	Actual															
Milling and Pavement Complete	9/1/2023																
Traffic Striping Complete	11/1/2023																
ADA (Curb/Cut Ramps) Complete	12/1/2023																
Traffic Loops Complete	2/27/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<b>Consultant</b> SBE N/A MBE N/A WBE N/A Local N/A  <b>Contractor</b> SBE 15% MBE 0% WBE 0% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$640,000</td> <td style="text-align: center;">\$510,625</td> <td style="text-align: center;">79.79%</td> <td style="text-align: center;">\$625</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$640,000	\$510,625	79.79%	\$625
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$640,000	\$510,625	79.79%	\$625											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<b>Project Title:</b> Congress Ave. from Okeechobee Blvd. to Palm Beach La <b>Project Number:</b> 1739 <b>BCC District:</b> 07 <b>Delivery Method:</b> Annual Construction Contract <b>Category:</b> R04-Resurfacing <b>Status:</b> Construction <b>Designer:</b> N/A <b>Contractor:</b> Ranger <b>Project Manager:</b> Darren Prainito	<b>Scope</b> Resurfacing 1.2 miles (5.8 lane miles) of Congress Avenue from Okeechobee Boulevard to Palm Beach Lakes.  FY2023 IST \$580,000  <b>Notes</b> Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">10/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">12/22/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">1/14/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">3/27/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	10/1/2023		Traffic Striping Complete	12/22/2023		ADA (Curb/Cut Ramps) Complete	1/14/2024		Traffic Loops Complete	3/27/2024	
	Original	Actual															
Milling and Pavement Complete	10/1/2023																
Traffic Striping Complete	12/22/2023																
ADA (Curb/Cut Ramps) Complete	1/14/2024																
Traffic Loops Complete	3/27/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<b>Consultant</b> SBE N/A MBE N/A WBE N/A Local N/A  <b>Contractor</b> SBE 15% MBE 0% WBE 0% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$580,000</td> <td style="text-align: center;">\$505,502</td> <td style="text-align: center;">87.16%</td> <td style="text-align: center;">\$502</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$580,000	\$505,502	87.16%	\$502
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$580,000	\$505,502	87.16%	\$502											





# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Eldorado Dr. from Pee Hokey Dr. to Muck City Rd.</p> <p>Project Number: 1744</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 0.25 miles (0.5 lane miles) of Eldorado Drive from Pee Hokey Drive to Muck City Road.</p> <p>FY2023 IST \$80,000</p> <p><b>Notes</b></p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">9/1/2023</td> <td style="text-align: center;">5/17/2023</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2023	5/17/2023
	Original	Actual						
Milling and Pavement Complete	9/1/2023	5/17/2023						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 12% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$80,000</td> <td style="text-align: center;">\$41,769</td> <td style="text-align: center;">52.21%</td> <td style="text-align: center;">\$163</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$80,000	\$41,769	52.21%	\$163
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$80,000	\$41,769	52.21%	\$163											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Seville St. from Pee Hokey Dr. to Muck City Rd.</p> <p>Project Number: 1745</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 0.25 miles (0.5 lane miles) of Seville Street from Pee Hokey Drive to Muck City Road.</p> <p>FY2023 IST \$80,000</p> <p><b>Notes</b></p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">9/1/2023</td> <td style="text-align: center;">5/17/2023</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2023	5/17/2023
	Original	Actual						
Milling and Pavement Complete	9/1/2023	5/17/2023						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 11% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$80,000</td> <td style="text-align: center;">\$50,185</td> <td style="text-align: center;">62.73%</td> <td style="text-align: center;">\$163</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$80,000	\$50,185	62.73%	\$163
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$80,000	\$50,185	62.73%	\$163											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Joe Louis Blvd. from Dead End to Muck City Rd.</p> <p>Project Number: 1746</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 0.3 miles (0.6 lane miles) of Joe Louis Boulevard from Dead End to Muck City Road.</p> <p>FY2023 IST \$85,000</p> <p><b>Notes</b></p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forth coming.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">9/1/2023</td> <td style="text-align: center;">5/17/2023</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2023	5/17/2023
	Original	Actual						
Milling and Pavement Complete	9/1/2023	5/17/2023						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 19% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$85,000</td> <td style="text-align: center;">\$48,190</td> <td style="text-align: center;">56.69%</td> <td style="text-align: center;">\$48,190</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$85,000	\$48,190	56.69%	\$48,190
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$85,000	\$48,190	56.69%	\$48,190											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Australian Ave. from 45th St. to Blue Heron Blvd.</p> <p>Project Number: 1748</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&amp;M Asphalt Maintenance</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 1.9 miles (6.8 lane miles) of Australian Avenue from 45th Street to Blue Heron Boulevard.</p> <p>FY2023 IST \$800,000</p> <p><b>Notes</b></p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">5/14/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">7/15/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td style="text-align: center;">8/20/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">11/15/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	5/14/2023		Traffic Striping Complete	7/15/2023		ADA (Curb/Cut Ramps) Complete	8/20/2023		Traffic Loops Complete	11/15/2023	
	Original	Actual															
Milling and Pavement Complete	5/14/2023																
Traffic Striping Complete	7/15/2023																
ADA (Curb/Cut Ramps) Complete	8/20/2023																
Traffic Loops Complete	11/15/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$800,000</td> <td style="text-align: center;">\$674,508</td> <td style="text-align: center;">84.31%</td> <td style="text-align: center;">\$508</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$674,508	84.31%	\$508
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$674,508	84.31%	\$508											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Santaluces Pool Aquatic Facility Renovation <b>Project Number:</b> 17510 <b>BCC District:</b> 02 <b>Delivery Method:</b> CM <b>Category:</b> A02-Aquatic Facility Repair and Replacement <b>Status:</b> Design <b>Designer:</b> Colome' and Associates <b>Contractor:</b> Robling <b>Project Manager:</b> Terry Hearn	<b>Scope</b> Pool resurfacing and repairs, repainting building. T005: \$850,000 FY 2017  <b>Notes</b> Parks is working internally on design considerations and additional funding opportunities.	<b>Original</b>	<b>Actual</b>
		Start Date	11/21/2017 12/4/2017
		Finish Date	6/15/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 100%    MBE 0% WBE 100%    Local 100%  <b>Contractor</b> SBE 26.75%    MBE N/A WBE N/A    Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$850,000	\$594,946	69.99%	\$594,946

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Lake Ridge Blvd. from State Rd. 7 to Yamato Rd. <b>Project Number:</b> 1753 <b>BCC District:</b> 05 <b>Delivery Method:</b> Annual Construction Contract <b>Category:</b> R04-Resurfacing <b>Status:</b> Construction <b>Designer:</b> N/A <b>Contractor:</b> Ranger <b>Project Manager:</b> Darren Prainito	<b>Scope</b> Resurfacing 1 mile (2 lane miles) of Lake Ridge Boulevard from SR 7 to Yamato Road.  FY2023 IST \$260,000  <b>Notes</b> Outstanding work includes updating ADA ramps, restriping the road, and replacing traffic loops.	<b>Original</b>	<b>Actual</b>
		Milling and Pavement Complete	3/14/2023 4/28/2023
		ADA (Curb/Cut Ramps) Complete	5/14/2023
		Traffic Striping Complete	5/14/2023
		Traffic Loops Complete	7/1/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE N/A    MBE N/A WBE N/A    Local N/A  <b>Contractor</b> SBE 15%    MBE 0% WBE 0%    Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$260,000	\$0	0.00%	\$0



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Boca Chase Dr. from Waterberry Dr. to State Rd. 7</p> <p>Project Number: 1754</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 2.1 miles (5.4 lane miles) of Boca Chase Drive from Waterberry Drive to SR 7.</p> <p>FY2023 IST \$530,000</p> <p><b>Notes</b></p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>6/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>8/17/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	6/1/2023		Traffic Striping Complete	8/1/2023		ADA (Curb/Cut Ramps) Complete	8/17/2023		Traffic Loops Complete	10/1/2023	
	Original	Actual															
Milling and Pavement Complete	6/1/2023																
Traffic Striping Complete	8/1/2023																
ADA (Curb/Cut Ramps) Complete	8/17/2023																
Traffic Loops Complete	10/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$530,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$530,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$530,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Flavor Pict Rd. from Jog Rd. to Military Trail</p> <p>Project Number: 1755</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p><b>Scope</b></p> <p>Resurfacing 1.6 miles (4.8 lane miles) of Flavor Pict Road from Jog Road to Military Trail.</p> <p>FY2023 IST \$500,000</p> <p><b>Notes</b></p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>11/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>12/25/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>1/14/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/14/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	11/1/2023		Traffic Striping Complete	12/25/2023		ADA (Curb/Cut Ramps) Complete	1/14/2024		Traffic Loops Complete	2/14/2024	
	Original	Actual															
Milling and Pavement Complete	11/1/2023																
Traffic Striping Complete	12/25/2023																
ADA (Curb/Cut Ramps) Complete	1/14/2024																
Traffic Loops Complete	2/14/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$0	0.00%	\$0											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Four Points</p> <p>Project Number: 17557</p> <p>BCC District: 03</p> <p>Delivery Method: Minor Annual</p> <p>Category: G02-General Government Facilities</p> <p>Status: Construction</p> <p>Designer: Colome &amp; Associates</p> <p>Contractor: Randolph Construction Group Inc.</p> <p>Project Manager: Terri Wolf</p>	<p><b>Scope</b></p> <p>Design and Construction services for interior renovation and reconfiguration of partial 2nd floor at Four Points Facility. Consolidate Youth Services department at Four Points Facility.</p> <p><b>Notes</b></p> <p>Phase 1 is complete, and Phase II/III construction is ongoing. The new projected substantial is on August 8th, 2023, projected timeline is to accommodate unforeseen Fire Alarm conduit below the concrete slab, protruding into the future open area, and needs to be relocated.</p>	<b>Original</b>	<b>Actual</b>
		Design Start	11/17/2017 / 8/6/2018
		Construction Start	1/2/2019 / 10/31/2022
		Completion	12/27/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p><b>Contractor</b></p> <p>SBE 62.77% MBE N/A</p> <p>WBE N/A Local 0%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$1,650,525	\$1,380,733	83.65%	\$815,256

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Cascades Isle Blvd. &amp; Jog Road</p> <p>Project Number: 1758</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons &amp; White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p><b>Scope</b></p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2023 IST \$450,000</p> <p><b>Notes</b></p> <p>Design of the project is in progress.</p>	<b>Original</b>	<b>Actual</b>
		Design NTP Issued	4/1/2023
		Design Complete	4/1/2024
		Construction Start	8/1/2024
		Construction Complete	7/1/2025

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE 13% MBE 0%</p> <p>WBE 0% Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$450,000	\$0	0.00%	\$0



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> CR-700 over SFWMD L-13 Canal (930085)</p> <p>Project Number: 1776</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: RJ Behar</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p><b>Scope</b></p> <p>The original scope was to modify or rehab the bridge. Subsequently a more detailed consultant study (4/27/20) concluded that bridge "could be left as is for 10 years" with a pile jacket repair.</p> <p><b>Notes</b></p> <p>The repair cost for the pile jacket repair is estimated at \$100k-\$150k. Design of the pile jacket repair is ongoing (65% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>2/4/2021</td> <td>2/4/2021</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2022</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>4/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>9/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	2/4/2021	2/4/2021	Design Completion	12/1/2022		Construction Bid Date	4/1/2023		Construction Start	9/1/2023		Construction Complete	9/1/2024	
	Original	Actual																		
Design Contract Notice to Proceed	2/4/2021	2/4/2021																		
Design Completion	12/1/2022																			
Construction Bid Date	4/1/2023																			
Construction Start	9/1/2023																			
Construction Complete	9/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 84.6%    MBE 0%</p> <p>WBE 0%    Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD    MBE TBD</p> <p>WBE TBD    Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$150,000</td> <td>\$39,820</td> <td>26.55%</td> <td>\$35,942</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$150,000	\$39,820	26.55%	\$35,942
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$150,000	\$39,820	26.55%	\$35,942											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p><b>Project Title:</b> CR-880 over SFWMD L-14 Canal @ 6 Mile Bend (930038)</p> <p>Project Number: 1777</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: RJ Behar</p> <p>Contractor: TBD</p> <p>Project Manager: Maroun Azzi</p>	<p><b>Scope</b></p> <p>This project will address the two safety deficiencies in the bridge-barrier wall height and bridge (slope) drainage.</p> <p><b>Notes</b></p> <p>The Design process is underway.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>1/1/2023</td> <td>1/31/2023</td> </tr> <tr> <td>Design Completion</td> <td>11/11/2023</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>6/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	1/1/2023	1/31/2023	Design Completion	11/11/2023		Construction Bid Date	3/1/2024		Construction Start	6/1/2024		Construction Complete	12/1/2024	
	Original	Actual																		
Design Contract Notice to Proceed	1/1/2023	1/31/2023																		
Design Completion	11/11/2023																			
Construction Bid Date	3/1/2024																			
Construction Start	6/1/2024																			
Construction Complete	12/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 15%    MBE 0%</p> <p>WBE 0%    Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD    MBE TBD</p> <p>WBE TBD    Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$29,928</td> <td>5.99%</td> <td>\$1,097</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$29,928	5.99%	\$1,097
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$29,928	5.99%	\$1,097											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> SR-7 (Whitehorse dr. to Hypoluxo Rd.)</p> <p>Project Number: 1830</p> <p>BCC District: BIAF</p> <p>Delivery Method: Design CCNA</p> <p>Category: S14-Street Lighting</p> <p>Status: Design</p> <p>Designer: Electrical Design Associates</p> <p>Contractor: Florida Power &amp; Light</p> <p>Project Manager: May Cheng</p>	<p><b>Scope</b></p> <p>The exist. SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting. Project will design new LED lighting along SR7.</p> <p><b>Notes</b></p> <p>Design is complete. The IST funding of \$106k was advanced from FY25 to FY19 (BT 2019-0162). The project will be built with the "SR7 High Mast Towers Rehab (Hypoluxo to Lake Worth)" street lighting project which is funded by the IST at \$500k in FY21. The design contract will remain open for any post design services.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>5/1/2019</td> <td>4/24/2019</td> </tr> <tr> <td>Design Completion</td> <td>5/1/2020</td> <td>11/1/2020</td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	5/1/2019	4/24/2019	Design Completion	5/1/2020	11/1/2020
	Original	Actual									
Design Contract Notice to Proceed	5/1/2019	4/24/2019									
Design Completion	5/1/2020	11/1/2020									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 100% MBE 100%</p> <p>WBE 100% Local 100%</p> <p><b>Contractor</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$106,000</td> <td>\$27,340</td> <td>25.79%</td> <td>\$25,790</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$106,000	\$27,340	25.79%	\$25,790
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$106,000	\$27,340	25.79%	\$25,790											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> FY2019 Sports Field Lighting Replacements</p> <p>Project Number: T009</p> <p>BCC District: 01</p> <p>Delivery Method: Sports Filed Lighting Annual</p> <p>Category: S12-Sports Lighting Replacement</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Mitch Silverman</p>	<p><b>Scope</b></p> <p>Replacement of Sports Field Lighting at Carlin Park Volleyball converted from ball field.</p> <p>IST FY 2019 funds: \$200,000.</p> <p><b>Notes</b></p> <p>Awaiting the project approach from Parks to proceed given proximity to the beach.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Final Completion</td> <td></td> <td></td> </tr> <tr> <td>Project Start</td> <td>6/29/2017</td> <td>6/29/2017</td> </tr> <tr> <td>Procurement (Light Fixture Vendor)</td> <td>10/16/2018</td> <td></td> </tr> <tr> <td>Procurement (Installation Contractor)</td> <td>10/17/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Final Completion			Project Start	6/29/2017	6/29/2017	Procurement (Light Fixture Vendor)	10/16/2018		Procurement (Installation Contractor)	10/17/2018	
	Original	Actual															
Final Completion																	
Project Start	6/29/2017	6/29/2017															
Procurement (Light Fixture Vendor)	10/16/2018																
Procurement (Installation Contractor)	10/17/2018																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$21,037</td> <td>10.52%</td> <td>\$21,037</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$21,037	10.52%	\$21,037
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$21,037	10.52%	\$21,037											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p><b>Project Title:</b> FY 2018 Playground Replacements-Countywide</p> <p>Project Number: T026</p> <p>BCC District: Multiple</p> <p>Delivery Method: Minor Construction Annual Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Construction</p> <p>Designer: Parks &amp; Rec</p> <p>Contractor: DW Recreation</p> <p>Project Manager: Nick Chimienti</p>	<p><b>Scope</b></p> <p>Replacement of Playgrounds: Okeehetee (Alligator Playground), Loggerhead Picnic Area, Pioneer Park, Jupiter Farms, Buttonwood, Morikami Biwa Pavilion, Ocean Cay, Seminole Palms, Dubois, Carlin (W. Gumbo Limbo Playground &amp; W. Playground), JPP. FY 2018 \$812,000, and FY 2019 \$1,589,750.</p> <p><b>Notes</b></p> <p>Phase II project(Loggerhead) is put on hold due to phase I. Carlin re-closed pending inspection. Dubois construction is complete pending extension of fencing. Jupiter Farms construction is complete. Buttonwood, Morikami, Seminole Palms, Carlin, and JPP: No activity.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Design Start</td> <td>7/1/2020</td> <td>7/1/2020</td> </tr> <tr> <td>Phase I Substantial Completion</td> <td>12/19/2022</td> <td></td> </tr> <tr> <td>Phase II Construction Start</td> <td>6/12/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Design Start	7/1/2020	7/1/2020	Phase I Substantial Completion	12/19/2022		Phase II Construction Start	6/12/2023	
	Original	Actual												
Project Design Start	7/1/2020	7/1/2020												
Phase I Substantial Completion	12/19/2022													
Phase II Construction Start	6/12/2023													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 95.5% MBE N/A</p> <p>WBE N/A Local 95.5%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$2,401,750</td> <td>\$1,107,401</td> <td>46.11%</td> <td>\$1,105,401</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$2,401,750	\$1,107,401	46.11%	\$1,105,401
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$2,401,750	\$1,107,401	46.11%	\$1,105,401											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p><b>Project Title:</b> FY 2019 Playground Replacements-Countywide</p> <p>Project Number: T028</p> <p>BCC District: Multiple</p> <p>Delivery Method: Minor Construction Annual Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Design</p> <p>Designer: Parks &amp; Rec</p> <p>Contractor: TBD</p> <p>Project Manager: Nick Chimienti</p>	<p><b>Scope</b></p> <p>Per Transfer #18-01</p> <p>Includes JPP Campground, JPP Mound Circle, Lake Belvedere Estates, South Bay RV, Coral Cove Park, Lake Charleston Park, and BASCR Playgrounds.</p> <p><b>Notes</b></p> <p>Phase II projects(JPP Campsites, Glades Pioneer, Lake Charleston, and Lake Belvedere Estates) are put on hold due to outstanding issues on phase 1 projects that should have been completed by now. CID to advertise when the workload can accommodate. JPP Mound Circle, South Bay RV, Coral Cove, and BASCR: No activity.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>10/28/2022</td> <td>10/28/2022</td> </tr> <tr> <td>Phase I Substantial Completion</td> <td>12/19/2022</td> <td></td> </tr> <tr> <td>Phase II Construction Start</td> <td>6/12/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	10/28/2022	10/28/2022	Phase I Substantial Completion	12/19/2022		Phase II Construction Start	6/12/2023	
	Original	Actual												
Project Start	10/28/2022	10/28/2022												
Phase I Substantial Completion	12/19/2022													
Phase II Construction Start	6/12/2023													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE NA MBE NA</p> <p>WBE NA Local NA</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$12,843</td> <td>3.42%</td> <td>\$12,843</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$12,843	3.42%	\$12,843
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$12,843	3.42%	\$12,843											





# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Loxahatchee Groves Septic System Replacement</p> <p>Project Number: T032</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Close Out</p> <p>Designer: Alan Gerwig &amp; Assoc., Inc.</p> <p>Contractor: Hinterland Group Inc.</p> <p>Project Manager: Spencer Palmer</p>	<p><b>Scope</b></p> <p>Design work with Alan Gerwig- Remove existing septic system and connect to the County Waste Water System Force Main on Southern Boulevard . Current project budget is \$90,000. IST Funding is \$50,000 for FY17. Ad Valorum: 3602 P831-\$20,000, 3600 P834- \$20,000</p> <p><b>Notes</b></p> <p>Construction portion of the project is completed. WUD is working on closeout, adjusting the final work order to account for additional days and FPL fees.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>9/30/2017</td> <td>4/1/2018</td> </tr> <tr> <td>Project Completion</td> <td>2/28/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	9/30/2017	4/1/2018	Project Completion	2/28/2019	
	Original	Actual									
Project Start	9/30/2017	4/1/2018									
Project Completion	2/28/2019										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 100%    MBE 0%</p> <p>WBE 0%    Local 100%</p> <p><b>Contractor</b></p> <p>SBE 4.84%    MBE 1.68%</p> <p>WBE 0.88%    Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$50,000</td> <td>\$49,703</td> <td>99.41%</td> <td>\$48,942</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$49,703	99.41%	\$48,942
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$49,703	99.41%	\$48,942											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Lake Ida West Park Septic System Replacement</p> <p>Project Number: T045</p> <p>BCC District: 04</p> <p>Delivery Method: WUD Annual Design Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Permitting</p> <p>Designer: Chen-Moore</p> <p>Contractor: TBD</p> <p>Project Manager: Bob Hamilton</p>	<p><b>Scope</b></p> <p>Design services to abandon existing septic system and connect to nearest force main.</p> <p><b>Notes</b></p> <p>DOH permit application has been processed, and DOH is reviewing.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>7/1/2020</td> <td>7/1/2020</td> </tr> <tr> <td>Project Completion</td> <td>11/1/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	7/1/2020	7/1/2020	Project Completion	11/1/2020	
	Original	Actual									
Project Start	7/1/2020	7/1/2020									
Project Completion	11/1/2020										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 100%    MBE N/A</p> <p>WBE N/A    Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD    MBE TBD</p> <p>WBE TBD    Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$150,000</td> <td>\$89,654</td> <td>59.77%</td> <td>\$85,255</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$150,000	\$89,654	59.77%	\$85,255
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$150,000	\$89,654	59.77%	\$85,255											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Juno Park Septic System Replacement <b>Project Number:</b> T056 <b>BCC District:</b> 01 <b>Delivery Method:</b> TBD <b>Category:</b> S02-Sanitary Sewer/Septic Systems <b>Status:</b> Permitting <b>Designer:</b> Civil Design <b>Contractor:</b> TBD <b>Project Manager:</b> David Lavinsky	<b>Scope</b> Heavily used public septic system needs replacement. Failure would result in public restroom failure.  IST Funds - \$828,000 & Ad Valorem Funds - \$13,638.  <b>Notes</b> Approved permit received on 6/20. CID is now applying for the PBC right-of-way permit.	<b>Original</b>	<b>Actual</b>
		Project Start	1/30/2019
		Project Completion	12/31/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 100% MBE N/A WBE N/A Local 100% <b>Contractor</b> SBE TBD MBE TBD WBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$841,638	\$98,214	11.67%	\$55,108

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Okeehelée Caretaker Septic System Replacement <b>Project Number:</b> T058 <b>BCC District:</b> 02 <b>Delivery Method:</b> Annual Contract <b>Category:</b> S02-Sanitary Sewer/Septic Systems <b>Status:</b> Permitting <b>Designer:</b> Chen-Moore <b>Contractor:</b> TBD <b>Project Manager:</b> Bob Hamilton	<b>Scope</b> Design services to abandon existing septic system and connect to nearest force main.  <b>Notes</b> DOH permit application has been processed, and DOH is reviewing.	<b>Original</b>	<b>Actual</b>
		Project Start	7/1/2020
		Project Completion	9/15/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 100% MBE N/A WBE N/A Local 100% <b>Contractor</b> SBE TBD MBE TBD WBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$50,000	\$14,173	28.35%	\$13,505



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p><b>Project Title:</b> Beach Access Dune Crossover and Dock Repair and Rep</p> <p>Project Number: T071</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: B06-Bridge or Boardwalk Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Brian Mcnamara</p>	<p><b>Scope</b></p> <p>This project will repair/rebuild the boardwalk #76 in Coral Cove Park. These repairs are needed to ensure safe public access to the beaches.</p> <p><b>Notes</b></p> <p>Project has met substantial completion. Waiting on the supplement for unforeseen conditions to be approved. Beach crossovers are open to the public and in use.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Notice to Proceed</td> <td>1/2/2018</td> <td>1/2/2018</td> </tr> <tr> <td>Start Date</td> <td>1/2/2018</td> <td>1/22/2018</td> </tr> <tr> <td>Completion Date</td> <td>2/28/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Notice to Proceed	1/2/2018	1/2/2018	Start Date	1/2/2018	1/22/2018	Completion Date	2/28/2018	
	Original	Actual												
Notice to Proceed	1/2/2018	1/2/2018												
Start Date	1/2/2018	1/22/2018												
Completion Date	2/28/2018													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 15% MBE N/A</p> <p>WBE N/A Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$250,000</td> <td>\$139,473</td> <td>55.79%</td> <td>\$131,250</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$250,000	\$139,473	55.79%	\$131,250
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$250,000	\$139,473	55.79%	\$131,250											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> Ocean Rescue Wooden Guard Tower Repair and Renova</p> <p>Project Number: T073</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Contract</p> <p>Category: P08-Public Building Repair Replacement &amp; Expansion</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Andrea Construction, Inc.</p> <p>Project Manager: Nick Chimienti</p>	<p><b>Scope</b></p> <p>Repair and Renovate the Wooden Guard Towers</p> <p>FY18: \$20,0000; FY19: \$20,0000; FY20: \$20,0000; FY21: \$20,0000; FY22: \$20,0000</p> <p><b>Notes</b></p> <p>Project 100% completed and awaiting final pay app. 9 locations: Ocean Inlet, South Inlet, Juno Beach, Loggerhead, Ocean Reef Park, R.G. Kreisier, Gulf Stream, Dubois Park, and Jupiter Beach (11 towers in total).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td colspan="3">Varies by location. Work ongoing</td> </tr> </tbody> </table>		Original	Actual	Varies by location. Work ongoing		
	Original	Actual						
Varies by location. Work ongoing								

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$100,000</td> <td>\$10,814</td> <td>10.81%</td> <td>\$10,814</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$100,000	\$10,814	10.81%	\$10,814
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$100,000	\$10,814	10.81%	\$10,814											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p><b>Project Title:</b> Ocean Inlet Park Street and Parking Lot Light Replacement</p> <p>Project Number: T081</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p><b>Scope</b></p> <p>Replace existing parking lot lighting fixtures with LED type.</p> <p><b>Notes</b></p> <p>The project is on hold by Parks until ERM completes their bulkhead improvements at Boynton Inlet before moving forward with the project again.</p>	<b>Original</b>	<b>Actual</b>	
		Design Start	12/28/2018	12/28/2018
		Construction Start	1/15/2020	
		Project Completion	3/15/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$84,000	\$10,870	12.94%	\$9,698

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p><b>Project Title:</b> Jupiter Farms Parking Lot Light Replacement</p> <p>Project Number: T083</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Close Out</p> <p>Designer: JLRD</p> <p>Contractor: Imperial Electrical, Inc.</p> <p>Project Manager: Ben Carroll</p>	<p><b>Scope</b></p> <p>Replacement of the existing employee and visitor parking lot light fixtures with LED type.</p> <p>FY 2019 \$60,000</p> <p>FY 2022 \$40,000</p> <p><b>Notes</b></p> <p>All punch list items addressed. Awaiting final payment application from contractor.</p>	<b>Original</b>	<b>Actual</b>	
		Design Start	12/26/2018	12/26/2018
		Construction Start	1/15/2020	1/27/2022
		Project Completion	3/15/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p><b>Contractor</b></p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$100,000	\$61,124	61.12%	\$60,075



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> JPP Triplex Building Replacement <b>Project Number:</b> T105 <b>BCC District:</b> 03 <b>Delivery Method:</b> Annual Contract <b>Category:</b> P08-Public Building Repair Replacement & Expansion <b>Status:</b> Design <b>Designer:</b> Colome' and Associates <b>Contractor:</b> TBD <b>Project Manager:</b> David Lavinsky	<b>Scope</b> Replacement of the John Prince Park Triplex Building which includes a restroom and concession stand.  <b>Notes</b> 95% of design drawings and specifications received. Awaiting response on 95% of design drawings from Parks for project funding.	<b>Original</b>	<b>Actual</b>
		Design Start	11/30/2020
		Design Completion	5/3/2021
		Bidding Procurement	7/5/2021
		Construction Start	11/1/2021
		Project Completion	2/7/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 55.8% MBE 0% WBE 21.4% Local 100%  <b>Contractor</b> SBE TBD MBE TBD WBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		<b>\$783,684</b>	<b>\$133,805</b>	<b>17.07%</b>	<b>\$82,309</b>

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Caloosa Park Racquetball Court Replacement <b>Project Number:</b> T106 <b>BCC District:</b> 04 <b>Delivery Method:</b> Annual Contract <b>Category:</b> S10-Sport Court Replacement/ Resurfacing <b>Status:</b> Design <b>Designer:</b> Song & Associates <b>Contractor:</b> TBD <b>Project Manager:</b> Mitch Silverman	<b>Scope</b> Remove and replace 16 existing Racquetball Courts with new Racquetball Courts. This includes design, permitting, demolition of existing and installations of new Courts.  <b>Notes</b> RFQ is under review by Parks for construction advertisement and awaiting a response.	<b>Original</b>	<b>Actual</b>
		Design Start	4/15/2022
		Permitting	3/20/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 21.15% MBE 0% WBE 0% Local 0%  <b>Contractor</b> SBE TBD MBE TBD WBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		<b>\$659,000</b>	<b>\$29,694</b>	<b>4.51%</b>	<b>\$23,822</b>



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> JPP Boat Ramp Replacement</p> <p>Project Number: T107</p> <p>BCC District: BIAF</p> <p>Delivery Method: Annual Contract</p> <p>Category: F04-Fresh Water Boat Ramps</p> <p>Status: Construction</p> <p>Designer: Stantec Consulting Services, Inc.</p> <p>Contractor: All-Site</p> <p>Project Manager: Sunil Jagoo</p>	<p><b>Scope</b></p> <p>Replacement of the north boat ramp, removing the middle pier on the two south boat ramp and creating one single wider ramp in their place, replacement of the north and south fixed piers with floating dock piers, development of a gangway between the floating piers and the fixed fishing docks that adjust</p> <p><b>Notes</b></p> <p>All work is complete, walkthrough was done on 6/30/23, and punch list items were conveyed to the contractor to get done so the ramp can be re-opened.</p>	<b>Original</b>	<b>Actual</b>
		Schematic Design	3/31/2020 / 5/31/2019
		Design Development	6/16/2020 / 10/29/2019
		Permitting	7/7/2020 / 4/22/2020
		Construction Documents	8/11/2020 / 11/5/2020
		Construction Start	10/6/2020 / 2/1/2021
		Construction Completion	11/5/2021
		Project Completion	12/31/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE 31% MBE N/A</p> <p>WBE N/A Local 31%</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 100%</p> <p>WBE 100% Local 100%</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$700,000	\$400,000	57.14%	\$400,000

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Lake Biwa Pavilion Replacement</p> <p>Project Number: T108</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Contract</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Construction</p> <p>Designer: WGI</p> <p>Contractor: Andrea Construction</p> <p>Project Manager: David Lavinsky</p>	<p><b>Scope</b></p> <p>Demolition and Replacement of Pavilion as Existing is Outdated and in Need of Replacement.</p> <p>FY 2020 IST \$300,000</p> <p><b>Notes</b></p> <p>Permit received and materials on order. Pre-construction meeting held on 6/27 to review safety and site shut down protocols. Schedule for contractor to be submitted mid-July.</p>	<b>Original</b>	<b>Actual</b>
		Project Start	11/20/2020 / 11/20/2020
		Project Completion	11/22/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p><b>Contractor</b></p> <p>SBE 59.6% MBE N/A</p> <p>WBE N/A Local N/A</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$300,000	\$290,975	96.99%	\$34,036



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Caloosa Park Septic System Replacement <b>Project Number:</b> T113 <b>BCC District:</b> 04 <b>Delivery Method:</b> Annual Contract <b>Category:</b> S02-Sanitary Sewer/Septic Systems <b>Status:</b> Permitting <b>Designer:</b> Chen Moore and Associates, Inc. <b>Contractor:</b> TBD <b>Project Manager:</b> Spencer Palmer	<b>Scope</b> Remove existing septic system and connect to the County Waste Water System Force Main.  IST FY 2020 - \$100,000  <b>Notes</b> DOH permit application has been processed, and DOH is reviewing.	<b>Original</b>	<b>Actual</b>
		Project Start	4/26/2021
		Project Completion	4/25/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 100%    MBE 72.44% WBE 0%      Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
<b>Contractor</b> SBE TBD      MBE TBD WBE TBD      Local TBD		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$100,000	\$63,220	63.22%	\$59,828

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Gulfstream Park Septic System Replacement <b>Project Number:</b> T114 <b>BCC District:</b> 04 <b>Delivery Method:</b> Annual Contract <b>Category:</b> S02-Sanitary Sewer/Septic Systems <b>Status:</b> Permitting <b>Designer:</b> Chen Moore <b>Contractor:</b> TBD <b>Project Manager:</b> Bob Hamilton	<b>Scope</b> Conversion of the existing septic system servicing the park, Ocean Rescue office and caretakers residence to a sewer system . FY20: \$100,000  <b>Notes</b> DOH permit application has been processed, and DOH is reviewing.	<b>Original</b>	<b>Actual</b>
		Start Date	10/19/2021
		Completion Date	8/30/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 100%    MBE 72.44% WBE 0%      Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
<b>Contractor</b> SBE TBD      MBE TBD WBE TBD      Local TBD		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$100,000	\$99,965	99.97%	\$39,467



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Countywide Fencing Replacement</p> <p>Project Number: T117</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Purchasing</p> <p>Category: F02-Fencing Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Tropic Fence Inc</p> <p>Project Manager: Joseph Sarquis</p>	<p><b>Scope</b></p> <p>This project will replace the chain-link fences at various parks countywide. This project is funded in: FY20-\$70,000, FY21-\$58,479, FY22-\$81,521, FY23-\$80,001, FY24-\$138,000, and FY25-\$71,999</p> <p><b>Notes</b></p> <p>Prioritized sites(3 locations; Santaluces Park baseball complex, Sandalfoot Cove Park, and Loggers Run) have been determined. Parks staff is in the process of obtaining quotes. Parks surtax available fund on hand for these projects is \$80,000.</p>	<b>Original</b>	<b>Actual</b>
		Notice to Proceed	6/25/2020 / 6/25/2020
		Start Date	7/20/2020 / 8/17/2020
		Completion Date	8/20/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 50%</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$290,001	\$290,000	100.00%	\$169,448

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Duncan Padgett Maintenance Office Septic System Repl</p> <p>Project Number: T119</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: Joe Schmidt Construction</p> <p>Project Manager: TBA</p>	<p><b>Scope</b></p> <p>Duncan Park &amp; Glades District Field</p> <p>- The location of the existing system, cannot be the same location for the new system. This is due to lack of available area (light poles, etc.) because of the height of the new system. The new system will be an estimated 4' tall.</p> <p><b>Notes</b></p> <p>The project was canceled with CID and is currently on hold pending upcoming work within the park. Paid for services rendered and balance to be retained in T119 for future use.</p>	<b>Original</b>	<b>Actual</b>
		Project Start	5/28/2020 / 5/28/2020
		Project Completion	1/28/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$50,000	\$5,748	11.50%	\$5,748





# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE				
<p><b>Project Title:</b> Countywide Picnic Shelter Replacement</p> <p>Project Number: T132</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Purchasing</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: RCP Shelters</p> <p>Project Manager: Brian Marchinke</p>	<p><b>Scope</b></p> <p>This project will replace the picnic shelters at various parks countywide.</p> <p>FY 2021 IST \$300,000</p> <p>FY 2022 IST \$34,000</p> <p>FY 2023 Ad Valorem \$21,760.70</p> <p><b>Notes</b></p> <p>Thirty-eight shelters have been constructed to date at Okeeheele. The permits have been received for the final four units(33-36). Construction materials arrived on 5/31/2023. Remaining work started on June 27, 2023.</p>	<table border="1"> <thead> <tr> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td colspan="2">Varies by location. Work ongoing</td> </tr> </tbody> </table>	Original	Actual	Varies by location. Work ongoing	
Original	Actual					
Varies by location. Work ongoing						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$334,000</td> <td>\$334,000</td> <td>100.00%</td> <td>\$334,000</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$334,000	\$334,000	100.00%	\$334,000
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$334,000	\$334,000	100.00%	\$334,000											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE				
<p><b>Project Title:</b> Lake Lytal Park Racquetball Court Replacement</p> <p>Project Number: T139</p> <p>BCC District: 02</p> <p>Delivery Method:</p> <p>Category: S10-Sport Court Replacement/ Resurfacing</p> <p>Status: Design</p> <p>Designer: Song &amp; Associates</p> <p>Contractor: TBD</p> <p>Project Manager: Mitch Silverman</p>	<p><b>Scope</b></p> <p>Demolish and replace the racquetball court at Lake Lytal . Work should consist of furnishings all materials, permits and equipment.</p> <p><b>Notes</b></p> <p>Received drawings and RFQ for construction advertisement in process by CID.</p>	<table border="1"> <thead> <tr> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>3/31/2022</td> <td>3/31/2022</td> </tr> </tbody> </table>	Original	Actual	3/31/2022	3/31/2022
Original	Actual					
3/31/2022	3/31/2022					

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 34.68% MBE 0%</p> <p>WBE 0% Local 0%</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$270,000</td> <td>\$28,886</td> <td>10.70%</td> <td>\$22,061</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$270,000	\$28,886	10.70%	\$22,061
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$270,000	\$28,886	10.70%	\$22,061											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p><b>Project Title:</b> Ocean Reef Park Parking Lot Light Replacement</p> <p>Project Number: T142</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: Grid-One Electrical Construction, Inc.</p> <p>Project Manager: Ben Carroll</p>	<p><b>Scope</b></p> <p>Replacement of the existing parking lot light fixtures with LED type.</p> <p>FY 2021 \$250,000</p> <p>FY 2022 \$17,500</p> <p><b>Notes</b></p> <p>Change Order for fixtures change in progress. Permit is in process.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>4/25/2021</td> <td>4/25/2021</td> </tr> <tr> <td>Project Completion</td> <td>11/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	4/25/2021	4/25/2021	Project Completion	11/1/2021	
	Original	Actual									
Project Start	4/25/2021	4/25/2021									
Project Completion	11/1/2021										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE 98%    MBE 0%</p> <p>WBE 100%    Local 100%</p> <p><b>Contractor</b></p> <p>SBE 100%    MBE 0%</p> <p>WBE 0%    Local 98%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$267,500</td> <td>\$267,501</td> <td>100.00%</td> <td>\$12,614</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$267,500	\$267,501	100.00%	\$12,614
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$267,500	\$267,501	100.00%	\$12,614											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p><b>Project Title:</b> South Bay RV Campground Electrical Upgrade</p> <p>Project Number: T143</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: E02-Existing Park Redevelopment or Expansion</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Andrew P Gamble</p>	<p><b>Scope</b></p> <p>RV campground electrical upgrade.</p> <p>IST \$216,000</p> <p>Other \$1,350</p> <p><b>Notes</b></p> <p>BAS was sent to Parks on 5/17/23. Project came in \$100K over budget. Parks is requesting IST reserve funds to make up the difference and awaiting ISICOC approval to move forward. Bid received on 4/27/23 is valid until 8/25/23. After that date, the vendor is no longer obligated to honor it.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>12/4/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	12/4/2023	
	Original	Actual						
Project Start	12/4/2023							

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE TBD    MBE TBD</p> <p>WBE TBD    Local TBD</p> <p><b>Contractor</b></p> <p>SBE TBD    MBE TBD</p> <p>WBE TBD    Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$216,000</td> <td>\$1,549</td> <td>0.72%</td> <td>\$1,549</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$216,000	\$1,549	0.72%	\$1,549
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$216,000	\$1,549	0.72%	\$1,549											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Caloosa Park Light Replacement <b>Project Number:</b> T144 <b>BCC District:</b> 04 <b>Delivery Method:</b> Annual Contract <b>Category:</b> P02-Parking Lot Lighting Replacement <b>Status:</b> Design <b>Designer:</b> JLRD <b>Contractor:</b> TBD <b>Project Manager:</b> Ben Carroll	<b>Scope</b> Replacement of the existing parking lot light fixtures with LED type. FY 2021 \$200,000 FY 2022 \$16,000  <b>Notes</b> Awaiting additional services proposal from JLRD. Parks to change fixture type from Lithonia to Cree.	<b>Original</b>	<b>Actual</b>
		Project Start	4/25/2021
		Project Completion	11/1/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 100%    MBE 0% WBE 100%    Local 100% <b>Contractor</b> SBE TBD    MBE TBD WBE TBD    Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$216,000	\$18,426	8.53%	\$14,933

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Carlin Park Parking Lot Light Replacement <b>Project Number:</b> T145 <b>BCC District:</b> 01 <b>Delivery Method:</b> Annual Contract <b>Category:</b> P02-Parking Lot Lighting Replacement <b>Status:</b> Design <b>Designer:</b> JLRD <b>Contractor:</b> TBD <b>Project Manager:</b> Ben Carroll	<b>Scope</b> Replace existing parking lot lighting fixtures with LED type. FY 2021 \$200,000 FY 2022 \$16,000  <b>Notes</b> CID is awaiting additional services proposal from JLRD.	<b>Original</b>	<b>Actual</b>
		Project Start	11/13/2020
		Project Completion	12/2/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 100%    MBE 0% WBE 100%    Local 100% <b>Contractor</b> SBE TBD    MBE TBD WBE TBD    Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$216,000	\$12,392	5.74%	\$10,107



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Sunset Cove Pavilion Replacement <b>Project Number:</b> T146 <b>BCC District:</b> 05 <b>Delivery Method:</b> Annual Contract <b>Category:</b> G04-Group Pavilion Replacement <b>Status:</b> Design <b>Designer:</b> Alan Gerwig & Associates <b>Contractor:</b> TBD <b>Project Manager:</b> Ben Carroll	<b>Scope</b> Renovate/Replace Existing Pavilion FY 2021 IST \$150,000 FY 2022 IST \$9,500  <b>Notes</b> CID received 50% design. Bid package is assembled and sent out for advertisement.	<b>Original</b>	<b>Actual</b>
		Project Start	9/30/2021 / 9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 100%    MBE 0% WBE 0%      Local 100%  <b>Contractor</b> SBE TBD      MBE TBD WBE TBD      Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$159,500	\$13,122	8.23%	\$13,122

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Carlin Beach Pavilion Replacement <b>Project Number:</b> T147 <b>BCC District:</b> 01 <b>Delivery Method:</b> Annual Contract <b>Category:</b> G04-Group Pavilion Replacement <b>Status:</b> Design <b>Designer:</b> Alan Gerwig & Associates, Inc. <b>Contractor:</b> TBD <b>Project Manager:</b> Ben Carroll	<b>Scope</b> Renovate/replace existing beach pavilion. FY 2021 IST \$ 150,000 FY 2022 IST \$9,500  <b>Notes</b> NTP issued to Alan Gerwig & Associates, Inc. for design services. Awaiting 50% drawings.	<b>Original</b>	<b>Actual</b>
		Project Start	9/30/2021 / 9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 100%    MBE 0% WBE 0%      Local 100%  <b>Contractor</b> SBE TBD      MBE TBD WBE TBD      Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$159,500	\$6,802	4.26%	\$269



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> JPP Center Drive Pavilion Replacement <b>Project Number:</b> T148 <b>BCC District:</b> 03 <b>Delivery Method:</b> Annual Contract <b>Category:</b> G04-Group Pavilion Replacement <b>Status:</b> Design <b>Designer:</b> TBD <b>Contractor:</b> TBD <b>Project Manager:</b> Ben Carroll	<b>Scope</b> Renovate/Replace Existing Pavilion FY 2021 IST \$150,000 FY 2022 IST \$9,500  <b>Notes</b> Awaiting proposal from Alan Gerwig & Associates for design services.	<b>Original</b>	<b>Actual</b>
		Project Start	9/30/2021 9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE TBD MBE TBD WBE TBD Local TBD  <b>Contractor</b> SBE TBD MBE TBD WBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$159,500	\$269	0.17%	\$269

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Morikami Park Septic System Replacement <b>Project Number:</b> T149 <b>BCC District:</b> 05 <b>Delivery Method:</b> Annual Contract <b>Category:</b> S02-Sanitary Sewer/Septic Systems <b>Status:</b> Construction <b>Designer:</b> CDI <b>Contractor:</b> WUD <b>Project Manager:</b> David Lavinsky	<b>Scope</b> Remove septic system and connect to nearest sewer line.  <b>Notes</b> The design phase is complete with CID. WUD is in the process of the construction phase.	<b>Original</b>	<b>Actual</b>
		Design Start	7/6/2021 7/6/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 100% MBE 0% WBE 0% Local 100%  <b>Contractor</b> SBE N/A MBE N/A WBE N/A Local N/A		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$159,500	\$45,169	28.32%	\$30,169



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Buttonwood Parking Lot Light Replacement <b>Project Number:</b> T153 <b>BCC District:</b> 03 <b>Delivery Method:</b> Annual Contract <b>Category:</b> P02-Parking Lot Lighting Replacement <b>Status:</b> Construction <b>Designer:</b> JLRD <b>Contractor:</b> Triton Electric Company <b>Project Manager:</b> Ben Carroll	<b>Scope</b> Replace parking lot lighting. FY 2021 IST \$87,000 FY 2022 IST \$7,610  <b>Notes</b> Substantial completion meeting held on 6/20/23 to discuss the punch list. CID awaits the proposal from Triton Electric on the three fixtures that were omitted on the design drawings that should have been included.	<b>Original</b>	<b>Actual</b>
		Project Start	11/13/2020 / 5/1/2023
		Design Completion	12/17/2021 / 4/5/2022
		Project Completion	8/26/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 0%    MBE 0% WBE 0%    Local 0% <b>Contractor</b> SBE 100%    MBE 0% WBE 0%    Local 100%		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$94,610	\$89,745	94.86%	\$89,103

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Lake Lytal Park Septic System Replacement <b>Project Number:</b> T154 <b>BCC District:</b> 03 <b>Delivery Method:</b> Annual Contract <b>Category:</b> S02-Sanitary Sewer/Septic Systems <b>Status:</b> Design <b>Designer:</b> TBD <b>Contractor:</b> TBD <b>Project Manager:</b> Spencer Palmer	<b>Scope</b> Remove existing septic system and connect to the County Waste Water System Force Main FY 2021 IST \$50,000 FY 2022 IST \$4,000  <b>Notes</b> Project has yet to be initiated pending future use of Activity Center building.	<b>Original</b>	<b>Actual</b>
		Project Start	4/26/2021 / 4/26/2021
		Project Completion	12/20/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE TBD    MBE TBD WBE TBD    Local TBD <b>Contractor</b> SBE TBD    MBE TBD WBE TBD    Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$54,000	\$91	0.17%	\$91



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Okeehelée Park Street and Parking Lot Light Replacement <b>Project Number:</b> T161 <b>BCC District:</b> 02 <b>Delivery Method:</b> Annual Contract <b>Category:</b> P02-Parking Lot Lighting Replacement <b>Status:</b> Design <b>Designer:</b> JLRD <b>Contractor:</b> TBD <b>Project Manager:</b> Benjamin Carroll	<b>Scope</b> Okeehelée Park Site Lighting Replacement is located @ 7715 Forest Hill Blvd, West Palm Beach. Professional services shall include electrical engineering design services for the replacement of 56 new pole-mounted LED fixtures and 67 new LED fixtures.  <b>Notes</b> 95% design received and is in review by CID.	<b>Original</b>	<b>Actual</b>
		7/22/2022	7/22/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 0%    MBE 20% WBE 0%    Local 100%  <b>Contractor</b> SBE TBD    MBE TBD WBE TBD    Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$350,000	\$43,263	12.36%	\$16,371

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> West Boynton Parking Lot Light Replacement <b>Project Number:</b> T162 <b>BCC District:</b> 02 <b>Delivery Method:</b> TBD <b>Category:</b> P02-Parking Lot Lighting Replacement <b>Status:</b> Design <b>Designer:</b> JLRD <b>Contractor:</b> TBD <b>Project Manager:</b> Ben Carroll	<b>Scope</b> Replacement of the existing parking lot light fixtures with LED type. FY 2019 IST \$285,000 FY 2022 IST \$42,100  <b>Notes</b> CID is awaiting additional services agreement for design from JLRD. Parks changed the design fixtures from Lithonia to Cree.	<b>Original</b>	<b>Actual</b>
		12/26/2018	12/26/2018
		1/15/2020	
		3/15/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE 100%    MBE N/A WBE N/A    Local 100%  <b>Contractor</b> SBE TBD    MBE TBD WBE TBD    Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$327,100	\$13,467	4.12%	\$12,053



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Morikami Park Light Replacement</p> <p>Project Number: T164</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Benjamin Carroll</p>	<p><b>Scope</b></p> <p>The project includes replacing light fixtures at the museum parking lot, loading zone, and walkway. Convert current lights.</p> <p><b>Notes</b></p> <p>95% design received and is in review by CID.</p>	<b>Original</b>	<b>Actual</b>
		7/22/2022	7/22/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE 0%      MBE 20%</p> <p>WBE 0%      Local 100%</p> <p><b>Contractor</b></p> <p>SBE TBD      MBE TBD</p> <p>WBE TBD      Local TBD</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$144,000	\$23,487	16.31%	\$8,725

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Pioneer Park Light Replacement</p> <p>Project Number: T166</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: TBD</p>	<p><b>Scope</b></p> <p>The project includes replacing light fixtures at parking lot, loading zone, and walkway. Convert current lights.</p> <p>IST \$60,000</p> <p><b>Notes</b></p> <p>RFP issued and awaiting CID to assign PM.</p>	<b>Original</b>	<b>Actual</b>
		8/7/2023	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE TBD      MBE TBD</p> <p>WBE TBD      Local TBD</p> <p><b>Contractor</b></p> <p>SBE TBD      MBE TBD</p> <p>WBE TBD      Local TBD</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$60,000	\$127	0.21%	\$127





# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p><b>Project Title:</b> Countywide Park Roadway and Parking Lot Striping</p> <p>Project Number: T167</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving &amp; Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Varies</p> <p>Project Manager: Garry Monnett</p>	<p><b>Scope</b></p> <p>Restriping of roads and parking lots in selected County managed parks.</p> <p><b>Notes</b></p> <p>Staff has begun using the funds for striping projects(Canine Cove, Burt Aaronson, &amp; BASCR Boat Ramp); staff will compile a scope of work for each location as time allows. (the striping pre-qual contract is at Purchasing and has been assigned to a Buyer. Parks expects the prequal to be ready for use by October)</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Assesments</td> <td>1/3/2023</td> <td>1/3/2023</td> </tr> <tr> <td>Prioritization</td> <td>2/1/2023</td> <td>3/22/2023</td> </tr> <tr> <td>Scope of Work</td> <td>3/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Assesments	1/3/2023	1/3/2023	Prioritization	2/1/2023	3/22/2023	Scope of Work	3/1/2023	
	Original	Actual												
Assesments	1/3/2023	1/3/2023												
Prioritization	2/1/2023	3/22/2023												
Scope of Work	3/1/2023													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE Varies MBE Varies</p> <p>WBE Varies Local Varies</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$50,000</td> <td>\$8,942</td> <td>17.88%</td> <td>\$8,942</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$8,942	17.88%	\$8,942
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$8,942	17.88%	\$8,942											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p><b>Project Title:</b> Caloosa Park Roadway Repairs</p> <p>Project Number: T170</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving &amp; Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Garry Monnett</p>	<p><b>Scope</b></p> <p>Repairs to internal roadways within Caloosa Park.</p> <p><b>Notes</b></p> <p>Project approved by the CRC – working with the vendor to schedule.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Scoping</td> <td>1/3/2023</td> <td>1/3/2023</td> </tr> <tr> <td>Quote</td> <td>3/1/2023</td> <td>4/4/2023</td> </tr> <tr> <td>Work Commencement</td> <td>4/3/2023</td> <td></td> </tr> <tr> <td>Completion</td> <td>8/31/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Scoping	1/3/2023	1/3/2023	Quote	3/1/2023	4/4/2023	Work Commencement	4/3/2023		Completion	8/31/2023	
	Original	Actual															
Scoping	1/3/2023	1/3/2023															
Quote	3/1/2023	4/4/2023															
Work Commencement	4/3/2023																
Completion	8/31/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE 20% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$20,000</td> <td>\$26,200</td> <td>131.00%</td> <td>\$48</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$20,000	\$26,200	131.00%	\$48
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$20,000	\$26,200	131.00%	\$48											



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Haverhill Park Parking Lot Light Replacement</p> <p>Project Number: T189</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Mitch Silverman</p>	<p><b>Scope</b></p> <p>Replacement of existing poles and lights at parking lots to allow for adequate public safety. New LED fixtures will provide energy saving and improve lighting for safety.</p> <p>FY2023 \$238,000.00</p> <p><b>Notes</b></p> <p>RFQ in review by CID before advertisement.</p>	<b>Original</b>	<b>Actual</b>
		7/10/2023	7/10/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$238,000	\$12,728	5.35%	\$151

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p><b>Project Title:</b> Dyer Park Parking Lot Repairs</p> <p>Project Number: T191</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving &amp; Striping</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: TBD</p> <p>Project Manager: Gary Monnett</p>	<p><b>Scope</b></p> <p>Repairs to parking lot for Dyer Park asphalt overlay and striping .</p> <p>FY2023 \$54,050.00</p> <p><b>Notes</b></p> <p>Quote received. Working on the CRC paperwork.</p>	<b>Original</b>	<b>Actual</b>
		8/14/2023	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p><b>Consultant</b></p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p><b>Contractor</b></p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$54,050	\$34	0.06%	\$34



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Burt Reynolds Roadway Repairs Project Number: T192 BCC District: 01 Delivery Method: Annual Contract Category: A04-Asphalt Paving & Striping Status: Design Designer: N/A Contractor: TBD Project Manager: Gary Monnett	<b>Scope</b> Repairs to internal roadways for Burt Reynolds asphalt overlay and striping . FY2023 \$53,560.00  <b>Notes</b> Quote received. Working on the CRC paperwork.	<b>Original</b>	<b>Actual</b>
		Project Start	8/14/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE N/A MBE N/A WBE N/A Local N/A  <b>Contractor</b> SBE TBD MBE TBD WBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$53,560	\$34	0.06%	\$34

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<b>Project Title:</b> Dubois Park Parking Lot Repairs Project Number: T193 BCC District: 01 Delivery Method: Annual Contract Category: A04-Asphalt Paving & Striping Status: Design Designer: N/A Contractor: TBD Project Manager: Gary Monnett	<b>Scope</b> Repairs to parking lot for Dubois Park asphalt overlay and striping. FY2023 \$43,150.00  <b>Notes</b> Adjusted scope of work to add bumper block replacement. Waiting on vendor to respond with a new quote.	<b>Original</b>	<b>Actual</b>
		Project Start	8/14/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE N/A MBE N/A WBE N/A Local N/A  <b>Contractor</b> SBE TBD MBE TBD WBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		\$43,150	\$27	0.06%	\$27



# Monthly Infrastructure Sales Tax Project Report

## Small Cap Projects

Data Date: 6/15/2023

Report Date: 6/30/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<b>Project Title:</b> Duncan Padgett Park Picnic Area Improvements <b>Project Number:</b> T200 <b>BCC District:</b> 06 <b>Delivery Method:</b> Annual Contract <b>Category:</b> G04-Group Pavilion Replacement <b>Status:</b> Design <b>Designer:</b> Song & Associates <b>Contractor:</b> TBD <b>Project Manager:</b> Doranath (Niri) Maharajh	<b>Scope</b> Improving the area around the Duncan Padgett Park Picnic tables. FY21: \$235,000  <b>Notes</b> Song & Associates proposal was received and is now being reviewed by CID.	<b>Original</b>	<b>Actual</b>	
		Design Completion	4/1/2022	3/15/2022
		Bidding	5/1/2022	
		Construction Start	8/1/2022	
		Project Completion	12/1/2022	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<b>Consultant</b> SBE TBD MBE TBD WBE TBD Local TBD <b>Contractor</b> SBE TBD MBE TBD WBE TBD Local TBD		<b>Project Budget</b>	<b>Committed</b>	<b>% Committed</b>	<b>Paid To Date</b>
		<b>A</b>	<b>B</b>	<b>C=B/A</b>	<b>D</b>
		<b>\$235,000</b>	<b>\$9,663</b>	<b>4.11%</b>	<b>\$9,663</b>