



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Florida Mango Rd. over LWDD Lat. 8 Canal (PB934338)</p> <p>Project Number: 1475</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Alan Gerwig & Assoc.</p> <p>Contractor: Ranger</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. Design (using RP funds) is complete. The const. of the project (incl. assoc. rdwy. improvements) is currently est. at \$3.1m. The IST partially funds the (bridge) const. at \$700,000 in FY19. Construction is ongoing (80% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>9/30/2015</td> <td>9/30/2015</td> </tr> <tr> <td>Design Completion</td> <td>7/1/2021</td> <td>2/1/2021</td> </tr> <tr> <td>Construction Bid Date</td> <td>9/1/2021</td> <td>4/13/2021</td> </tr> <tr> <td>Construction Start</td> <td>12/1/2021</td> <td>2/22/2022</td> </tr> <tr> <td>Construction Complete</td> <td>8/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	9/30/2015	9/30/2015	Design Completion	7/1/2021	2/1/2021	Construction Bid Date	9/1/2021	4/13/2021	Construction Start	12/1/2021	2/22/2022	Construction Complete	8/1/2023	
	Original	Actual																		
Design Contract Notice to Proceed	9/30/2015	9/30/2015																		
Design Completion	7/1/2021	2/1/2021																		
Construction Bid Date	9/1/2021	4/13/2021																		
Construction Start	12/1/2021	2/22/2022																		
Construction Complete	8/1/2023																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE 21.2% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$697,423</td> <td>99.63%</td> <td>\$697,162</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$697,423	99.63%	\$697,162
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$697,423	99.63%	\$697,162											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Smith Sundy Rd. over LWDD Lat. 33 Canal</p> <p>Project Number: 1521</p> <p>BCC District: 05</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is ongoing (65% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>3/13/2018</td> <td>3/21/2018</td> </tr> <tr> <td>Design Completion</td> <td>4/1/2024</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>11/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	3/13/2018	3/21/2018	Design Completion	4/1/2024		Construction Bid Date	7/1/2024		Construction Start	11/1/2024		Construction Complete	6/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	3/13/2018	3/21/2018																		
Design Completion	4/1/2024																			
Construction Bid Date	7/1/2024																			
Construction Start	11/1/2024																			
Construction Complete	6/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 62.5% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,750,000</td> <td>\$453,027</td> <td>25.89%</td> <td>\$339,926</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,750,000	\$453,027	25.89%	\$339,926
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,750,000	\$453,027	25.89%	\$339,926											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Military Trail</p> <p>Project Number: 1541</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Military Trail.</p> <p>Notes</p> <p>Restriping along Military Trail is done on an as needed basis as funding allows. The project is funded at \$200,000 in FY 2017 and FY 2021 and \$100,000 in FY 2022 thru FY 2026 for a total funding of \$900,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palmetto Park to Clint Moore Complete</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>18th Street to Palmetto Park Complete</td> <td>12/18/2017</td> <td>12/18/2017</td> </tr> </tbody> </table>		Original	Actual	Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017	18th Street to Palmetto Park Complete	12/18/2017	12/18/2017
	Original	Actual									
Palmetto Park to Clint Moore Complete	11/20/2017	11/20/2017									
18th Street to Palmetto Park Complete	12/18/2017	12/18/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 92%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$137,271</td> <td>15.25%</td> <td>\$137,271</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$137,271	15.25%	\$137,271
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$137,271	15.25%	\$137,271											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																								
<p>Project Title: Lake Osborne Dr. over Lake Bass Canal (PB934354)</p> <p>Project Number: 1542</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 60 years ago. The project will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is ongoing (70% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract NTP</td> <td>8/2/2017</td> <td>8/2/2017</td> </tr> <tr> <td>Study Start</td> <td>8/2/2017</td> <td>8/2/2017</td> </tr> <tr> <td>Study Complete</td> <td>5/1/2018</td> <td>5/1/2018</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>7/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract NTP	8/2/2017	8/2/2017	Study Start	8/2/2017	8/2/2017	Study Complete	5/1/2018	5/1/2018	Design Completion	12/1/2023		Construction Bid Date	3/1/2024		Construction Start	7/1/2024		Construction Complete	7/1/2025	
	Original	Actual																								
Design Contract NTP	8/2/2017	8/2/2017																								
Study Start	8/2/2017	8/2/2017																								
Study Complete	5/1/2018	5/1/2018																								
Design Completion	12/1/2023																									
Construction Bid Date	3/1/2024																									
Construction Start	7/1/2024																									
Construction Complete	7/1/2025																									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 28.9% MBE 27.7%</p> <p>WBE 0% Local 95%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,500,000</td> <td>\$380,982</td> <td>25.40%</td> <td>\$293,645</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,500,000	\$380,982	25.40%	\$293,645
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,500,000	\$380,982	25.40%	\$293,645											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																											
<p>Project Title: Sections of Congress Avenue</p> <p>Project Number: 1543</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Congress Avenue.</p> <p>Notes</p> <p>Restriping along Congress Avenue is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2017 and FY 2021 thru FY 2025 and \$200,000 in FY 2026 for a total funding of \$800,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Palm Beach Lakes to 45th Street Comple</td> <td>10/6/2017</td> <td>10/6/2017</td> </tr> <tr> <td>Okeehobee to Palm Beach Lakes Complk</td> <td>2/6/2018</td> <td>2/6/2018</td> </tr> <tr> <td>Silver Beach to Water Tower</td> <td>3/18/2019</td> <td>3/18/2019</td> </tr> <tr> <td>Southwest 30th Ave. to Golf Rd.</td> <td>2/11/2021</td> <td>2/11/2021</td> </tr> <tr> <td>Linton to Lake Ida</td> <td>12/1/2021</td> <td>1/11/2022</td> </tr> <tr> <td>Yamato to Clint Moore</td> <td>3/1/2022</td> <td>2/15/2022</td> </tr> <tr> <td>MLK to Blue Heron</td> <td>4/1/2022</td> <td>3/25/2022</td> </tr> <tr> <td>West Park Ave. to Nothlake</td> <td>4/1/2022</td> <td>3/25/2022</td> </tr> </tbody> </table>		Original	Actual	Palm Beach Lakes to 45th Street Comple	10/6/2017	10/6/2017	Okeehobee to Palm Beach Lakes Complk	2/6/2018	2/6/2018	Silver Beach to Water Tower	3/18/2019	3/18/2019	Southwest 30th Ave. to Golf Rd.	2/11/2021	2/11/2021	Linton to Lake Ida	12/1/2021	1/11/2022	Yamato to Clint Moore	3/1/2022	2/15/2022	MLK to Blue Heron	4/1/2022	3/25/2022	West Park Ave. to Nothlake	4/1/2022	3/25/2022
	Original	Actual																											
Palm Beach Lakes to 45th Street Comple	10/6/2017	10/6/2017																											
Okeehobee to Palm Beach Lakes Complk	2/6/2018	2/6/2018																											
Silver Beach to Water Tower	3/18/2019	3/18/2019																											
Southwest 30th Ave. to Golf Rd.	2/11/2021	2/11/2021																											
Linton to Lake Ida	12/1/2021	1/11/2022																											
Yamato to Clint Moore	3/1/2022	2/15/2022																											
MLK to Blue Heron	4/1/2022	3/25/2022																											
West Park Ave. to Nothlake	4/1/2022	3/25/2022																											

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 68% MBE 0%</p> <p>WBE 0% Local 68%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$800,000</td> <td>\$241,419</td> <td>30.18%</td> <td>\$241,419</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$241,419	30.18%	\$241,419
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$241,419	30.18%	\$241,419											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Gateway Blvd.</p> <p>Project Number: 1544</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Gateway Boulevard.</p> <p>Notes</p> <p>Restriping along Gateway Blvd. is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2017 and FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road Comple</td> <td>8/24/2017</td> <td>8/24/2017</td> </tr> <tr> <td>Military to Congress Complete</td> <td>1/22/2018</td> <td>1/22/2018</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017	Military to Congress Complete	1/22/2018	1/22/2018
	Original	Actual									
Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017									
Military to Congress Complete	1/22/2018	1/22/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$76,915</td> <td>38.46%</td> <td>\$76,915</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$76,915	38.46%	\$76,915
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$76,915	38.46%	\$76,915											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Seacrest Blvd.</p> <p>Project Number: 1546</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Seacrest Boulevard.</p> <p>Notes</p> <p>Restriping along Seacrest Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017, FY 2020, FY 2023 and FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>SW 26th to Boynton Beach Blvd. Comple</td> <td style="text-align: center;">9/6/2017</td> <td style="text-align: center;">9/6/2017</td> </tr> </tbody> </table>		Original	Actual	SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017
	Original	Actual						
SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$31,702</td> <td style="text-align: center;">15.85%</td> <td style="text-align: center;">\$31,702</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$31,702	15.85%	\$31,702
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$31,702	15.85%	\$31,702											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of Old Dixie Hwy.</p> <p>Project Number: 1546</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Old Dixie Highway.</p> <p>Notes</p> <p>Restriping along Old Dixie Hwy. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017, and \$100,000 in FY 2021 and FY 2023, and \$125,000 in FY 2026 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Boca Raton city limits to Lindell Road Cor</td> <td style="text-align: center;">11/20/2017</td> <td style="text-align: center;">11/20/2017</td> </tr> <tr> <td>NE 2nd Street to Glades Road Complete</td> <td style="text-align: center;">11/20/2017</td> <td style="text-align: center;">11/20/2017</td> </tr> <tr> <td>Alt. A-1-A to County Line Rd.</td> <td style="text-align: center;">7/1/2021</td> <td style="text-align: center;">6/25/2021</td> </tr> </tbody> </table>		Original	Actual	Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017	NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017	Alt. A-1-A to County Line Rd.	7/1/2021	6/25/2021
	Original	Actual												
Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017												
NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017												
Alt. A-1-A to County Line Rd.	7/1/2021	6/25/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$375,000</td> <td style="text-align: center;">\$28,575</td> <td style="text-align: center;">7.62%</td> <td style="text-align: center;">\$28,575</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$28,575	7.62%	\$28,575
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$28,575	7.62%	\$28,575											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Clint Moore Road</p> <p>Project Number: 1547</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Clint Moore Road.</p> <p>Notes</p> <p>Restriping along Clint Moore Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2022, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Military to Congress Complete</td> <td>9/6/2017</td> <td>9/6/2017</td> </tr> <tr> <td>Turnpike Overpass to Jog</td> <td>12/29/2020</td> <td>12/29/2020</td> </tr> </tbody> </table>		Original	Actual	Military to Congress Complete	9/6/2017	9/6/2017	Turnpike Overpass to Jog	12/29/2020	12/29/2020
	Original	Actual									
Military to Congress Complete	9/6/2017	9/6/2017									
Turnpike Overpass to Jog	12/29/2020	12/29/2020									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$47,104</td> <td>23.55%</td> <td>\$47,104</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$47,104	23.55%	\$47,104
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$47,104	23.55%	\$47,104											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Hagen Ranch Road</p> <p>Project Number: 1548</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hagen Ranch Road.</p> <p>Notes</p> <p>Restriping along Hagen Ranch Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2021, and \$100,000 in FY 2024, and \$75,000 in FY 2026 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Atlantic to Flavor Pict Complete</td> <td>7/31/2017</td> <td>7/11/2017</td> </tr> </tbody> </table>		Original	Actual	Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017
	Original	Actual						
Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$58,452</td> <td>21.26%</td> <td>\$49,680</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$58,452	21.26%	\$49,680
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$58,452	21.26%	\$49,680											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Palm Beach Lakes Blvd.</p> <p>Project Number: 1549</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palm Beach Lakes Boulevard.</p> <p>Notes</p> <p>Restriping along Palm Beach Lakes Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2017 and FY 2025 for a total funding of \$100,000.</p>	Original	Actual
		Sapodilla to N. Dixie Complete	8/23/2017 8/23/2017
		Okeechobee to Robbins Complete	8/24/2017 8/24/2017

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$100,000	\$29,252	29.25%	\$29,252

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Wabasso Dr. over LWDD Lat. 2 Canal (934237)</p> <p>Project Number: 1557</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Alan Gerwig & Associates</p> <p>Contractor: Johnson-Davis, Inc.</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago with a box culvert. The new box culvert will improve traffic safety (lane widths, bike lanes), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project was orig. funded for \$700k. The Project was bid on 2/15/22. A Community Development Block Grant (CDBG) with Dept. of Housing & Economic Sustainability was received for \$1,095,807. Construction contract awarded by BCC on 6/14/22. Construction is ongoing (95% complete).</p>	Original	Actual
		Design Contract Notice to Proceed	7/10/2018 7/10/2018
		Design Completion	3/1/2021 9/15/2021
		Construction Bid Date	2/15/2022 2/15/2022
		Construction Start	1/2/2023 1/3/2023
		Construction Complete	12/1/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$700,000	\$395,320	56.47%	\$324,985



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Randolph Siding Rd.</p> <p>Project Number: 1559</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: D02-Drainage (Pipe Replacements)</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>This project will repair and/or replace existing pipe culverts and drainage structures along Randolph Siding Road. These repairs are needed in order to properly drain and maintain Randolph Siding Road in a safe operating condition.</p> <p>Notes</p> <p>This project is funded at \$300k in FY 2018 and FY 2021 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>110th to Jupiter Farms Road Complete</td> <td>6/1/2018</td> <td>5/10/2018</td> </tr> <tr> <td>@Alexander Run</td> <td>5/1/2019</td> <td>6/7/2019</td> </tr> </tbody> </table>		Original	Actual	110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018	@Alexander Run	5/1/2019	6/7/2019
	Original	Actual									
110th to Jupiter Farms Road Complete	6/1/2018	5/10/2018									
@Alexander Run	5/1/2019	6/7/2019									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$101,020</td> <td>16.84%</td> <td>\$101,020</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$101,020	16.84%	\$101,020
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$101,020	16.84%	\$101,020											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Boynton Beach Blvd. & Seacrest Blvd.</p> <p>Project Number: 1578</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2018 IST \$400,000</p> <p>FY 2022 IST \$250,000</p> <p>Notes</p> <p>Design of the project is ON HOLD. Utility and right-of-way (ROW) issues still unresolved. The County has requested that the FDOT replace this signal as part of an upcoming State project. Project is on hold.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Construction Start - TBD</td> <td></td> <td></td> </tr> <tr> <td>Construction Complete - TBD</td> <td></td> <td></td> </tr> <tr> <td>Design NTP Issued</td> <td>4/19/2019</td> <td>4/7/2019</td> </tr> <tr> <td>Design Complete</td> <td>6/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Construction Start - TBD			Construction Complete - TBD			Design NTP Issued	4/19/2019	4/7/2019	Design Complete	6/1/2023	
	Original	Actual															
Construction Start - TBD																	
Construction Complete - TBD																	
Design NTP Issued	4/19/2019	4/7/2019															
Design Complete	6/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$650,000</td> <td>\$72,176</td> <td>11.10%</td> <td>\$14,925</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$650,000	\$72,176	11.10%	\$14,925
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$650,000	\$72,176	11.10%	\$14,925											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Sections of Lyons Road</p> <p>Project Number: 1597</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lyons Road.</p> <p>Notes</p> <p>Restriping along Lyons Road is done on an as needed basis as funding allows. The project is funded at \$200,000 in FY 2018, FY 2022, and FY 2025 for a total funding of \$600,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Connector Road to Lantana Road</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/7/2018</td> </tr> <tr> <td>Wendy Lane to Palm Beach Pantation Bl</td> <td style="text-align: center;">3/20/2019</td> <td style="text-align: center;">3/20/2019</td> </tr> <tr> <td>Glades to Yamato</td> <td style="text-align: center;">8/1/2021</td> <td style="text-align: center;">3/24/2022</td> </tr> <tr> <td>Yamato to Clint Moore</td> <td style="text-align: center;">8/1/2022</td> <td style="text-align: center;">8/1/2022</td> </tr> <tr> <td>Happy Hollow to L-30</td> <td style="text-align: center;">1/5/2023</td> <td style="text-align: center;">1/5/2023</td> </tr> </tbody> </table>		Original	Actual	Connector Road to Lantana Road	5/14/2018	5/7/2018	Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019	Glades to Yamato	8/1/2021	3/24/2022	Yamato to Clint Moore	8/1/2022	8/1/2022	Happy Hollow to L-30	1/5/2023	1/5/2023
	Original	Actual																		
Connector Road to Lantana Road	5/14/2018	5/7/2018																		
Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019																		
Glades to Yamato	8/1/2021	3/24/2022																		
Yamato to Clint Moore	8/1/2022	8/1/2022																		
Happy Hollow to L-30	1/5/2023	1/5/2023																		

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 40% MBE 0%</p> <p>WBE 0% Local 40%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$600,000</td> <td style="text-align: center;">\$248,559</td> <td style="text-align: center;">41.43%</td> <td style="text-align: center;">\$209,111</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$248,559	41.43%	\$209,111
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$248,559	41.43%	\$209,111											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of Haverhill Road</p> <p>Project Number: 1598</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Haverhill Road.</p> <p>Notes</p> <p>Restriping along Haverhill Road is done on an as needed basis as funding allows. Project is funded at \$100,000 in FY 2018, FY 2021, FY 2023, and FY 2026 for a total funding of \$400,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Lantana Road to Hypoluxo Road</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">5/2/2018</td> </tr> <tr> <td>10th Ave. N to Purdy Lane</td> <td style="text-align: center;">9/1/2019</td> <td style="text-align: center;">9/1/2019</td> </tr> <tr> <td>Caribbean to Beeline</td> <td style="text-align: center;">6/1/2020</td> <td style="text-align: center;">6/10/2020</td> </tr> </tbody> </table>		Original	Actual	Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018	10th Ave. N to Purdy Lane	9/1/2019	9/1/2019	Caribbean to Beeline	6/1/2020	6/10/2020
	Original	Actual												
Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018												
10th Ave. N to Purdy Lane	9/1/2019	9/1/2019												
Caribbean to Beeline	6/1/2020	6/10/2020												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 45% MBE 0%</p> <p>WBE 0% Local 45%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$400,000</td> <td style="text-align: center;">\$142,079</td> <td style="text-align: center;">35.52%</td> <td style="text-align: center;">\$61,263</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$142,079	35.52%	\$61,263
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$142,079	35.52%	\$61,263											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Belvedere Road</p> <p>Project Number: 1599</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Belvedere Road.</p> <p>Notes</p> <p>Restriping along Belvedere Road is done on an as needed basis as funding allows. The project is funded at \$100,000 in FY 2018, and \$50,000 in FY 2022 and FY 2025, and \$125,000 in FY 2024 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Haverhill Road to Drexel Road</td> <td>7/14/2018</td> <td>8/20/2018</td> </tr> <tr> <td>Benoist Farms Road to SR7</td> <td>3/1/2022</td> <td>3/3/2022</td> </tr> <tr> <td>Military Trail to 8th St.</td> <td>4/1/2022</td> <td>3/3/2022</td> </tr> <tr> <td>Haverhill to Military</td> <td>6/15/2022</td> <td>6/15/2022</td> </tr> </tbody> </table>		Original	Actual	Haverhill Road to Drexel Road	7/14/2018	8/20/2018	Benoist Farms Road to SR7	3/1/2022	3/3/2022	Military Trail to 8th St.	4/1/2022	3/3/2022	Haverhill to Military	6/15/2022	6/15/2022
	Original	Actual															
Haverhill Road to Drexel Road	7/14/2018	8/20/2018															
Benoist Farms Road to SR7	3/1/2022	3/3/2022															
Military Trail to 8th St.	4/1/2022	3/3/2022															
Haverhill to Military	6/15/2022	6/15/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$325,000</td> <td>\$110,533</td> <td>34.01%</td> <td>\$110,533</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$110,533	34.01%	\$110,533
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$110,533	34.01%	\$110,533											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Yamato Road</p> <p>Project Number: 1603</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Yamato Road.</p> <p>Notes</p> <p>Restriping along Yamato Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018 and \$50,000 in FY 2020 and FY 2023 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>SR7 to Lyons</td> <td>8/1/2018</td> <td>11/1/2018</td> </tr> <tr> <td>Gatehouse Drive to Jog Road</td> <td>8/1/2018</td> <td>11/1/2018</td> </tr> <tr> <td>Cain to SR7</td> <td>8/19/2021</td> <td>1/31/2022</td> </tr> <tr> <td>Turnpike Overpass to Jog Road</td> <td>8/12/2022</td> <td>8/12/2022</td> </tr> </tbody> </table>		Original	Actual	SR7 to Lyons	8/1/2018	11/1/2018	Gatehouse Drive to Jog Road	8/1/2018	11/1/2018	Cain to SR7	8/19/2021	1/31/2022	Turnpike Overpass to Jog Road	8/12/2022	8/12/2022
	Original	Actual															
SR7 to Lyons	8/1/2018	11/1/2018															
Gatehouse Drive to Jog Road	8/1/2018	11/1/2018															
Cain to SR7	8/19/2021	1/31/2022															
Turnpike Overpass to Jog Road	8/12/2022	8/12/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$175,000</td> <td>\$94,288</td> <td>53.88%</td> <td>\$94,288</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$94,288	53.88%	\$94,288
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$94,288	53.88%	\$94,288											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Sections of Indiantown Road Striping</p> <p>Project Number: 1604</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Indiantown Road.</p> <p>Notes</p> <p>Restriping along Indiantown Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021, FY 2023, and FY 2025 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Beeline Highway to east for 1/2 mile</td> <td>7/14/2018</td> <td>1/9/2019</td> </tr> <tr> <td>Cortona Blvd. to Taylor Rd.</td> <td>1/29/2022</td> <td>4/4/2022</td> </tr> <tr> <td>Brian Way to Jupiter Farms Rd.</td> <td>2/1/2022</td> <td>4/4/2022</td> </tr> <tr> <td>Pratt Whitney to Brian Way</td> <td>7/13/2023</td> <td>7/13/2023</td> </tr> <tr> <td>Beeline to Pratt Whitney</td> <td>8/28/2023</td> <td>8/28/2023</td> </tr> </tbody> </table>		Original	Actual	Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019	Cortona Blvd. to Taylor Rd.	1/29/2022	4/4/2022	Brian Way to Jupiter Farms Rd.	2/1/2022	4/4/2022	Pratt Whitney to Brian Way	7/13/2023	7/13/2023	Beeline to Pratt Whitney	8/28/2023	8/28/2023
	Original	Actual																		
Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019																		
Cortona Blvd. to Taylor Rd.	1/29/2022	4/4/2022																		
Brian Way to Jupiter Farms Rd.	2/1/2022	4/4/2022																		
Pratt Whitney to Brian Way	7/13/2023	7/13/2023																		
Beeline to Pratt Whitney	8/28/2023	8/28/2023																		

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$193,575</td> <td>51.62%</td> <td>\$144,667</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$193,575	51.62%	\$144,667
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$193,575	51.62%	\$144,667											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Palmetto Park Road</p> <p>Project Number: 1605</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palmetto Park Road.</p> <p>Notes</p> <p>Restriping along Palmetto Park Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021 and FY 2023 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>CSX RR to Crawford Blvd.</td> <td>5/14/2018</td> <td>5/7/2018</td> </tr> </tbody> </table>		Original	Actual	CSX RR to Crawford Blvd.	5/14/2018	5/7/2018
	Original	Actual						
CSX RR to Crawford Blvd.	5/14/2018	5/7/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$52,914</td> <td>19.24%</td> <td>\$52,914</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$52,914	19.24%	\$52,914
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$52,914	19.24%	\$52,914											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of Hypoluxo Road</p> <p>Project Number: 1606</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hypoluxo Road.</p> <p>Notes</p> <p>Restriping along Hypoluxo Road is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, \$100,000 in FY 2021 and FY 2024 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road</td> <td style="text-align: center;">8/1/2018</td> <td style="text-align: center;">10/19/2018</td> </tr> <tr> <td>Jog Road to Military Trail</td> <td style="text-align: center;">9/1/2018</td> <td style="text-align: center;">10/19/2018</td> </tr> <tr> <td>SR7 to Hagen Ranch Rd.</td> <td style="text-align: center;">7/1/2021</td> <td style="text-align: center;">12/8/2021</td> </tr> </tbody> </table>		Original	Actual	Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018	Jog Road to Military Trail	9/1/2018	10/19/2018	SR7 to Hagen Ranch Rd.	7/1/2021	12/8/2021
	Original	Actual												
Hagen Ranch Road to Jog Road	8/1/2018	10/19/2018												
Jog Road to Military Trail	9/1/2018	10/19/2018												
SR7 to Hagen Ranch Rd.	7/1/2021	12/8/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$275,000</td> <td style="text-align: center;">\$113,138</td> <td style="text-align: center;">41.14%</td> <td style="text-align: center;">\$77,328</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$113,138	41.14%	\$77,328
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$113,138	41.14%	\$77,328											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Australian Avenue</p> <p>Project Number: 1607</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Australian Avenue.</p> <p>Notes</p> <p>Restriping along Australian Avenue is done on an as needed basis as funding allows. The project is funded at \$75,000 in FY 2018, \$125,000 in FY 2022 and FY 2026 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Banyan Blvd. to Palm Beach Lake Blvd.</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">1/29/2019</td> </tr> <tr> <td>Belvedere to Airport Hilton</td> <td style="text-align: center;">3/1/2022</td> <td style="text-align: center;">2/25/2022</td> </tr> <tr> <td>25th St. to 45th St.</td> <td style="text-align: center;">4/1/2022</td> <td style="text-align: center;">3/25/2022</td> </tr> <tr> <td>Old Okeechobee to Mercer</td> <td style="text-align: center;">4/10/2022</td> <td style="text-align: center;">4/12/2022</td> </tr> </tbody> </table>		Original	Actual	Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019	Belvedere to Airport Hilton	3/1/2022	2/25/2022	25th St. to 45th St.	4/1/2022	3/25/2022	Old Okeechobee to Mercer	4/10/2022	4/12/2022
	Original	Actual															
Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019															
Belvedere to Airport Hilton	3/1/2022	2/25/2022															
25th St. to 45th St.	4/1/2022	3/25/2022															
Old Okeechobee to Mercer	4/10/2022	4/12/2022															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$325,000</td> <td style="text-align: center;">\$82,032</td> <td style="text-align: center;">25.24%</td> <td style="text-align: center;">\$82,032</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$82,032	25.24%	\$82,032
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$82,032	25.24%	\$82,032											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Lantana Road</p> <p>Project Number: 1608</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lantana Road.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY2018, \$100,000 FY2022, FY2024 and FY2026 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Palm Breezes Dr. to S. Congress Ave.</td> <td style="text-align: center;">7/1/2021</td> <td style="text-align: center;">7/1/2021</td> </tr> </tbody> </table>		Original	Actual	Palm Breezes Dr. to S. Congress Ave.	7/1/2021	7/1/2021
	Original	Actual						
Palm Breezes Dr. to S. Congress Ave.	7/1/2021	7/1/2021						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE 0%</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$375,000</td> <td style="text-align: center;">\$14,644</td> <td style="text-align: center;">3.90%</td> <td style="text-align: center;">\$1,279</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$14,644	3.90%	\$1,279
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$14,644	3.90%	\$1,279											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Okeechobee Blvd.</p> <p>Project Number: 1609</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Okeechobee Boulevard.</p> <p>Notes</p> <p>Restriping along Okeechobee Blvd. is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Royal Palm Beach Blvd to SR 7</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">7/14/2018</td> </tr> </tbody> </table>		Original	Actual	Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018
	Original	Actual						
Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$44,753</td> <td style="text-align: center;">22.38%</td> <td style="text-align: center;">\$44,753</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$44,753	22.38%	\$44,753
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$44,753	22.38%	\$44,753											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of 10th Avenue North</p> <p>Project Number: 1610</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 10th Avenue North.</p> <p>Notes</p> <p>Restriping along 10th Avenue North is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Pinehurst Dr. to Jog Rd.</td> <td style="text-align: center;">5/15/2018</td> <td style="text-align: center;">8/9/2018</td> </tr> <tr> <td>Congress to Florida Mango</td> <td style="text-align: center;">4/4/2021</td> <td style="text-align: center;">3/9/2021</td> </tr> </tbody> </table>		Original	Actual	Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018	Congress to Florida Mango	4/4/2021	3/9/2021
	Original	Actual									
Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018									
Congress to Florida Mango	4/4/2021	3/9/2021									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE NA Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$22,471</td> <td style="text-align: center;">11.24%</td> <td style="text-align: center;">\$22,471</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$22,471	11.24%	\$22,471
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$22,471	11.24%	\$22,471											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Sections of 45th Street</p> <p>Project Number: 1611</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 45th Street.</p> <p>Notes</p> <p>Restriping along 45th Street is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$75,000 in FY 2026 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Military Trail to I-95</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">1/16/2019</td> </tr> <tr> <td>Greenwood Ave. to Broadway Blvd.</td> <td style="text-align: center;">3/11/2019</td> <td style="text-align: center;">3/18/2019</td> </tr> <tr> <td>Haverhill to Military</td> <td style="text-align: center;">6/25/2021</td> <td style="text-align: center;">6/25/2021</td> </tr> </tbody> </table>		Original	Actual	Military Trail to I-95	7/1/2018	1/16/2019	Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019	Haverhill to Military	6/25/2021	6/25/2021
	Original	Actual												
Military Trail to I-95	7/1/2018	1/16/2019												
Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019												
Haverhill to Military	6/25/2021	6/25/2021												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$175,000</td> <td style="text-align: center;">\$82,540</td> <td style="text-align: center;">47.17%</td> <td style="text-align: center;">\$37,995</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$82,540	47.17%	\$37,995
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$82,540	47.17%	\$37,995											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Congress Ave. over PBC Lat. 2 Canal (934251)</p> <p>Project Number: 1614</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>Design is ongoing (90% complete). FY 2019 IST \$200,000</p> <p>The scheduled dates have been revised to depict design, utility and permitting delays.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>2/1/2020</td> <td>1/15/2020</td> </tr> <tr> <td>Design Completion</td> <td>7/1/2023</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>10/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>2/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	2/1/2020	1/15/2020	Design Completion	7/1/2023		Construction Bid Date	10/1/2023		Construction Start	2/1/2024		Construction Complete	12/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	2/1/2020	1/15/2020																		
Design Completion	7/1/2023																			
Construction Bid Date	10/1/2023																			
Construction Start	2/1/2024																			
Construction Complete	12/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 31% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,200,000</td> <td>\$197,472</td> <td>16.46%</td> <td>\$131,403</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,200,000	\$197,472	16.46%	\$131,403
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,200,000	\$197,472	16.46%	\$131,403											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Sam Senter Rd. over Ocean Canal (SFWMD Lat. 13 Canal</p> <p>Project Number: 1615</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stanley Consultants</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage and turning movements and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. Design is ongoing (20% complete). The const. of project (incl. assoc. rdway improvements) is currently est. at \$2.5m. The IST partially funds design (\$150k) in FY19 and const. (\$450k) in FY22.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>12/1/2020</td> <td>6/10/2021</td> </tr> <tr> <td>Design Completion</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>5/1/2025</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>11/1/2025</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2027</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	12/1/2020	6/10/2021	Design Completion	12/1/2024		Construction Bid Date	5/1/2025		Construction Start	11/1/2025		Construction Complete	6/1/2027	
	Original	Actual																		
Design Contract Notice to Proceed	12/1/2020	6/10/2021																		
Design Completion	12/1/2024																			
Construction Bid Date	5/1/2025																			
Construction Start	11/1/2025																			
Construction Complete	6/1/2027																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 21.2% MBE 21.2%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$65,670</td> <td>10.94%</td> <td>\$37,794</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$65,670	10.94%	\$37,794
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$65,670	10.94%	\$37,794											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM

SCOPE/NOTES

SCHEDULE

Project Title: Congress Ave. over LWDD Lat. 24 Canal (PB934479)
Project Number: 1616
BCC District: 03
Delivery Method: Design CCNA
Category: B08-Bridge Replacements
Status: Construction
Designer: Stantec
Contractor: Johnson-Davis, Inc.
Project Manager: Will Carey

Scope
 This project will replace an existing bridge that was built over 50 years ago. The new project will install a culvert under the existing bridge. The project will improve safety by eliminating barriers and improving slope protection.

Notes
 The Project was bid on 3/22/2022 - with an apparent low bid of \$1.12m. Construction is forthcoming (0% complete). Construction start delayed until 1/22/2024.
 FY 2019 IST \$150,000
 FY 2022 IST \$950,000

	Original	Actual
Design Contract Notice to Proceed	12/17/2019	1/15/2020
Design Completion	3/1/2022	2/1/2022
Construction Bid Date	7/1/2022	3/22/2022
Construction Start	1/22/2024	
Construction Complete	11/1/2024	

PARTICIPATION

FUNDING


FINANCIAL SUMMARY

Consultant

SBE	30%	MBE	N/A
WBE	N/A	Local	100%

Contractor

SBE	32.9%	MBE	0
WBE	0	Local	100%



Project Budget	Committed	% Committed	Paid To Date
A	B	C=B/A	D
\$1,100,000	\$1,086,714	98.79%	\$114,357

DESCRIPTION/TEAM

SCOPE/NOTES

SCHEDULE

Project Title: A1A from US1 to Donald Ross
Project Number: 1617
BCC District: 01
Delivery Method: Design CCNA
Category: D04-Drainage Improvements
Status: Design
Designer: Baxter Woodman
Contractor: TBD
Project Manager: Will Carey

Scope
 The project involves addressing drainage issues along A 1A (US 1 to Donald Ross) to alleviate chronic or extended flooding. Drainage improvements include adding a new system and outfall, and adding exfiltration trench. The project is funded with IST funding (\$1m) and ARPA funding (\$500k).

Notes
 Design is ongoing (80% complete).
 FY 2019 IST \$100,000; FY 2021 IST \$400,000; FY 2022 IST \$500,000
 The scheduled dates have been revised to depict coordination, design, utility and permitting delays.

	Original	Actual
Design Contract Notice to Proceed	4/28/2020	5/6/2020
Design Completion	6/1/2024	
Construction Start	12/1/2024	
Construction Complete	12/1/2025	

PARTICIPATION

FUNDING


FINANCIAL SUMMARY

Consultant

SBE	27.8%	MBE	8.9%
WBE	0%	Local	100%

Contractor

SBE	TBD	MBE	TBD
WBE	TBD	Local	TBD



Project Budget	Committed	% Committed	Paid To Date
A	B	C=B/A	D
\$1,000,000	\$125,794	12.58%	\$109,537



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																					
<p>Project Title: FY 2019 Street Lighting LED Replacements - Countywide</p> <p>Project Number: 1627</p> <p>BCC District: Multiple</p> <p>Delivery Method: Florida Power and Light</p> <p>Category: S14-Street Lighting</p> <p>Status: Design</p> <p>Designer: Florida Power and Light</p> <p>Contractor: Florida Power and Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>These projects replace the high pressure sodium lights with LED lights. Many of the street lights along County roads are owned and maintained by FPL with the County paying all the operation and maintenance costs. FPL will be responsible for final design and installation and the County will reimburse FPL.</p> <p>Notes</p> <p>There are six 6 street lighting projects (road segments) funded (\$820,000) for conversion in FY 2019. The result will provide a cost savings, better quality illumination and a more desirable environmental light source.</p>	<table border="1"> <thead> <tr> <th></th> <th style="background-color: #0070C0; color: white;">Original</th> <th style="background-color: #0070C0; color: white;">Actual</th> </tr> </thead> <tbody> <tr><td>Melaleuca Lane/Greenacres limits to Kirk</td><td></td><td></td></tr> <tr><td>Linton/Military to Jog</td><td></td><td></td></tr> <tr><td>Jog Rd/SR80 to Forest Hill</td><td></td><td></td></tr> <tr><td>Jog Rd/Gateway to Woolbright</td><td></td><td></td></tr> <tr><td>Jog Rd/Lake Ida to Old Clint Moore</td><td></td><td></td></tr> <tr><td>Lantana Rd/Turnpike to High Ridge</td><td></td><td></td></tr> </tbody> </table>		Original	Actual	Melaleuca Lane/Greenacres limits to Kirk			Linton/Military to Jog			Jog Rd/SR80 to Forest Hill			Jog Rd/Gateway to Woolbright			Jog Rd/Lake Ida to Old Clint Moore			Lantana Rd/Turnpike to High Ridge		
	Original	Actual																					
Melaleuca Lane/Greenacres limits to Kirk																							
Linton/Military to Jog																							
Jog Rd/SR80 to Forest Hill																							
Jog Rd/Gateway to Woolbright																							
Jog Rd/Lake Ida to Old Clint Moore																							
Lantana Rd/Turnpike to High Ridge																							

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="background-color: #0070C0; color: white;">A</th> <th style="background-color: #0070C0; color: white;">B</th> <th style="background-color: #0070C0; color: white;">C=B/A</th> <th style="background-color: #0070C0; color: white;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$820,000</td> <td style="text-align: right;">\$258,849</td> <td style="text-align: right;">31.57%</td> <td style="text-align: right;">\$4,735</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$820,000	\$258,849	31.57%	\$4,735
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$820,000	\$258,849	31.57%	\$4,735											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Florida Mango Rd. over LWDD Lat. 9 Canal (PB934337)</p> <p>Project Number: 1635</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Stanley Consultants</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Yr Rd Program funding and IST funding. Design is complete. The const. of the project (incl. assoc. rdwy. improv.) is currently est. at \$3.3m. The IST partially funds the const. at \$700k. The project is scheduled to begin construction in FY24 (to coordinate with other rdwy work along the corridor).</p>	<table border="1"> <thead> <tr> <th></th> <th style="background-color: #0070C0; color: white;">Original</th> <th style="background-color: #0070C0; color: white;">Actual</th> </tr> </thead> <tbody> <tr><td>Design Contract Notice to Proceed</td><td>9/20/2016</td><td>9/20/2016</td></tr> <tr><td>Design Completion</td><td>1/11/2023</td><td>1/11/2023</td></tr> <tr><td>Construction Bid Date</td><td>8/1/2023</td><td></td></tr> <tr><td>Construction Start</td><td>12/1/2023</td><td></td></tr> <tr><td>Construction Complete</td><td>12/1/2025</td><td></td></tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	9/20/2016	9/20/2016	Design Completion	1/11/2023	1/11/2023	Construction Bid Date	8/1/2023		Construction Start	12/1/2023		Construction Complete	12/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	9/20/2016	9/20/2016																		
Design Completion	1/11/2023	1/11/2023																		
Construction Bid Date	8/1/2023																			
Construction Start	12/1/2023																			
Construction Complete	12/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 18% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="background-color: #0070C0; color: white;">A</th> <th style="background-color: #0070C0; color: white;">B</th> <th style="background-color: #0070C0; color: white;">C=B/A</th> <th style="background-color: #0070C0; color: white;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$700,000</td> <td style="text-align: right;">\$0</td> <td style="text-align: right;">0.00%</td> <td style="text-align: right;">\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Congress Ave. north of Linton Blvd.</p> <p>Project Number: 1638</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: CDI</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>The project involves addressing drainage issues along Congress Ave. (north of Linton) to alleviate chronic or extended flooding. Drainage improvements include adding exfiltration trench. The project is funded with IST funding (\$500k) and ARPA funding (\$500k).</p> <p>Notes</p> <p>Study completed. Design is ongoing (10% complete).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>4/29/2020</td> <td>4/29/2020</td> </tr> <tr> <td>Design Completion</td> <td>9/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	4/29/2020	4/29/2020	Design Completion	9/1/2024		Construction Start	12/1/2024		Construction Complete	12/1/2025	
	Original	Actual															
Design Contract Notice to Proceed	4/29/2020	4/29/2020															
Design Completion	9/1/2024																
Construction Start	12/1/2024																
Construction Complete	12/1/2025																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$80,516</td> <td>16.10%</td> <td>\$33,700</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$80,516	16.10%	\$33,700
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$80,516	16.10%	\$33,700											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Lake Ida Rd from Congress Ave to Swinton Ave.</p> <p>Project Number: 1638</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.3 miles (6 lane miles) of Lake Ida Road from Congress Avenue to Swinton Avenue.</p> <p>FY 2020 IST \$700,000</p> <p>FY 2022 IST \$500,000</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Drainage Repair Complete</td> <td>3/1/2022</td> <td>8/5/2022</td> </tr> <tr> <td>Milling and Pavement Complete</td> <td>7/1/2022</td> <td>8/18/2022</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2022</td> <td>9/1/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>12/1/2022</td> <td>7/29/2023</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>12/1/2022</td> <td>5/17/2023</td> </tr> </tbody> </table>		Original	Actual	Drainage Repair Complete	3/1/2022	8/5/2022	Milling and Pavement Complete	7/1/2022	8/18/2022	Traffic Striping Complete	10/1/2022	9/1/2022	Traffic Loops Complete	12/1/2022	7/29/2023	ADA (Curb/Cut Ramps) Complete	12/1/2022	5/17/2023
	Original	Actual																		
Drainage Repair Complete	3/1/2022	8/5/2022																		
Milling and Pavement Complete	7/1/2022	8/18/2022																		
Traffic Striping Complete	10/1/2022	9/1/2022																		
Traffic Loops Complete	12/1/2022	7/29/2023																		
ADA (Curb/Cut Ramps) Complete	12/1/2022	5/17/2023																		

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 5% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,200,000</td> <td>\$718,003</td> <td>59.83%</td> <td>\$718,003</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,200,000	\$718,003	59.83%	\$718,003
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,200,000	\$718,003	59.83%	\$718,003											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Boca Rio Rd. from S.W. 18th St. to Glades Rd.</p> <p>Project Number: 1642</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Chase Miller</p>	<p>Scope</p> <p>Resurfacing 2.5 miles (5.8 lane miles) of Boca Rio Road from SW 18th Street to Glades Road.</p> <p>Note: There is a 5 Yr. Road Program Improvement Project on Boca Rio from Palmetto Park to Glades that will include resurfacing this road segment.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>1/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>4/1/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>6/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	1/1/2024		Traffic Striping Complete	3/1/2024		ADA (Curb/Cut Ramps) Complete	4/1/2024		Traffic Loops Complete	6/1/2024	
	Original	Actual															
Milling and Pavement Complete	1/1/2024																
Traffic Striping Complete	3/1/2024																
ADA (Curb/Cut Ramps) Complete	4/1/2024																
Traffic Loops Complete	6/1/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$300,000</td> <td>\$295,485</td> <td>98.50%</td> <td>\$485</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$295,485	98.50%	\$485
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$295,485	98.50%	\$485											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Lawrence Road</p> <p>Project Number: 1648</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Lawrence Road.</p> <p>Notes</p> <p>Restriping along Lawrence Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2020 and FY 2023, and \$100,000 in FY 2025, for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Kewanee Rd. to Lantana</td> <td>3/1/2021</td> <td>3/22/2021</td> </tr> </tbody> </table>		Original	Actual	Kewanee Rd. to Lantana	3/1/2021	3/22/2021
	Original	Actual						
Kewanee Rd. to Lantana	3/1/2021	3/22/2021						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 100% MBE N/A</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$10,355</td> <td>5.18%</td> <td>\$10,355</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$10,355	5.18%	\$10,355
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$10,355	5.18%	\$10,355											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Sections of Donald Ross Road</p> <p>Project Number: 1649</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Donald Ross Road.</p> <p>Notes</p> <p>Restriping along Donald Ross Road is done on an as needed basis as funding allows. The project is funded at \$50,000 in FY 2020, \$125,000 in FY 2024, and \$25,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>64th Dr. to Jog Road</td> <td>4/2/2021</td> <td>3/6/2021</td> </tr> <tr> <td>Prosperity Farms Road to US 1</td> <td>4/21/2022</td> <td>4/19/2022</td> </tr> <tr> <td>Alt. A-1-A to Prosperity Farms Road</td> <td>8/10/2023</td> <td>8/10/2023</td> </tr> <tr> <td>US 1 to A-1-A</td> <td>8/24/2023</td> <td>8/24/2023</td> </tr> </tbody> </table>		Original	Actual	64th Dr. to Jog Road	4/2/2021	3/6/2021	Prosperity Farms Road to US 1	4/21/2022	4/19/2022	Alt. A-1-A to Prosperity Farms Road	8/10/2023	8/10/2023	US 1 to A-1-A	8/24/2023	8/24/2023
	Original	Actual															
64th Dr. to Jog Road	4/2/2021	3/6/2021															
Prosperity Farms Road to US 1	4/21/2022	4/19/2022															
Alt. A-1-A to Prosperity Farms Road	8/10/2023	8/10/2023															
US 1 to A-1-A	8/24/2023	8/24/2023															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$49,521</td> <td>24.76%</td> <td>\$27,515</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$49,521	24.76%	\$27,515
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$49,521	24.76%	\$27,515											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Summit Blvd</p> <p>Project Number: 1653</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Summit Blvd.</p> <p>Notes</p> <p>Restriping along Summit Blvd. is done on an as needed basis as funding allows. \$75,000 of the projects \$200,000 funding was advanced to FY 2018 (BT 2018 0599). The project is now funded at \$75,000 in FY 2018, \$50,000 in FY 2020, and \$75,000 in FY 2025 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Congress Ave. to Parker Ave.</td> <td>12/1/2018</td> <td>11/30/2018</td> </tr> </tbody> </table>		Original	Actual	Congress Ave. to Parker Ave.	12/1/2018	11/30/2018
	Original	Actual						
Congress Ave. to Parker Ave.	12/1/2018	11/30/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$33,150</td> <td>16.58%</td> <td>\$33,150</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$33,150	16.58%	\$33,150
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$33,150	16.58%	\$33,150											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Congress Avenue at Palm Beach Lakes</p> <p>Project Number: 1659</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Arcadis</p> <p>Contractor: TBD</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>The project involves upgrading the drainage system along this intersection to alleviate flooding issues. Drainage improvements will include upsizing some existing pipes, adding a parallel trunk line system to the outfall, and adding exfiltration trench.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. The project is under design (using RP funds). The const. of the project (incl. assoc. rdwy. improvements) is currently est. at \$2m. The IST partially funds the const. at \$500,000 in FY20. The project is currently scheduled to begin construction in FY24.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>7/15/2015</td> <td>7/15/2015</td> </tr> <tr> <td>Design Completion</td> <td>8/1/2022</td> <td>12/1/2022</td> </tr> <tr> <td>Construction Bid Date</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>9/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	7/15/2015	7/15/2015	Design Completion	8/1/2022	12/1/2022	Construction Bid Date	9/1/2023		Construction Start	3/1/2024		Construction Complete	9/1/2025	
	Original	Actual																		
Design Contract Notice to Proceed	7/15/2015	7/15/2015																		
Design Completion	8/1/2022	12/1/2022																		
Construction Bid Date	9/1/2023																			
Construction Start	3/1/2024																			
Construction Complete	9/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 37.6% MBE 15.5%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																					
<p>Project Title: Haverhill Rd from Lake Worth Road to 10th Ave.</p> <p>Project Number: 1660</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: D04-Drainage Improvements</p> <p>Status: Design</p> <p>Designer: Mock Roos</p> <p>Contractor: TBD</p> <p>Project Manager: Will Carey</p>	<p>Scope</p> <p>The project involves addressing drainage issues along Haverhill Rd. (Lake Worth to 10th) to alleviate chronic or extended flooding.</p> <p>Notes</p> <p>The project is in the study phrase to determine a more precise work scope. The project is funded for design (\$100k) in FY21 and for construction (\$400k) in FY23.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Study Start</td> <td>11/1/2022</td> <td>10/4/2022</td> </tr> <tr> <td>Study Complete</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Design Start</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Design Complete</td> <td>12/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>6/1/2025</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2026</td> <td></td> </tr> </tbody> </table>		Original	Actual	Study Start	11/1/2022	10/4/2022	Study Complete	9/1/2023		Design Start	12/1/2023		Design Complete	12/1/2024		Construction Start	6/1/2025		Construction Complete	6/1/2026	
	Original	Actual																					
Study Start	11/1/2022	10/4/2022																					
Study Complete	9/1/2023																						
Design Start	12/1/2023																						
Design Complete	12/1/2024																						
Construction Start	6/1/2025																						
Construction Complete	6/1/2026																						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 41% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$97,562</td> <td>19.51%</td> <td>\$79,551</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$97,562	19.51%	\$79,551
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$97,562	19.51%	\$79,551											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Woolbright Rd. from Congress Ave to Federal Hwy.</p> <p>Project Number: 1668</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.5 miles (8.4 lane miles) of Woolbright Road from Congress Avenue to Federal Highway.</p> <p>FY 2021 IST \$600,000</p> <p>FY 2022 IST \$630,000</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is in process.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Drainage Repairs</td> <td>11/1/2021</td> <td>5/19/2022</td> </tr> <tr> <td>Milling and Pavement Complete</td> <td>1/1/2022</td> <td>1/6/2022</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>3/2/2022</td> <td>5/4/2023</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>4/1/2022</td> <td>2/15/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>6/1/2022</td> <td>6/6/2022</td> </tr> </tbody> </table>		Original	Actual	Drainage Repairs	11/1/2021	5/19/2022	Milling and Pavement Complete	1/1/2022	1/6/2022	ADA (Curb/Cut Ramps) Complete	3/2/2022	5/4/2023	Traffic Striping Complete	4/1/2022	2/15/2022	Traffic Loops Complete	6/1/2022	6/6/2022
	Original	Actual																		
Drainage Repairs	11/1/2021	5/19/2022																		
Milling and Pavement Complete	1/1/2022	1/6/2022																		
ADA (Curb/Cut Ramps) Complete	3/2/2022	5/4/2023																		
Traffic Striping Complete	4/1/2022	2/15/2022																		
Traffic Loops Complete	6/1/2022	6/6/2022																		

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 41.8% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,230,000</td> <td>\$928,671</td> <td>75.50%</td> <td>\$928,671</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,230,000	\$928,671	75.50%	\$928,671
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,230,000	\$928,671	75.50%	\$928,671											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Garden Rd. from Bee Line Hwy. to Investment Ln.</p> <p>Project Number: 1672</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Hinterland</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.9 miles (3.8 lane miles) of Garden Road from Bee Line Hwy. to Investment Lane.</p> <p>FY 2021 IST \$300,000</p> <p>FY 2022 IST \$700,000</p> <p>Notes</p> <p>Outstanding work includes drainage repairs, milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Drainage Repair Complete</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Milling and Pavement Complete</td> <td>5/1/2024</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>7/1/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2024</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>11/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Drainage Repair Complete	12/1/2023		Milling and Pavement Complete	5/1/2024		Traffic Striping Complete	7/1/2024		Traffic Loops Complete	10/1/2024		ADA (Curb/Cut Ramps) Complete	11/1/2024	
	Original	Actual																		
Drainage Repair Complete	12/1/2023																			
Milling and Pavement Complete	5/1/2024																			
Traffic Striping Complete	7/1/2024																			
Traffic Loops Complete	10/1/2024																			
ADA (Curb/Cut Ramps) Complete	11/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,000,000</td> <td>\$24,158</td> <td>2.42%</td> <td>\$13,084</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,000,000	\$24,158	2.42%	\$13,084
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,000,000	\$24,158	2.42%	\$13,084											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Le Chalet Blvd. & Military Trail Project Number: 1675 BCC District: 02 Delivery Method: Design CCNA Category: S08-Signals and Signal Systems Status: Design Designer: Propel Engineering, Inc. Contractor: TBD Project Manager: Fattoush Jafar	Scope This project will replace the existing span-wire signal system with a mast arm signal system. FY 2021 IST \$400,000 FY 2022 IST \$150,000 Notes Design of the project is in progress.	Original	Actual
		Design NTP Issued	4/7/2021
		Design Complete	12/25/2023
		Construction Start	2/1/2024
		Construction Complete	9/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 92% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$550,000	\$87,476	15.90%	\$43,976

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Hypoluxo Road & Military Trail Project Number: 1678 BCC District: 02 Delivery Method: Design CCNA Category: S08-Signals and Signal Systems Status: Design Designer: Simmons & White, Inc. Contractor: TBD Project Manager: Fattoush Jafar	Scope This project will replace the existing span-wire signal system with a mast arm signal system. FY 2021 IST \$400,000 FY 2022 IST \$250,000 Notes Design of the project is in progress.	Original	Actual
		Design NTP Issued	1/14/2021
		Design Complete	2/1/2024
		Construction Start	4/1/2024
		Construction Complete	11/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 80.8% MBE 14.1% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$650,000	\$146,457	22.53%	\$67,259



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: SR-7 High Mast Towers Rehab (Hypoluxo to N. of Lake V) Project Number: 1681 BCC District: Multiple Delivery Method: Reimbursement Category: S14-Street Lighting Status: Permitting Designer: Florida Power & Light Contractor: Florida Power & Light Project Manager: May Cheng	Scope The existing SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting. Notes The project is funded at \$500k (FY21). Design is complete - pending permit from FDOT. PBC will reimburse Florida Power & Light after they install the lighting.	Original	Actual
		Construction Start	4/1/2024
		Construction Complete	12/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE N/A MBE N/A WBE N/A Local N/A		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$837	0.17%	\$837

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Jog Rd. from Linton Blvd to Lake Ida Rd Project Number: 1698 BCC District: 05 Delivery Method: Annual Construction Contract Category: R04-Resurfacing Status: Construction Designer: N/A Contractor: M&M Asphalt Maintenance, Inc. Project Manager: Darren Prainito	Scope Resurfacing 2.1 miles (12.6 lane miles) of Jog road from Linton Boulevard to Lake Ida Road. FY 2022 IST \$1,400,000 Notes Outstanding work includes replacing traffic loops.	Original	Actual
		Milling and Pavement Complete	7/1/2022 10/20/2022
		ADA (Curb/Cut Ramps) Complete	9/1/2022 8/11/2023
		Traffic Striping Complete	10/1/2022 1/5/2023
		Traffic Loops Complete	12/1/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 15% MBE 0% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$1,400,000	\$1,352,998	96.64%	\$1,269,647



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: 10Th Ave N. from Pinehurst Dr. to Haverhill Rd.</p> <p>Project Number: 1699</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 2.4 miles (10.2 lane miles) of 10th Avenue North from Pinehurst Drive to Haverhill Road.</p> <p>FY 2022 IST \$1,000,000</p> <p>Notes</p> <p>Outstanding work includes replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>5/1/2022</td> <td>5/27/2022</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>8/1/2022</td> <td>6/22/2022</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2022</td> <td>7/13/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	5/1/2022	5/27/2022	ADA (Curb/Cut Ramps) Complete	8/1/2022	6/22/2022	Traffic Striping Complete	8/1/2022	7/13/2022	Traffic Loops Complete	11/1/2022	
	Original	Actual															
Milliing and Pavement Complete	5/1/2022	5/27/2022															
ADA (Curb/Cut Ramps) Complete	8/1/2022	6/22/2022															
Traffic Striping Complete	8/1/2022	7/13/2022															
Traffic Loops Complete	11/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,000,000</td> <td>\$978,677</td> <td>97.87%</td> <td>\$978,677</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,000,000	\$978,677	97.87%	\$978,677
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,000,000	\$978,677	97.87%	\$978,677											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Jog Rd. from Glades Rd. to Yamato Rd.</p> <p>Project Number: 1703</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.8 miles (7.7 lane miles) of Jog Road from Glades Road to Yamato Road.</p> <p>Notes</p> <p>Outstanding work includes replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>12/1/2022</td> <td>2/22/2023</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>3/1/2023</td> <td>7/21/2023</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>4/1/2023</td> <td>6/20/2023</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>5/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	12/1/2022	2/22/2023	ADA (Curb/Cut Ramps) Complete	3/1/2023	7/21/2023	Traffic Striping Complete	4/1/2023	6/20/2023	Traffic Loops Complete	5/1/2023	
	Original	Actual															
Milliing and Pavement Complete	12/1/2022	2/22/2023															
ADA (Curb/Cut Ramps) Complete	3/1/2023	7/21/2023															
Traffic Striping Complete	4/1/2023	6/20/2023															
Traffic Loops Complete	5/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$700,000</td> <td>\$385,441</td> <td>55.06%</td> <td>\$299,099</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$700,000	\$385,441	55.06%	\$299,099
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$700,000	\$385,441	55.06%	\$299,099											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Palm Beach Lakes Blvd. from I-95 to U.S. 1</p> <p>Project Number: 1704</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 2.4 miles (13.4 lane miles) of Palm Beach Lakes Boulevard from I-95 to US 1.</p> <p>FY 2022 IST \$1,600,000</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>9/1/2022</td> <td>7/28/2022</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>11/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/1/2022</td> <td>8/26/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>12/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	9/1/2022	7/28/2022	ADA (Curb/Cut Ramps) Complete	11/1/2022		Traffic Striping Complete	11/1/2022	8/26/2022	Traffic Loops Complete	12/1/2022	
	Original	Actual															
Milliing and Pavement Complete	9/1/2022	7/28/2022															
ADA (Curb/Cut Ramps) Complete	11/1/2022																
Traffic Striping Complete	11/1/2022	8/26/2022															
Traffic Loops Complete	12/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$1,600,000</td> <td>\$1,041,926</td> <td>65.12%</td> <td>\$917,426</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$1,600,000	\$1,041,926	65.12%	\$917,426
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$1,600,000	\$1,041,926	65.12%	\$917,426											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Belvedere Rd. from Jog Rd. to Haverhill Rd.</p> <p>Project Number: 1705</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger Construction Industries, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (8 lane miles) of Belvedere Road from Jog Road to Haverhill Road.</p> <p>FY 2022 IST \$800,000</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>5/1/2022</td> <td>4/28/2022</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>7/1/2022</td> <td>12/7/2022</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2022</td> <td>6/15/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2022</td> <td>9/7/2023</td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	5/1/2022	4/28/2022	ADA (Curb/Cut Ramps) Complete	7/1/2022	12/7/2022	Traffic Striping Complete	8/1/2022	6/15/2022	Traffic Loops Complete	10/1/2022	9/7/2023
	Original	Actual															
Milliing and Pavement Complete	5/1/2022	4/28/2022															
ADA (Curb/Cut Ramps) Complete	7/1/2022	12/7/2022															
Traffic Striping Complete	8/1/2022	6/15/2022															
Traffic Loops Complete	10/1/2022	9/7/2023															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 19.4% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$800,000</td> <td>\$679,165</td> <td>84.90%</td> <td>\$679,165</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$800,000	\$679,165	84.90%	\$679,165
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$800,000	\$679,165	84.90%	\$679,165											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Westgate Ave. from Military Trail to Congress Ave.</p> <p>Project Number: 1706</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger Construction Industries, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (8 lane miles) of Westgate Avenue from Military Trail to Congress Avenue.</p> <p>Note: There is a LAP improvement project in FY 22/23 for Westgate from Wabasso Drive to Congress that will include resurfacing the exist . pavt.</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps , and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>9/1/2022</td> <td>6/2/2022</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>11/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>12/1/2022</td> <td>7/25/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	9/1/2022	6/2/2022	ADA (Curb/Cut Ramps) Complete	11/1/2022		Traffic Striping Complete	12/1/2022	7/25/2022	Traffic Loops Complete	2/1/2023	
	Original	Actual															
Milliing and Pavement Complete	9/1/2022	6/2/2022															
ADA (Curb/Cut Ramps) Complete	11/1/2022																
Traffic Striping Complete	12/1/2022	7/25/2022															
Traffic Loops Complete	2/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$750,000</td> <td>\$341,544</td> <td>45.54%</td> <td>\$278,144</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$750,000	\$341,544	45.54%	\$278,144
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$750,000	\$341,544	45.54%	\$278,144											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Palm Beach Lakes Blvd. from Okeechobee Blvd. to I-95</p> <p>Project Number: 1707</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc.</p> <p>Project Manager: Thomas Coppini</p>	<p>Scope</p> <p>Resurfacing 1.2 miles (7.2 lane miles) of Palm Beach Lakes Boulevard from Okeechobee Boulevard to I-95.</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps , and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td>8/1/2022</td> <td>5/27/2022</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>10/1/2022</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/1/2022</td> <td>7/29/2022</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>12/1/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	8/1/2022	5/27/2022	ADA (Curb/Cut Ramps) Complete	10/1/2022		Traffic Striping Complete	11/1/2022	7/29/2022	Traffic Loops Complete	12/1/2022	
	Original	Actual															
Milliing and Pavement Complete	8/1/2022	5/27/2022															
ADA (Curb/Cut Ramps) Complete	10/1/2022																
Traffic Striping Complete	11/1/2022	7/29/2022															
Traffic Loops Complete	12/1/2022																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$629,354</td> <td>69.93%</td> <td>\$595,921</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$629,354	69.93%	\$595,921
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$629,354	69.93%	\$595,921											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: S.W. 8th St. from S.W. 65th Ave. to Boca Rio Rd.</p> <p>Project Number: 1708</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: General Asphalt Co., Inc.</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (4.2 lane miles) of SW 8th Street from SW 65th Avenue to Boca Rio Road.</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">12/1/2022</td> <td style="text-align: center;">4/6/2023</td> </tr> <tr> <td>Traffic Striping Complete</td> <td style="text-align: center;">2/1/2023</td> <td style="text-align: center;">4/17/2023</td> </tr> <tr> <td>Traffic Loops Complete</td> <td style="text-align: center;">6/1/2023</td> <td style="text-align: center;">7/28/2023</td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	12/1/2022	4/6/2023	Traffic Striping Complete	2/1/2023	4/17/2023	Traffic Loops Complete	6/1/2023	7/28/2023
	Original	Actual												
Milliing and Pavement Complete	12/1/2022	4/6/2023												
Traffic Striping Complete	2/1/2023	4/17/2023												
Traffic Loops Complete	6/1/2023	7/28/2023												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$500,000</td> <td style="text-align: right;">\$461,695</td> <td style="text-align: center;">92.34%</td> <td style="text-align: right;">\$405,195</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$461,695	92.34%	\$405,195
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$461,695	92.34%	\$405,195											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sandy Run Rd. from 120th Place N. to Jupiter Farms Rd.</p> <p>Project Number: 1709</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 2 miles (4 lane miles) of Sandy Run from Alexander Run (120th) to Jupiter Farms Road.</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milliing and Pavement Complete</td> <td style="text-align: center;">9/1/2022</td> <td style="text-align: center;">11/17/2022</td> </tr> </tbody> </table>		Original	Actual	Milliing and Pavement Complete	9/1/2022	11/17/2022
	Original	Actual						
Milliing and Pavement Complete	9/1/2022	11/17/2022						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: right;">\$360,000</td> <td style="text-align: right;">\$312,365</td> <td style="text-align: center;">86.77%</td> <td style="text-align: right;">\$312,365</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$360,000	\$312,365	86.77%	\$312,365
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$360,000	\$312,365	86.77%	\$312,365											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Pipers Glen Blvd. from Jog Rd. to Military Trail</p> <p>Project Number: 1711</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: General Asphalt Co., Inc.</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (4.2 lane miles) of Pipers Glen from Jog Road to Military Trail.</p> <p>FY 2022 IST \$500,000</p> <p>Notes</p> <p>Outstanding work includes restriping the road, and replacing traffic loops.</p>	Original	Actual
		Milling and Pavement Complete	12/1/2022 7/12/2023
		Traffic Striping Complete	2/1/2023
		Traffic Loops Complete	5/1/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$206,966	\$395,314	191.00%	\$40,348

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Fla Mango Rd. from Belvedere Rd. to N. of Old Okeechot</p> <p>Project Number: 1712</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger Construction Industries, Inc.</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1 mile (2 lane miles) of Florida Mango Road from Belvedere Road to Old Okeechobee Road.</p> <p>FY 2022 IST \$270,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	Original	Actual
		Milling and Pavement Complete	3/15/2023
		ADA (Curb/Cut Ramps) Complete	5/1/2023
		Traffic Striping Complete	5/15/2023
		Traffic Loops Complete	7/1/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$270,000	\$189,784	70.29%	\$1,784



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Summit Blvd. & Haverhill Road</p> <p>Project Number: 1713</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2022 IST \$100,000</p> <p>FY 2023 IST \$450,000</p> <p>Notes</p> <p>Design of the project is in progress.</p>	Original	Actual
		Design NTP Issued	2/24/2022
		Design Complete	12/1/2023
		Construction Start	3/1/2024
		Construction Complete	10/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$550,000	\$78,401	14.25%	\$45,540

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lantana Road & Congress Avenue</p> <p>Project Number: 1714</p> <p>BCC District: Multiple</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Propel Engineering, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2022 IST \$150,000</p> <p>FY 2023 IST \$500,000</p> <p>Notes</p> <p>Design of the project is in progress.</p>	Original	Actual
		Design NTP Issued	12/15/2021
		Design Complete	2/1/2024
		Construction Start	5/1/2024
		Construction Complete	12/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$650,000	\$135,130	20.79%	\$23,364



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Rodgers Rd. from County line to Miami Canal Rd.</p> <p>Project Number: 1732</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 3.8 miles (7.6 lane miles) of Rogers Road from west County line to Miami Canal Road.</p> <p>FY2023 IST \$570,000</p> <p>Notes</p> <p>Outstanding work includes milling, paving, and restriping the road.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>8/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	8/1/2023		Traffic Striping Complete	10/1/2023	
	Original	Actual									
Milling and Pavement Complete	8/1/2023										
Traffic Striping Complete	10/1/2023										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$570,000</td> <td>\$498,362</td> <td>87.43%</td> <td>\$362</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$570,000	\$498,362	87.43%	\$362
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$570,000	\$498,362	87.43%	\$362											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Old Boynton Rd. from Military Trail to Knuth Rd.</p> <p>Project Number: 1734</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.5 miles (7.5 lane miles) of Old Boynton Road from Military Trail to Knuth Road.</p> <p>FY2023 IST \$650,000</p> <p>Notes</p> <p>Outstanding work includes updating ADA ramps and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>6/1/2023</td> <td>6/14/2023</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2023</td> <td>7/5/2023</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	6/1/2023	6/14/2023	Traffic Striping Complete	8/1/2023	7/5/2023	ADA (Curb/Cut Ramps) Complete	9/1/2023		Traffic Loops Complete	11/1/2023	
	Original	Actual															
Milling and Pavement Complete	6/1/2023	6/14/2023															
Traffic Striping Complete	8/1/2023	7/5/2023															
ADA (Curb/Cut Ramps) Complete	9/1/2023																
Traffic Loops Complete	11/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$650,000</td> <td>\$579,053</td> <td>89.09%</td> <td>\$579,053</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$650,000	\$579,053	89.09%	\$579,053
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$650,000	\$579,053	89.09%	\$579,053											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Haverhill Rd. from Roebuck Rd. to 45th St.</p> <p>Project Number: 1735</p> <p>BCC District: 07</p> <p>Delivery Method:</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: M&M Asphalt Maintenance</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (8 lane miles) of Haverhill Road from Roebuck Road to 45th Street.</p> <p>FY2023 IST \$720,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>8/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	8/1/2023		Traffic Striping Complete	10/1/2023		ADA (Curb/Cut Ramps) Complete	12/1/2023		Traffic Loops Complete	2/1/2024	
	Original	Actual															
Milling and Pavement Complete	8/1/2023																
Traffic Striping Complete	10/1/2023																
ADA (Curb/Cut Ramps) Complete	12/1/2023																
Traffic Loops Complete	2/1/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$720,000</td> <td>\$678,579</td> <td>94.25%</td> <td>\$579</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$720,000	\$678,579	94.25%	\$579
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$720,000	\$678,579	94.25%	\$579											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Boca Del Mar (Powerline to Palmetto)</p> <p>Project Number: 1736</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.8 miles (3.6 lane miles) of Boca Del Mar from Powerline Road to Palmetto Park Road.</p> <p>FY2023 IST \$450,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>5/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>7/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>7/1/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	5/1/2023		ADA (Curb/Cut Ramps) Complete	7/1/2023		Traffic Striping Complete	7/1/2023		Traffic Loops Complete	10/1/2023	
	Original	Actual															
Milling and Pavement Complete	5/1/2023																
ADA (Curb/Cut Ramps) Complete	7/1/2023																
Traffic Striping Complete	7/1/2023																
Traffic Loops Complete	10/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$450,000</td> <td>\$386,372</td> <td>85.86%</td> <td>\$372</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$450,000	\$386,372	85.86%	\$372
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$450,000	\$386,372	85.86%	\$372											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: 10Th Ave N. from Congress Ave. to I-95</p> <p>Project Number: 1737</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.1 miles (5.5 lane miles) of 10th Avenue North from Congress Avenue to I-95.</p> <p>FY2023 IST \$640,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>9/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>11/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>12/1/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/27/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2023		Traffic Striping Complete	11/1/2023		ADA (Curb/Cut Ramps) Complete	12/1/2023		Traffic Loops Complete	2/27/2024	
	Original	Actual															
Milling and Pavement Complete	9/1/2023																
Traffic Striping Complete	11/1/2023																
ADA (Curb/Cut Ramps) Complete	12/1/2023																
Traffic Loops Complete	2/27/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$640,000</td> <td>\$510,625</td> <td>79.79%</td> <td>\$625</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$640,000	\$510,625	79.79%	\$625
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$640,000	\$510,625	79.79%	\$625											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Congress Ave. from Okeechobee Blvd. to Palm Beach La</p> <p>Project Number: 1739</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.2 miles (5.8 lane miles) of Congress Avenue from Okeechobee Boulevard to Palm Beach Lakes.</p> <p>FY2023 IST \$580,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>10/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>12/22/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>1/14/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>3/27/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	10/1/2023		Traffic Striping Complete	12/22/2023		ADA (Curb/Cut Ramps) Complete	1/14/2024		Traffic Loops Complete	3/27/2024	
	Original	Actual															
Milling and Pavement Complete	10/1/2023																
Traffic Striping Complete	12/22/2023																
ADA (Curb/Cut Ramps) Complete	1/14/2024																
Traffic Loops Complete	3/27/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$580,000</td> <td>\$505,502</td> <td>87.16%</td> <td>\$502</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$580,000	\$505,502	87.16%	\$502
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$580,000	\$505,502	87.16%	\$502											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Eldorado Dr. from Pee Hokey Dr. to Muck City Rd.</p> <p>Project Number: 1744</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 0.25 miles (0.5 lane miles) of Eldorado Drive from Pee Hokey Drive to Muck City Road.</p> <p>FY2023 IST \$80,000</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">9/1/2023</td> <td style="text-align: center;">5/17/2023</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2023	5/17/2023
	Original	Actual						
Milling and Pavement Complete	9/1/2023	5/17/2023						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 12% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$80,000</td> <td style="text-align: center;">\$41,769</td> <td style="text-align: center;">52.21%</td> <td style="text-align: center;">\$41,769</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$80,000	\$41,769	52.21%	\$41,769
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$80,000	\$41,769	52.21%	\$41,769											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Seville St. from Pee Hokey Dr. to Muck City Rd.</p> <p>Project Number: 1745</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 0.25 miles (0.5 lane miles) of Seville Street from Pee Hokey Drive to Muck City Road.</p> <p>FY2023 IST \$80,000</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td style="text-align: center;">9/1/2023</td> <td style="text-align: center;">5/17/2023</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	9/1/2023	5/17/2023
	Original	Actual						
Milling and Pavement Complete	9/1/2023	5/17/2023						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 11% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$80,000</td> <td style="text-align: center;">\$56,893</td> <td style="text-align: center;">71.12%</td> <td style="text-align: center;">\$50,185</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$80,000	\$56,893	71.12%	\$50,185
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$80,000	\$56,893	71.12%	\$50,185											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Joe Louis Blvd. from Dead End to Muck City Rd. Project Number: 1746 BCC District: 06 Delivery Method: Annual Construction Contract Category: R04-Resurfacing Status: Close Out Designer: N/A Contractor: Ranger Project Manager: Darren Prainito	Scope Resurfacing 0.3 miles (0.6 lane miles) of Joe Louis Boulevard from Dead End to Muck City Road. FY2023 IST \$85,000 Notes Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forth coming.	Original	Actual
		Milling and Pavement Complete	9/1/2023 5/17/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 19% MBE 0% WBE 0% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$85,000	\$48,190	56.69%	\$48,190

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Australian Ave. from 45th St. to Blue Heron Blvd. Project Number: 1748 BCC District: 07 Delivery Method: Annual Construction Contract Category: R04-Resurfacing Status: Construction Designer: N/A Contractor: M&M Asphalt Maintenance Project Manager: Darren Prainito	Scope Resurfacing 1.9 miles (6.8 lane miles) of Australian Avenue from 45th Street to Blue Heron Boulevard. FY2023 IST \$800,000 Notes Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.	Original	Actual
		Milling and Pavement Complete	5/14/2023
		Traffic Striping Complete	7/15/2023
		ADA (Curb/Cut Ramps) Complete	8/20/2023
		Traffic Loops Complete	11/15/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 15% MBE 0% WBE 0% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$800,000	\$674,630	84.33%	\$630



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Santaluces Pool Aquatic Facility Renovation Project Number: 17510 BCC District: 02 Delivery Method: CM Category: A02-Aquatic Facility Repair and Replacement Status: Design Designer: Colome' and Associates Contractor: Robling Project Manager: Terry Hearn	Scope Pool resurfacing and repairs, repainting building. T005: \$850,000 FY 2017 Notes Parks is working internally on design considerations and additional funding opportunities.	Original	Actual
		Start Date	11/21/2017 12/4/2017
		Finish Date	6/15/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 100% Local 100% Contractor SBE 26.75% MBE N/A WBE N/A Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$850,000	\$594,946	69.99%	\$594,946

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Lake Ridge Blvd. from State Rd. 7 to Yamato Rd. Project Number: 1753 BCC District: 05 Delivery Method: Annual Construction Contract Category: R04-Resurfacing Status: Construction Designer: N/A Contractor: Ranger Project Manager: Darren Prainito	Scope Resurfacing 1 mile (2 lane miles) of Lake Ridge Boulevard from SR 7 to Yamato Road. FY2023 IST \$260,000 Notes Outstanding work includes updating ADA ramps, restriping the road, and replacing traffic loops.	Original	Actual
		Milling and Pavement Complete	3/14/2023 4/28/2023
		ADA (Curb/Cut Ramps) Complete	5/14/2023
		Traffic Striping Complete	5/14/2023
		Traffic Loops Complete	7/1/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 15% MBE 0% WBE 0% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$260,000	\$0	0.00%	\$0



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Boca Chase Dr. from Waterberry Dr. to State Rd. 7</p> <p>Project Number: 1754</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 2.1 miles (5.4 lane miles) of Boca Chase Drive from Waterberry Drive to SR 7.</p> <p>FY2023 IST \$530,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>6/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>8/17/2023</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	6/1/2023		Traffic Striping Complete	8/1/2023		ADA (Curb/Cut Ramps) Complete	8/17/2023		Traffic Loops Complete	10/1/2023	
	Original	Actual															
Milling and Pavement Complete	6/1/2023																
Traffic Striping Complete	8/1/2023																
ADA (Curb/Cut Ramps) Complete	8/17/2023																
Traffic Loops Complete	10/1/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$530,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$530,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$530,000	\$0	0.00%	\$0											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Flavor Pict Rd. from Jog Rd. to Military Trail</p> <p>Project Number: 1755</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Darren Prainito</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (4.8 lane miles) of Flavor Pict Road from Jog Road to Military Trail.</p> <p>FY2023 IST \$500,000</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>11/1/2023</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>12/25/2023</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>1/14/2024</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>2/14/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	11/1/2023		Traffic Striping Complete	12/25/2023		ADA (Curb/Cut Ramps) Complete	1/14/2024		Traffic Loops Complete	2/14/2024	
	Original	Actual															
Milling and Pavement Complete	11/1/2023																
Traffic Striping Complete	12/25/2023																
ADA (Curb/Cut Ramps) Complete	1/14/2024																
Traffic Loops Complete	2/14/2024																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$0	0.00%	\$0											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Four Points</p> <p>Project Number: 17557</p> <p>BCC District: 03</p> <p>Delivery Method: Minor Annual</p> <p>Category: G02-General Government Facilities</p> <p>Status: Construction</p> <p>Designer: Colome & Associates</p> <p>Contractor: Randolph Construction Group Inc.</p> <p>Project Manager: Terri Wolf</p>	<p>Scope</p> <p>Design and Construction services for interior renovation and reconfiguration of partial 2nd floor at Four Points Facility. Consolidate Youth Services department at Four Points Facility.</p> <p>Notes</p> <p>Phase 2/3 are primarily complete, except for minor ductwork/ air return repairs and a fire alarm release conduit that is in motion to be completed in early September. Punch list provided to Randolph. Bi-weekly construction meetings have ended. Furniture is expected in early September. Supplement #4 will be submitted for review.</p>	Original	Actual
		Design Start	11/17/2017 / 8/6/2018
		Construction Start	1/2/2019 / 10/31/2022
		Completion	12/27/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 62.77% MBE N/A</p> <p>WBE N/A Local 0%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$1,650,525	\$1,243,428	75.34%	\$1,103,189

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: 15th Street & Tamarind Avenue</p> <p>Project Number: 1757</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Simmons & White, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Fattoush Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>FY 2023 IST \$500,000</p> <p>Notes</p> <p>Design of the project is in progress.</p>	Original	Actual
		Design NTP Issued	9/13/2023
		Design Completion	2/1/2025
		Construction Start	7/1/2025
		Construction Completion	6/1/2026

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 13.6% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$500,000	\$0	0.00%	\$0



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Cascades Isle Blvd. & Jog Road Project Number: 1758 BCC District: 03 Delivery Method: Design CCNA Category: S08-Signals and Signal Systems Status: Design Designer: Simmons & White, Inc. Contractor: TBD Project Manager: Fattoush Jafar	Scope This project will replace the existing span-wire signal system with a mast arm signal system. FY 2023 IST \$450,000 Notes Design of the project is in progress.	Original	Actual
		Design NTP Issued	4/1/2023
		Design Complete	4/1/2024
		Construction Start	8/1/2024
		Construction Complete	7/1/2025

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 13% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$450,000	\$0	0.00%	\$0

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: CR-700 over SFWMD L-13 Canal (930085) Project Number: 1776 BCC District: 06 Delivery Method: Design CCNA Category: B04-Bridge Modifications Status: Design Designer: RJ Behar Contractor: TBD Project Manager: Will Carey	Scope The original scope was to modify or rehab the bridge. Subsequently a more detailed consultant study (4/27/20) concluded that bridge "could be left as is for 10 years" with a pile jacket repair. Notes The repair cost for the pile jacket repair is estimated at \$100k-\$150k. Design of the pile jacket repair is ongoing (65% complete).	Original	Actual
		Design Contract Notice to Proceed	2/4/2021 2/4/2021
		Design Completion	12/1/2022
		Construction Bid Date	4/1/2023
		Construction Start	9/1/2023
		Construction Complete	9/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 84.6% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$150,000	\$39,820	26.55%	\$35,942



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: CR-880 over SFWMD L-14 Canal @ 6 Mile Bend (930038)</p> <p>Project Number: 1777</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: RJ Behar</p> <p>Contractor: TBD</p> <p>Project Manager: Maroun Azzi</p>	<p>Scope</p> <p>This project will address the two safety deficiencies in the bridge-barrier wall height and bridge (slope) drainage.</p> <p>Notes</p> <p>The Design process is underway.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>1/1/2023</td> <td>1/31/2023</td> </tr> <tr> <td>Design Completion</td> <td>11/11/2023</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>6/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>12/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	1/1/2023	1/31/2023	Design Completion	11/11/2023		Construction Bid Date	3/1/2024		Construction Start	6/1/2024		Construction Complete	12/1/2024	
	Original	Actual																		
Design Contract Notice to Proceed	1/1/2023	1/31/2023																		
Design Completion	11/11/2023																			
Construction Bid Date	3/1/2024																			
Construction Start	6/1/2024																			
Construction Complete	12/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$29,928</td> <td>5.99%</td> <td>\$20,113</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$29,928	5.99%	\$20,113
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$500,000	\$29,928	5.99%	\$20,113											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: SR-7 (Whitehorse dr. to Hypoluxo Rd.)</p> <p>Project Number: 1830</p> <p>BCC District: BIAF</p> <p>Delivery Method: Design CCNA</p> <p>Category: S14-Street Lighting</p> <p>Status: Design</p> <p>Designer: Electrical Design Associates</p> <p>Contractor: Florida Power & Light</p> <p>Project Manager: May Cheng</p>	<p>Scope</p> <p>The exist. SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting. Project will design new LED lighting along SR7.</p> <p>Notes</p> <p>Design is complete. The IST funding of \$106k was advanced from FY25 to FY19 (BT 2019-0162). The project will be built with the "SR7 High Mast Towers Rehab (Hypoluxo to Lake Worth)" street lighting project which is funded by the IST at \$500k in FY21. The design contract will remain open for any post design services.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>5/1/2019</td> <td>4/24/2019</td> </tr> <tr> <td>Design Completion</td> <td>5/1/2020</td> <td>11/1/2020</td> </tr> </tbody> </table>		Original	Actual	Design Contract Notice to Proceed	5/1/2019	4/24/2019	Design Completion	5/1/2020	11/1/2020
	Original	Actual									
Design Contract Notice to Proceed	5/1/2019	4/24/2019									
Design Completion	5/1/2020	11/1/2020									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 100%</p> <p>WBE 100% Local 100%</p> <p>Contractor</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$106,000</td> <td>\$27,487</td> <td>25.93%</td> <td>\$25,936</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$106,000	\$27,487	25.93%	\$25,936
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$106,000	\$27,487	25.93%	\$25,936											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: FY2019 Sports Field Lighting Replacements</p> <p>Project Number: T009</p> <p>BCC District: 01</p> <p>Delivery Method: Sports Filed Lighting Annual</p> <p>Category: S12-Sports Lighting Replacement</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Mitch Silverman</p>	<p>Scope</p> <p>Replacement of Sports Field Lighting at Carlin Park Volleyball converted from ball field.</p> <p>IST FY 2019 funds: \$200,000.</p> <p>Notes</p> <p>Awaiting the project approach from Parks to proceed given proximity to the beach.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Final Completion</td> <td></td> <td></td> </tr> <tr> <td>Project Start</td> <td style="text-align: center;">6/29/2017</td> <td style="text-align: center;">6/29/2017</td> </tr> <tr> <td>Procurement (Light Fixture Vendor)</td> <td style="text-align: center;">10/16/2018</td> <td></td> </tr> <tr> <td>Procurement (Installation Contractor)</td> <td style="text-align: center;">10/17/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Final Completion			Project Start	6/29/2017	6/29/2017	Procurement (Light Fixture Vendor)	10/16/2018		Procurement (Installation Contractor)	10/17/2018	
	Original	Actual															
Final Completion																	
Project Start	6/29/2017	6/29/2017															
Procurement (Light Fixture Vendor)	10/16/2018																
Procurement (Installation Contractor)	10/17/2018																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$21,037</td> <td style="text-align: center;">10.52%</td> <td style="text-align: center;">\$21,037</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$21,037	10.52%	\$21,037
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$21,037	10.52%	\$21,037											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: FY 2018 Playground Replacements-Countywide</p> <p>Project Number: T026</p> <p>BCC District: Multiple</p> <p>Delivery Method: Minor Construction Annual Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Construction</p> <p>Designer: Parks & Rec</p> <p>Contractor: DW Recreation</p> <p>Project Manager: Nick Chimentti</p>	<p>Scope</p> <p>Replacement of Playgrounds: Okeehetee (Alligator Playground), Loggerhead Picnic Area, Pioneer Park, Jupiter Farms, Buttonwood, Morikami Biwa Pavilion, Ocean Cay, Seminole Palms, Dubois, Carlin (W. Gumbo Limbo Playground & W. Playground), JPP. FY 2018 \$812,000, and FY 2019 \$1,589,750.</p> <p>Notes</p> <p>Phase II project(Loggerhead) is put on hold due to phase I. Carlin re-closed pending inspection. Dubois construction is complete pending extension of fencing. Jupiter Farms construction is complete. Buttonwood, Morikami, Seminole Palms, Carlin, and JPP: No activity.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Project Design Start</td> <td style="text-align: center;">7/1/2020</td> <td style="text-align: center;">7/1/2020</td> </tr> <tr> <td>Phase I Substantial Completion</td> <td style="text-align: center;">12/19/2022</td> <td></td> </tr> <tr> <td>Phase II Construction Start</td> <td style="text-align: center;">6/12/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Design Start	7/1/2020	7/1/2020	Phase I Substantial Completion	12/19/2022		Phase II Construction Start	6/12/2023	
	Original	Actual												
Project Design Start	7/1/2020	7/1/2020												
Phase I Substantial Completion	12/19/2022													
Phase II Construction Start	6/12/2023													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 95.5% MBE N/A</p> <p>WBE N/A Local 95.5%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$2,401,750</td> <td style="text-align: center;">\$1,107,401</td> <td style="text-align: center;">46.11%</td> <td style="text-align: center;">\$1,105,401</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$2,401,750	\$1,107,401	46.11%	\$1,105,401
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$2,401,750	\$1,107,401	46.11%	\$1,105,401											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: FY 2019 Playground Replacements-Countywide</p> <p>Project Number: T028</p> <p>BCC District: Multiple</p> <p>Delivery Method: Minor Construction Annual Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Design</p> <p>Designer: Parks & Rec</p> <p>Contractor: TBD</p> <p>Project Manager: Nick Chimienti</p>	<p>Scope</p> <p>Per Transfer #18-01</p> <p>Includes JPP Campground, JPP Mound Circle, Lake Belvedere Estates, South Bay RV, Coral Cove Park, Lake Charleston Park, and BASCR Playgrounds.</p> <p>Notes</p> <p>Phase II projects(JPP Campsites, Glades Pioneer, Lake Charleston, and Lake Belvedere Estates) are put on hold due to outstanding issues on phase 1 projects that should have been completed by now. CID to advertise when the workload can accommodate. JPP Mound Circle, South Bay RV, Coral Cove, and BASCR: No activity.</p>	Original	Actual
		Project Start	10/28/2022 10/28/2022
		Phase I Substantial Completion	12/19/2022
		Phase II Construction Start	6/12/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE NA MBE NA</p> <p>WBE NA Local NA</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$375,000	\$12,843	3.42%	\$12,843

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Loxahatchee Groves Septic System Replacement</p> <p>Project Number: T032</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Close Out</p> <p>Designer: Alan Gerwig & Assoc., Inc.</p> <p>Contractor: Hinterland Group Inc.</p> <p>Project Manager: Spencer Palmer</p>	<p>Scope</p> <p>Design work with Alan Gerwig- Remove existing septic system and connect to the County Waste Water System Force Main on Southern Boulevard . Current project budget is \$90,000. IST Funding is \$50,000 for FY17. Ad Valorum: 3602 P831-\$20,000, 3600 P834- \$20,000</p> <p>Notes</p> <p>WUD still working on close out, in process of adjusting final work order to account for additional days and FPL fees.</p>	Original	Actual
		Project Start	9/30/2017 4/1/2018
		Project Completion	2/28/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE 4.84% MBE 1.68%</p> <p>WBE 0.88% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$50,000	\$49,703	99.41%	\$48,942



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Lake Ida West Park Septic System Replacement</p> <p>Project Number: T045</p> <p>BCC District: 04</p> <p>Delivery Method: WUD Annual Design Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Permitting</p> <p>Designer: Chen-Moore</p> <p>Contractor: TBD</p> <p>Project Manager: Bob Hamilton</p>	<p>Scope</p> <p>Design services to abandon existing septic system and connect to nearest force main.</p> <p>Notes</p> <p>WUD finalizing bid docs.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>7/1/2020</td> <td>7/1/2020</td> </tr> <tr> <td>Project Completion</td> <td>11/1/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	7/1/2020	7/1/2020	Project Completion	11/1/2020	
	Original	Actual									
Project Start	7/1/2020	7/1/2020									
Project Completion	11/1/2020										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$150,000</td> <td>\$89,654</td> <td>59.77%</td> <td>\$87,897</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$150,000	\$89,654	59.77%	\$87,897
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$150,000	\$89,654	59.77%	\$87,897											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Juno Park Septic System Replacement</p> <p>Project Number: T056</p> <p>BCC District: 01</p> <p>Delivery Method: TBD</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Permitting</p> <p>Designer: Civil Design</p> <p>Contractor: TBD</p> <p>Project Manager: David Lavinsky</p>	<p>Scope</p> <p>Heavily used public septic system needs replacement. Failure would result in public restroom failure.</p> <p>IST Funds - \$828,000 & Ad Valorem Funds - \$13,638.</p> <p>Notes</p> <p>Awaiting right-of-way permit comments.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>1/30/2019</td> <td>1/30/2019</td> </tr> <tr> <td>Project Completion</td> <td>12/31/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	1/30/2019	1/30/2019	Project Completion	12/31/2020	
	Original	Actual									
Project Start	1/30/2019	1/30/2019									
Project Completion	12/31/2020										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$841,638</td> <td>\$98,214</td> <td>11.67%</td> <td>\$55,108</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$841,638	\$98,214	11.67%	\$55,108
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$841,638	\$98,214	11.67%	\$55,108											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Okeehelée Caretaker Septic System Replacement</p> <p>Project Number: T058</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Permitting</p> <p>Designer: Chen-Moore</p> <p>Contractor: TBD</p> <p>Project Manager: Bob Hamilton</p>	<p>Scope</p> <p>Design services to abandon existing septic system and connect to nearest force main.</p> <p>Notes</p> <p>WUD finalizing bid docs.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>7/1/2020</td> <td>7/1/2020</td> </tr> <tr> <td>Project Completion</td> <td>9/15/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	7/1/2020	7/1/2020	Project Completion	9/15/2020	
	Original	Actual									
Project Start	7/1/2020	7/1/2020									
Project Completion	9/15/2020										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$50,000</td> <td>\$14,173</td> <td>28.35%</td> <td>\$13,906</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$14,173	28.35%	\$13,906
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$14,173	28.35%	\$13,906											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Beach Access Dune Crossover and Dock Repair and Rej</p> <p>Project Number: T071</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: B06-Bridge or Boardwalk Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Brian Mcnamara</p>	<p>Scope</p> <p>This project will repair/rebuild the boardwalk #76 in Coral Cove Park. These repairs are needed to ensure safe public access to the beaches.</p> <p>Notes</p> <p>Processing final payment.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Notice to Proceed</td> <td>1/2/2018</td> <td>1/2/2018</td> </tr> <tr> <td>Start Date</td> <td>1/2/2018</td> <td>1/22/2018</td> </tr> <tr> <td>Completion Date</td> <td>2/28/2018</td> <td></td> </tr> </tbody> </table>		Original	Actual	Notice to Proceed	1/2/2018	1/2/2018	Start Date	1/2/2018	1/22/2018	Completion Date	2/28/2018	
	Original	Actual												
Notice to Proceed	1/2/2018	1/2/2018												
Start Date	1/2/2018	1/22/2018												
Completion Date	2/28/2018													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE N/A</p> <p>WBE N/A Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$250,000</td> <td>\$145,604</td> <td>58.24%</td> <td>\$131,250</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$250,000	\$145,604	58.24%	\$131,250
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$250,000	\$145,604	58.24%	\$131,250											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Ocean Rescue Wooden Guard Tower Repair and Renova</p> <p>Project Number: T073</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Contract</p> <p>Category: P08-Public Building Repair Replacement & Expansion</p> <p>Status: Close Out</p> <p>Designer: N/A</p> <p>Contractor: Andrea Construction, Inc.</p> <p>Project Manager: Nick Chimienti</p>	<p>Scope</p> <p>Repair and Renovate the Wooden Guard Towers</p> <p>FY18: \$20,000; FY19: \$20,000; FY20: \$20,000; FY21: \$20,000; FY22: \$20,000</p> <p>Notes</p> <p>Project is 100% completed. An accounting adjustment is pending to assign all cost incurred against this project budget.</p>	Original	Actual
		Varies by location.	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$100,000	\$10,814	10.81%	\$10,814

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Ocean Inlet Park Street and Parking Lot Light Replacem</p> <p>Project Number: T081</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replace existing parking lot lighting fixtures with LED type.</p> <p>Notes</p> <p>The project is on hold by Parks until ERM completes their bulkhead improvements at Boynton Inlet before moving forward with the project again.</p>	Original	Actual
		12/28/2018	12/28/2018
		1/15/2020	
		3/15/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$84,000	\$10,870	12.94%	\$9,698



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Jupiter Farms Parking Lot Light Replacement</p> <p>Project Number: T083</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Close Out</p> <p>Designer: JLRD</p> <p>Contractor: Imperial Electrical, Inc.</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replacement of the existing employee and visitor parking lot light fixtures with LED type.</p> <p>FY 2019 \$60,000</p> <p>FY 2022 \$40,000</p> <p>Notes</p> <p>All punch list items addressed. Awaiting final payment application from contractor.</p>	Original	Actual	
		Design Start	12/26/2018	12/26/2018
		Construction Start	1/15/2020	1/27/2022
		Project Completion	3/15/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>	<p>Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$100,000	\$61,124	61.12%	\$60,075

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: JPP Triplex Building Replacement</p> <p>Project Number: T105</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Contract</p> <p>Category: P08-Public Building Repair Replacement & Expansion</p> <p>Status: Design</p> <p>Designer: Colome' and Associates</p> <p>Contractor: TBD</p> <p>Project Manager: David Lavinsky</p>	<p>Scope</p> <p>Replacement of the John Prince Park Triplex Building which includes a restroom and concession stand.</p> <p>Notes</p> <p>Awaiting response on 95% of design drawings from Parks for project funding.</p>	Original	Actual	
		Design Start	11/30/2020	11/30/2020
		Design Completion	5/3/2021	
		Bidding Procurement	7/5/2021	
		Construction Start	11/1/2021	
		Project Completion	2/7/2022	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 55.8% MBE 0%</p> <p>WBE 21.4% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$783,684	\$133,805	17.07%	\$106,837



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Caloosa Park Racquetball Court Replacement Project Number: T106 BCC District: 04 Delivery Method: Annual Contract Category: S10-Sport Court Replacement/ Resurfacing Status: Design Designer: Song & Associates Contractor: TBD Project Manager: Mitch Silverman	Scope Remove and replace 16 existing Racquetball Courts with new Racquetball Courts. This includes design, permitting, demolition of existing and installations of new Courts. Notes IFQ is in review by CID.	Original	Actual
		Design Start	4/15/2022
		Permitting	3/20/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 21.15% MBE 0% WBE 0% Local 0% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$659,000	\$31,135	4.72%	\$25,263

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: JPP Boat Ramp Replacement Project Number: T107 BCC District: BIAF Delivery Method: Annual Contract Category: F04-Fresh Water Boat Ramps Status: Construction Designer: Stantec Consulting Services, Inc. Contractor: All-Site Project Manager: Sunil Jagoo	Scope Replacement of the north boat ramp, removing the middle pier on the two south boat ramp and creating one single wider ramp in their place, replacement of the north and south fixed piers with floating dock piers, development of a gangway between the floating piers and the fixed fishing docks that adjust Notes An issue with the slope of the NE ramp was brought up by Parks. Allsite is looking into resolving this issue. CID is awaiting the close-out documents.	Original	Actual
		Schematic Design	3/31/2020
		Design Development	6/16/2020
		Permitting	7/7/2020
		Construction Documents	8/11/2020
		Construction Start	10/6/2020
		Construction Completion	11/5/2021
		Project Completion	12/31/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 31% MBE N/A WBE N/A Local 31% Contractor SBE 100% MBE 100% WBE 100% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$700,000	\$400,000	57.14%	\$400,000



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Lake Biwa Pavilion Replacement Project Number: T108 BCC District: 05 Delivery Method: Annual Contract Category: G04-Group Pavilion Replacement Status: Construction Designer: WGI Contractor: Andrea Construction Project Manager: David Lavinsky	Scope Demolition and Replacement of Pavilion as Existing is Outdated and in Need of Replacement. FY 2020 IST \$300,000 Notes Received consultant submittals, RFI's concerning options for lumber and brackets proposed by contractor, and roofing submittals. Construction started on August 28, 2023.	Original	Actual
		Project Start	11/20/2020
		Project Completion	11/22/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE 59.6% MBE N/A WBE N/A Local N/A		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$300,000	\$290,975	96.99%	\$35,278

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Caloosa Park Septic System Replacement Project Number: T113 BCC District: 04 Delivery Method: Annual Contract Category: S02-Sanitary Sewer/Septic Systems Status: Permitting Designer: Chen Moore and Associates, Inc. Contractor: TBD Project Manager: Spencer Palmer	Scope Remove existing septic system and connect to the County Waste Water System Force Main. IST FY 2020 - \$100,000 Notes WUD finalizing bid docs.	Original	Actual
		Project Start	4/26/2021
		Project Completion	4/25/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 72.44% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$100,000	\$63,220	63.22%	\$61,865



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Gulfstream Park Septic System Replacement Project Number: T114 BCC District: 04 Delivery Method: Annual Contract Category: S02-Sanitary Sewer/Septic Systems Status: Permitting Designer: Chen Moore Contractor: TBD Project Manager: Bob Hamilton	Scope Conversion of the existing septic system servicing the park, Ocean Rescue office and caretakers residence to a sewer system . FY20: \$100,000 Notes WUD finalizing bid docs.	Original	Actual
		Start Date	10/19/2021 8/30/2022
		Completion Date	8/30/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 72.44% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$100,000	\$99,965	99.97%	\$39,467

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Countywide Fencing Replacement Project Number: T117 BCC District: Multiple Delivery Method: Annual Purchasing Category: F02-Fencing Replacement Status: Construction Designer: N/A Contractor: Tropic Fence Inc Project Manager: Joseph Sarquis	Scope This project will replace the chain-link fences at various parks countywide. This project is funded in: FY20-\$70,000, FY21-\$58,479, FY22-\$81,521, FY23-\$80,001, FY24-\$138,000, and FY25-\$71,999 Notes Prioritized sites(3 locations; Santaluces Park baseball complex, Sandalfoot Cove Park, and Loggers Run) are on hold. Parks surtax FY23 fund on hand has been expended and awaiting additional funding.	Original	Actual
		Notice to Proceed	6/25/2020 6/25/2020
		Start Date	7/20/2020 8/17/2020
		Completion Date	8/20/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 0% MBE 0% WBE 0% Local 50%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$290,001	\$290,000	100.00%	\$169,448



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Duncan Padgett Maintenance Office Septic System Repl;</p> <p>Project Number: T119</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: Joe Schmidt Construction</p> <p>Project Manager: Bob Hamilton</p>	<p>Scope</p> <p>Duncan Park & Glades District Field</p> <p>- The location of the existing system, cannot be the same location for the new system. This is due to lack of available area (light poles, etc.) because of the height of the new system. The new system will be an estimated 4' tall.</p> <p>Notes</p> <p>The project was canceled with CID and is currently on hold pending upcoming work within the park. Paid for services rendered and balance to be retained in T119 for future use.</p>	Original	Actual
		Project Start	5/28/2020 5/28/2020
		Project Completion	1/28/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$50,000	\$5,748	11.50%	\$5,748

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lake Lytal Park Racquetball Court Replacement</p> <p>Project Number: T139</p> <p>BCC District: 02</p> <p>Delivery Method:</p> <p>Category: S10-Sport Court Replacement/ Resurfacing</p> <p>Status: Design</p> <p>Designer: Song & Associates</p> <p>Contractor: TBD</p> <p>Project Manager: Mitch Silverman</p>	<p>Scope</p> <p>Demolish and replace the racquetball court at Lake Lytal . Work should consist of furnishings all materials, permits and equipment.</p> <p>Notes</p> <p>IFQ is in review by CID.</p>	Original	Actual
		Design Start	3/31/2022 3/31/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 34.68% MBE 0%</p> <p>WBE 0% Local 0%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$270,000	\$33,288	12.33%	\$26,463



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Ocean Reef Park Parking Lot Light Replacement</p> <p>Project Number: T142</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: Grid-One Electrical Construction, Inc.</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replacement of the existing parking lot light fixtures with LED type.</p> <p>FY 2021 \$250,000</p> <p>FY 2022 \$17,500</p> <p>Notes</p> <p>Change order executed for fixture change. Permit still in progress.</p> <p>Contractor to start storing materials onsite this week in conex box.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>4/25/2021</td> <td>4/25/2021</td> </tr> <tr> <td>Project Completion</td> <td>11/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	4/25/2021	4/25/2021	Project Completion	11/1/2021	
	Original	Actual									
Project Start	4/25/2021	4/25/2021									
Project Completion	11/1/2021										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 98% MBE 0%</p> <p>WBE 100% Local 100%</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 98%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$267,500</td> <td>\$267,501</td> <td>100.00%</td> <td>\$12,614</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$267,500	\$267,501	100.00%	\$12,614
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$267,500	\$267,501	100.00%	\$12,614											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: South Bay RV Campground Electrical Upgrade</p> <p>Project Number: T143</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: E02-Existing Park Redevelopment or Expansion</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Andrew P Gamble</p>	<p>Scope</p> <p>RV campground electrical upgrade.</p> <p>IST \$216,000</p> <p>Other \$1,350</p> <p>Notes</p> <p>Type 2 budget transfer was approved by the ISICOC on August 17, 2023, and is scheduled as an agenda item at the September BCC meeting for approval for additional funds.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>12/4/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	12/4/2023	
	Original	Actual						
Project Start	12/4/2023							

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$216,000</td> <td>\$1,549</td> <td>0.72%</td> <td>\$1,549</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$216,000	\$1,549	0.72%	\$1,549
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$216,000	\$1,549	0.72%	\$1,549											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Caloosa Park Light Replacement</p> <p>Project Number: T144</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replacement of the existing parking lot light fixtures with LED type.</p> <p>FY 2021 \$200,000</p> <p>FY 2022 \$16,000</p> <p>Notes</p> <p>Awaiting additional services proposal from JLRD. Parks to change fixture type from Lithonia to Cree.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>4/25/2021</td> <td>4/25/2021</td> </tr> <tr> <td>Project Completion</td> <td>11/1/2021</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	4/25/2021	4/25/2021	Project Completion	11/1/2021	
	Original	Actual									
Project Start	4/25/2021	4/25/2021									
Project Completion	11/1/2021										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 100% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$216,000</td> <td>\$18,426</td> <td>8.53%</td> <td>\$14,933</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$216,000	\$18,426	8.53%	\$14,933
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$216,000	\$18,426	8.53%	\$14,933											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Carlin Park Parking Lot Light Replacement</p> <p>Project Number: T145</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replace existing parking lot lighting fixtures with LED type.</p> <p>FY 2021 \$200,000</p> <p>FY 2022 \$16,000</p> <p>Notes</p> <p>CID is awaiting additional services proposal from JLRD.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Project Start</td> <td>11/13/2020</td> <td>11/13/2020</td> </tr> <tr> <td>Project Completion</td> <td>12/2/2022</td> <td></td> </tr> </tbody> </table>		Original	Actual	Project Start	11/13/2020	11/13/2020	Project Completion	12/2/2022	
	Original	Actual									
Project Start	11/13/2020	11/13/2020									
Project Completion	12/2/2022										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 100% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$216,000</td> <td>\$12,392</td> <td>5.74%</td> <td>\$10,107</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$216,000	\$12,392	5.74%	\$10,107
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$216,000	\$12,392	5.74%	\$10,107											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sunset Cove Pavilion Replacement</p> <p>Project Number: T146</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Contract</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Design</p> <p>Designer: Alan Gerwig & Associates</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Renovate/Replace Existing Pavilion</p> <p>FY 2021 IST \$150,000</p> <p>FY 2022 IST \$9,500</p> <p>Notes</p> <p>CID received 50% design. Bid package is assembled and sent out for advertisement.</p>	Original	Actual
		Project Start	9/30/2021 / 9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$159,500	\$13,122	8.23%	\$13,122

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Carlin Beach Pavilion Replacement</p> <p>Project Number: T147</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Contract</p> <p>Category: G04-Group Pavilion Replacement</p> <p>Status: Design</p> <p>Designer: Alan Gerwig & Associates, Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Renovate/replace existing beach pavilion.</p> <p>FY 2021 IST \$ 150,000</p> <p>FY 2022 IST \$9,500</p> <p>Notes</p> <p>NTP issued to Alan Gerwig & Associates, Inc. for design services. Awaiting 50% drawings.</p>	Original	Actual
		Project Start	9/30/2021 / 9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$159,500	\$6,802	4.26%	\$269



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: JPP Center Drive Pavilion Replacement Project Number: T148 BCC District: 03 Delivery Method: Annual Contract Category: G04-Group Pavilion Replacement Status: Design Designer: TBD Contractor: TBD Project Manager: Ben Carroll	Scope Renovate/Replace Existing Pavilion FY 2021 IST \$150,000 FY 2022 IST \$9,500 Notes Awaiting proposal from Alan Gerwig & Associates for design services.	Original	Actual
		Project Start	9/30/2021 9/30/2021
		Design Completion	4/29/2022
		Project Completion	2/24/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE TBD MBE TBD WBE TBD Local TBD Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$159,500	\$269	0.17%	\$269

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Morikami Park Septic System Replacement Project Number: T149 BCC District: 05 Delivery Method: Annual Contract Category: S02-Sanitary Sewer/Septic Systems Status: Construction Designer: CDI Contractor: WUD Project Manager: David Lavinsky	Scope Remove septic system and connect to nearest sewer line. Notes The design phase is complete with CID. WUD is in the process of the construction phase.	Original	Actual
		Design Start	7/6/2021 7/6/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 0% Local 100% Contractor SBE N/A MBE N/A WBE N/A Local N/A		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$159,500	\$45,169	28.32%	\$30,169



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Buttonwood Parking Lot Light Replacement Project Number: T153 BCC District: 03 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Construction Designer: JLRD Contractor: Triton Electric Company Project Manager: Ben Carroll	Scope Replace parking lot lighting. FY 2021 IST \$87,000 FY 2022 IST \$7,610 Notes There will be no change order. Additional fixtures are to be ordered/installed by Parks maintenance. Punch list still in progress.	Original	Actual
		Project Start	11/13/2020 / 5/1/2023
		Design Completion	12/17/2021 / 4/5/2022
		Project Completion	8/26/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 0% MBE 0% WBE 0% Local 0% Contractor SBE 100% MBE 0% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$94,610	\$89,745	94.86%	\$89,103

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Lake Lytal Park Septic System Replacement Project Number: T154 BCC District: 03 Delivery Method: Annual Contract Category: S02-Sanitary Sewer/Septic Systems Status: Design Designer: TBD Contractor: TBD Project Manager: Spencer Palmer	Scope Remove existing septic system and connect to the County Waste Water System Force Main FY 2021 IST \$50,000 FY 2022 IST \$4,000 Notes Project has yet to be initiated pending future use of Activity Center building.	Original	Actual
		Project Start	4/26/2021 / 4/26/2021
		Project Completion	12/20/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE TBD MBE TBD WBE TBD Local TBD Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$54,000	\$91	0.17%	\$91



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Okeehelée Park Street and Parking Lot Light Replacement Project Number: T161 BCC District: 02 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Benjamin Carroll	Scope Okeehelée Park Site Lighting Replacement is located @ 7715 Forest Hill Blvd, West Palm Beach. Professional services shall include electrical engineering design services for the replacement of 56 new pole-mounted LED fixtures and 67 new LED fixtures. Notes 100% design received and is in review by Parks. Awaiting engineer's probable construction cost to ensure Parks has a sufficient budget before advertising.	Original	Actual
		7/22/2022	7/22/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 0% MBE 20% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$350,000	\$43,263	12.36%	\$27,625

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: West Boynton Parking Lot Light Replacement Project Number: T162 BCC District: 02 Delivery Method: TBD Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Ben Carroll	Scope Replacement of the existing parking lot light fixtures with LED type. FY 2019 IST \$285,000 FY 2022 IST \$42,100 Notes CID is awaiting additional services agreement for design from JLRD. Parks changed the design fixtures from Lithonia to Cree.	Original	Actual
		12/26/2018	12/26/2018
		1/15/2020	
		3/15/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$327,100	\$13,467	4.12%	\$12,053



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Morikami Park Light Replacement Project Number: T164 BCC District: 05 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Benjamin Carroll	Scope The project includes replacing light fixtures at the museum parking lot, loading zone, and walkway. Convert current lights. Notes 100% design received and is in review by Parks. Awaiting engineer's probable construction cost to ensure Parks has a sufficient budget before advertising.	Original	Actual
		7/22/2022	7/22/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 0% MBE 20% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$144,000	\$23,487	16.31%	\$15,073

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Pioneer Park Light Replacement Project Number: T166 BCC District: 06 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: TBD Contractor: TBD Project Manager: TBD	Scope The project includes replacing light fixtures at parking lot, loading zone, and walkway. Convert current lights. IST \$60,000 Notes RFPA issued and awaiting CID to assign PM.	Original	Actual
		8/7/2023	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE TBD MBE TBD WBE TBD Local TBD Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$60,000	\$127	0.21%	\$127



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Countywide Park Roadway and Parking Lot Striping</p> <p>Project Number: T167</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: Fine Line Striping, Inc.</p> <p>Project Manager: Garry Monnett</p>	<p>Scope Restriping of roads and parking lots in selected County managed parks.</p> <p>Notes Staff has begun using the funds for striping projects(Canine Cove, Burt Aaronson, & BASCR Boat Ramp); staff will compile a scope of work for each location as time allows. (the striping pre-qual contract is at Purchasing and has been assigned to a Buyer. Parks expects the prequal to be ready for use by October)</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Assesments</td> <td>1/3/2023</td> <td>1/3/2023</td> </tr> <tr> <td>Prioritization</td> <td>2/1/2023</td> <td>3/22/2023</td> </tr> <tr> <td>Scope of Work</td> <td>3/1/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Assesments	1/3/2023	1/3/2023	Prioritization	2/1/2023	3/22/2023	Scope of Work	3/1/2023	
	Original	Actual												
Assesments	1/3/2023	1/3/2023												
Prioritization	2/1/2023	3/22/2023												
Scope of Work	3/1/2023													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$50,000</td> <td>\$13,830</td> <td>27.66%</td> <td>\$8,942</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$50,000	\$13,830	27.66%	\$8,942
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$50,000	\$13,830	27.66%	\$8,942											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Caloosa Park Roadway Repairs</p> <p>Project Number: T170</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Garry Monnett</p>	<p>Scope Repairs to internal roadways within Caloosa Park.</p> <p>Notes Project approved by the CRC – working with the vendor to schedule.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Scoping</td> <td>1/3/2023</td> <td>1/3/2023</td> </tr> <tr> <td>Quote</td> <td>3/1/2023</td> <td>4/4/2023</td> </tr> <tr> <td>Work Commencement</td> <td>4/3/2023</td> <td></td> </tr> <tr> <td>Completion</td> <td>8/31/2023</td> <td></td> </tr> </tbody> </table>		Original	Actual	Scoping	1/3/2023	1/3/2023	Quote	3/1/2023	4/4/2023	Work Commencement	4/3/2023		Completion	8/31/2023	
	Original	Actual															
Scoping	1/3/2023	1/3/2023															
Quote	3/1/2023	4/4/2023															
Work Commencement	4/3/2023																
Completion	8/31/2023																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 20% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$20,000</td> <td>\$26,200</td> <td>131.00%</td> <td>\$48</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$20,000	\$26,200	131.00%	\$48
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$20,000	\$26,200	131.00%	\$48											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Haverhill Park Parking Lot Light Replacement</p> <p>Project Number: T189</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: TBD</p> <p>Contractor: TBD</p> <p>Project Manager: Mitch Silverman</p>	<p>Scope</p> <p>Replacement of existing poles and lights at parking lots to allow for adequate public safety. New LED fixtures will provide energy saving and improve lighting for safety.</p> <p>FY2023 \$238,000.00</p> <p>Notes</p> <p>IFQ is in review by CID.</p>	Original	Actual
		7/10/2023	7/10/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$238,000	\$16,330	6.86%	\$13,815

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Dyer Park Parking Lot Repairs</p> <p>Project Number: T191</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Contract</p> <p>Category: A04-Asphalt Paving & Striping</p> <p>Status: Design</p> <p>Designer: N/A</p> <p>Contractor: TBD</p> <p>Project Manager: Gary Monnett</p>	<p>Scope</p> <p>Repairs to parking lot for Dyer Park asphalt overlay and striping .</p> <p>FY2023 \$54,050.00</p> <p>Notes</p> <p>Due to insufficient funds, Parks Operations is in the process of modifying the scope of work.</p>	Original	Actual
		8/14/2023	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$54,050	\$34	0.06%	\$34



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Burt Reynolds Roadway Repairs Project Number: T192 BCC District: 01 Delivery Method: Annual Contract Category: A04-Asphalt Paving & Striping Status: Design Designer: N/A Contractor: TBD Project Manager: Gary Monnett	Scope Repairs to internal roadways for Burt Reynolds asphalt overlay and striping . FY2023 \$53,560.00 Notes Due to insufficient funds, Parks Operations is in the process of modifying the scope of work.	Original	Actual
		Project Start	8/14/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$53,560	\$34	0.06%	\$34

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Dubois Park Parking Lot Repairs Project Number: T193 BCC District: 01 Delivery Method: Annual Contract Category: A04-Asphalt Paving & Striping Status: Design Designer: N/A Contractor: TBD Project Manager: Gary Monnett	Scope Repairs to parking lot for Dubois Park asphalt overlay and striping. FY2023 \$43,150.00 Notes Due to insufficient funds, Parks Operations is in the process of modifying the scope of work.	Original	Actual
		Project Start	8/14/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$43,150	\$27	0.06%	\$27



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 8/17/2023

Report Date: 8/31/2023

DESCRIPTION/TEAM

SCOPE/NOTES

SCHEDULE

Project Title: Duncan Padgett Park Picnic Area Improvements
Project Number: T200
BCC District: 06
Delivery Method: Annual Contract
Category: G04-Group Pavilion Replacement
Status: Design
Designer: Song & Associates
Contractor: TBD
Project Manager: Doranath (Niri) Maharajh

Scope

Improving the area around the Duncan Padgett Park Picnic tables.
 FY21: \$235,000

Notes

CID received Song & Associates revision and is under review.

	Original	Actual
Design Completion	4/1/2022	3/15/2022
Bidding	5/1/2022	
Construction Start	8/1/2022	
Project Completion	12/1/2022	

PARTICIPATION

FUNDING


FINANCIAL SUMMARY

Consultant

SBE	TBD	MBE	TBD
WBE	TBD	Local	TBD

Contractor

SBE	TBD	MBE	TBD
WBE	TBD	Local	TBD



Project Budget	Committed	% Committed	Paid To Date
A	B	C=B/A	D
\$235,000	\$9,663	4.11%	\$9,663