



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Prairie Rd. over LWDD Lat. 8 Canal (PB934334) Project Number: 1504 BCC District: 03 Delivery Method: Design CCNA Category: B08-Bridge Replacements Status: Design Designer: Wantman Group Contractor: TBD (bid) Project Manager: Kristine Frazell-Smith	Scope This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety. Notes This project is funded for design (\$150k) in FY 2017 and construction (\$450k) in FY 2019.	Original	Actual	
		Design Contract Notice to Proceed	10/25/2016	10/25/2016
		Design Completion	10/1/2019	
		Construction Bid Date	1/1/2020	
		Construction Start	6/1/2020	
		Construction Complete	12/1/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 17% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$600,000	\$172,657	28.78%	\$146,120

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Kudza Rd. over LWDD Lat. 8 Canal (934312) Project Number: 1520 BCC District: 02 Delivery Method: Design CCNA Category: B08-Bridge Replacements Status: Design Designer: Wantman Group Contractor: FG Construction, LLC Project Manager: Kristine Frazell-Smith	Scope This project will replace an existing bridge (built over 55 years ago) with a culvert. The project will improve traffic safety (lane widths, bike lanes), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety. Notes This project is funded for design (\$150k) in FY 2017 and construction (\$550k) in FY 2019. A type two transfer in the amount of \$175K is being processed to be brought to the IST committee on 2/20/2020.	Original	Actual	
		Design Contract Notice to Proceed	6/20/2017	6/20/2017
		Design Completion	9/1/2019	8/30/2019
		Construction Bid Date	12/1/2019	11/19/2019
		Construction Start	6/1/2020	
		Construction Complete	3/1/2021	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 18.5% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$700,000	\$135,795	19.40%	\$128,758



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Smith Sundy Rd. over LWDD Lat. 33 Canal</p> <p>Project Number: 1521</p> <p>BCC District: 05</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project is funded for design (\$150k) in FY 2017 and construction (\$450K) in FY 2019.</p>	Original	Actual
		Design Contract Notice to Proceed	3/13/2018 / 3/21/2018
		Design Completion	7/1/2020
		Construction Bid Date	10/1/2020
		Construction Start	3/1/2021
		Construction Complete	12/1/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 62.5% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$600,000	\$203,499	33.92%	\$131,679

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Military Trail</p> <p>Project Number: 1541</p> <p>BCC District: CW</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Military Trail.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$200,000 in FY 2017 and FY 2021 and \$100,000 in FY 2022 thru FY 2026 for a total funding of \$900,000.</p>	Original	Actual
		Palmetto Park to Clint Moore Complete	11/20/2017 / 11/20/2017
		18th Street to Palmetto Park Complete	12/18/2017 / 12/18/2017

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 92% MBE 0%</p> <p>WBE 0% Local 92%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$900,000	\$136,687	15.19%	\$136,687



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Lake Osborne Dr. over Lake Bass Canal (PB934354)</p> <p>Project Number: 1542</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B04-Bridge Modifications</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kristine Frazell-Smith</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 60 years ago. The project will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>This project is funded for design (\$150k) in FY 2017 and construction (\$450k) in FY 2019.</p>	Original	Actual
		Design Contract NTP	8/2/2017 / 8/2/2017
		Study Start	8/2/2017 / 8/2/2017
		Study Complete	5/1/2018 / 5/1/2018
		Design Completion	12/1/2020
		Construction Bid Date	4/1/2021
		Construction Start	8/1/2021
		Construction Complete	12/1/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 28.9% MBE 27.7%</p> <p>WBE 0% Local 95%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$600,000	\$320,005	53.33%	\$104,452

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Congress Avenue</p> <p>Project Number: 1543</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Congress Avenue.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$100,000 in FY 2017 and FY 2021 thru FY 2025 and \$200,000 in FY 2026 for a total funding of \$800,000.</p>	Original	Actual
		Palm Beach Lakes to 45th Street Comple	10/6/2017 / 10/6/2017
		Okeehobee to Palm Beach Lakes Compl	2/6/2018 / 2/6/2018
		Silver Beach to Water Tower	3/18/2019 / 3/18/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 68% MBE 0%</p> <p>WBE 0% Local 68%</p>	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$800,000	\$67,559	8.44%	\$67,559



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Sections of Gateway Blvd. Project Number: 1544 BCC District: 03 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly				Scope This project consists of restriping sections of Gateway Boulevard. Notes The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$100,000 in FY 2017 and FY 2025 for a total funding of \$200,000.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Hagen Ranch Road to Jog Road Comple</td> <td>8/24/2017</td> <td>8/24/2017</td> </tr> <tr> <td>Military to Congress Complete</td> <td>1/22/2018</td> <td>1/22/2018</td> </tr> </tbody> </table>					Original	Actual	Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017	Military to Congress Complete	1/22/2018	1/22/2018			
	Original	Actual																					
Hagen Ranch Road to Jog Road Comple	8/24/2017	8/24/2017																					
Military to Congress Complete	1/22/2018	1/22/2018																					
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 0% WBE 0% Local 100%								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$76,915</td> <td>38.46%</td> <td>\$76,915</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$76,915	38.46%	\$76,915
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$200,000	\$76,915	38.46%	\$76,915																				

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Sections of Seacrest Blvd. Project Number: 1545 BCC District: 07 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly				Scope This project consists of restriping sections of Seacrest Boulevard. Notes The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017, FY 2020, FY 2023 and FY 2025 for a total funding of \$200,000.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>SW 26th to Boynton Beach Blvd. Comple</td> <td>9/6/2017</td> <td>9/6/2017</td> </tr> </tbody> </table>					Original	Actual	SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017						
	Original	Actual																					
SW 26th to Boynton Beach Blvd. Comple	9/6/2017	9/6/2017																					
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 0 WBE 05 Local 100%								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$31,601</td> <td>15.80%</td> <td>\$31,601</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$31,601	15.80%	\$31,601
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$200,000	\$31,601	15.80%	\$31,601																				



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Sections of Old Dixie Hwy. Project Number: 1546 BCC District: 07 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly				Scope This project consists of restriping sections of Old Dixie Highway.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Boca Raton city limits to Lindell Road Cor</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> <tr> <td>NE 2nd Street to Glades Road Complete</td> <td>11/20/2017</td> <td>11/20/2017</td> </tr> </tbody> </table>					Original	Actual	Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017	NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017			
	Original	Actual																					
Boca Raton city limits to Lindell Road Cor	11/20/2017	11/20/2017																					
NE 2nd Street to Glades Road Complete	11/20/2017	11/20/2017																					
				Notes The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017, and \$100,000 in FY 2021 and FY 2023, and \$125,000 in FY 2026 for a total funding of \$375,000.																			
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE N/A MBE N/A WBE N/A Local N/A								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$16,285</td> <td>4.34%</td> <td>\$16,285</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$16,285	4.34%	\$16,285
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$375,000	\$16,285	4.34%	\$16,285																				
Contractor SBE 100% MBE 0% WBE 0% Local 100%																							

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Sections of Clint Moore Road Project Number: 1547 BCC District: Multiple Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly				Scope This project consists of restriping sections of Clint Moore Road.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Military to Congress Complete</td> <td>9/6/2017</td> <td>9/6/2017</td> </tr> </tbody> </table>					Original	Actual	Military to Congress Complete	9/6/2017	9/6/2017						
	Original	Actual																					
Military to Congress Complete	9/6/2017	9/6/2017																					
				Notes The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2022, and \$100,000 in FY 2026 for a total funding of \$200,000.																			
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE N/A MBE N/A WBE N/A Local N/A								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$34,182</td> <td>17.09%</td> <td>\$34,182</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$34,182	17.09%	\$34,182
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$200,000	\$34,182	17.09%	\$34,182																				
Contractor SBE 100% MBE 0% WBE 0% Local 100%																							



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Hagen Ranch Road</p> <p>Project Number: 1548</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hagen Ranch Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2021, and \$100,000 in FY 2024, and \$75,000 in FY 2026 for a total funding of \$275,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Atlantic to Flavor Pict Complete</td> <td>7/31/2017</td> <td>7/11/2017</td> </tr> </tbody> </table>		Original	Actual	Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017
	Original	Actual						
Atlantic to Flavor Pict Complete	7/31/2017	7/11/2017						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$275,000</td> <td>\$49,596</td> <td>18.03%</td> <td>\$49,596</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$275,000	\$49,596	18.03%	\$49,596
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$275,000	\$49,596	18.03%	\$49,596											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Palm Beach Lakes Blvd.</p> <p>Project Number: 1549</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palm Beach Lakes Boulevard.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2017 has been completed. The project is funded at \$50,000 in FY 2017 and FY 2025 for a total funding of \$100,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Sapodilla to N. Dixie Complete</td> <td>8/23/2017</td> <td>8/23/2017</td> </tr> <tr> <td>Okeechobee to Robbins Complete</td> <td>8/24/2017</td> <td>8/24/2017</td> </tr> </tbody> </table>		Original	Actual	Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017	Okeechobee to Robbins Complete	8/24/2017	8/24/2017
	Original	Actual									
Sapodilla to N. Dixie Complete	8/23/2017	8/23/2017									
Okeechobee to Robbins Complete	8/24/2017	8/24/2017									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$100,000</td> <td>\$29,252</td> <td>29.25%</td> <td>\$29,252</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$100,000	\$29,252	29.25%	\$29,252
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$100,000	\$29,252	29.25%	\$29,252											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Wabasso Dr. over LWDD Lat. 2 Canal (934237) Project Number: 1557 BCC District: 07 Delivery Method: Design CCNA Category: B08-Bridge Replacements Status: Design Designer: Alan Gerwig & Associates Contractor: TBD (bid) Project Manager: Kristine Frazell-Smith	Scope This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), improve roadway drainage, and enhance pedestrian sidewalk safety. Notes This project is funded for design (\$150k) in FY 2018 and construction (\$550k) in FY 2021.	Original	Actual
		Design Contract Notice to Proceed	7/10/2018 / 7/10/2018
		Design Completion	7/1/2020
		Construction Bid Date	10/1/2020
		Construction Start	3/1/2021
		Construction Complete	8/1/2021

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE 0% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
Contractor SBE TBD MBE TBD WBE TBD Local TBD		A	B	C=B/A	D
	Fund Source (x 100K)	\$700,000	\$135,092	19.30%	\$39,406

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Sections of Randolph Siding Rd. Project Number: 1559 BCC District: 01 Delivery Method: Annual Construction Contract Category: D02-Drainage (Pipe Replacements) Status: Construction Designer: N/A Contractor: Wynn and Sons Project Manager: Mark Kroeger	Scope This project will repair and/or replace existing pipe culverts and drainage structures along Randolph Siding Road. These repairs are needed in order to properly drain and maintain Randolph Siding Road in a safe operating condition. Notes This project is funded at \$300k in FY 2018 and FY 2021 for a total funding of \$600,000.	Original	Actual
		110th to Jupiter Farms Road Complete	6/1/2018 / 5/10/2018
		@Alexander Run	5/1/2019 / 6/7/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A		Project Budget	Committed	% Committed	Paid To Date
Contractor SBE 100% MBE 0% WBE 0% Local 100%		A	B	C=B/A	D
	Fund Source (x 100K)	\$600,000	\$92,775	15.46%	\$92,775



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Hood Road from Briarlake Dr. to W. of Turnpike</p> <p>Project Number: 1561</p> <p>BCC District: 01</p> <p>Delivery Method: Design CCNA</p> <p>Category: P04-Pathways</p> <p>Status: Design</p> <p>Designer: Civil Design</p> <p>Contractor: TBD</p> <p>Project Manager: Sandra Ospina</p>	<p>Scope</p> <p>This project will add a new pathway on Hood Road from Briarlake Dr. to W. of Turnpike.</p> <p>Notes</p> <p>Design of the project is in progress. Project is delayed to avoid conflicts with pending development and associated construction.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design NTP Issued</td> <td>4/11/2018</td> <td>4/11/2018</td> </tr> <tr> <td>Design Start</td> <td>5/1/2018</td> <td>4/11/2018</td> </tr> <tr> <td>Design Complete</td> <td>5/1/2020</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>8/1/2020</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>11/1/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design NTP Issued	4/11/2018	4/11/2018	Design Start	5/1/2018	4/11/2018	Design Complete	5/1/2020		Construction Start	8/1/2020		Construction Complete	11/1/2020	
	Original	Actual																		
Design NTP Issued	4/11/2018	4/11/2018																		
Design Start	5/1/2018	4/11/2018																		
Design Complete	5/1/2020																			
Construction Start	8/1/2020																			
Construction Complete	11/1/2020																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$66,583</td> <td>33.29%</td> <td>\$41,933</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$66,583	33.29%	\$41,933
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$66,583	33.29%	\$41,933											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Boynton Beach Blvd. & Seacrest Blvd.</p> <p>Project Number: 1578</p> <p>BCC District: 07</p> <p>Delivery Method: Design CCNA</p> <p>Category: S08-Signals and Signal Systems</p> <p>Status: Design</p> <p>Designer: Wantman Group</p> <p>Contractor: TBD</p> <p>Project Manager: Fattouh Jafar</p>	<p>Scope</p> <p>This project will replace the existing span-wire signal system with a mast arm signal system.</p> <p>Notes</p> <p>Design of the project is in progress. Utility and right-of-way (ROW) issues still unresolved.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design NTP Issued</td> <td>4/19/2019</td> <td>4/7/2019</td> </tr> <tr> <td>Design Complete</td> <td>6/20/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design NTP Issued	4/19/2019	4/7/2019	Design Complete	6/20/2020	
	Original	Actual									
Design NTP Issued	4/19/2019	4/7/2019									
Design Complete	6/20/2020										

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$71,574</td> <td>17.89%</td> <td>\$9,802</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$71,574	17.89%	\$9,802
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$71,574	17.89%	\$9,802											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Blue Heron Blvd. & Riviera FS # 2 Project Number: 1579 BCC District: 07 Delivery Method: Design CCNA Category: S08-Signals and Signal Systems Status: Design Designer: Simmons & White Contractor: TBD Project Manager: Fattoush Jafar	Scope This project will replace the existing span-wire signal system with a mast arm signal system. Notes Design of the project is on HOLD pending resolution of ROW acquisition.	Original	Actual	
		Design NTP Issued	3/28/2018	3/28/2018
		Design Complete	12/1/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 93.7% MBE 0% WBE 0% Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$400,000	\$45,570	11.39%	\$18,504

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Sections of Lyons Road Project Number: 1597 BCC District: Multiple Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Oglesby/Southwide Project Manager: Larry Kelly	Scope This project consists of restriping sections of Lyons Road. Notes The restriping construction scheduled for FY2018 has been completed. The project is funded at \$200,000 in FY 2018, FY 2022, and FY 2025 for a total funding of \$600,000.	Original	Actual	
		Connector Road to Lantana Road	5/14/2018	5/7/2018
		Wendy Lane to Palm Beach Pantation Bl	3/20/2019	3/20/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 0% MBE 0% WBE 0% Local 0%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$600,000	\$133,670	22.28%	\$133,670



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Haverhill Road</p> <p>Project Number: 1598</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Haverhill Road.</p> <p>Notes</p> <p>The project is funded at \$100,000 in FY 2018, FY 2021, FY 2023, and FY 2026 for a total funding of \$400,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Lantana Road to Hypoluxo Road</td> <td>5/14/2018</td> <td>5/2/2018</td> </tr> <tr> <td>10th Ave. N to Purdy Lane</td> <td>9/1/2019</td> <td>9/1/2019</td> </tr> </tbody> </table>		Original	Actual	Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018	10th Ave. N to Purdy Lane	9/1/2019	9/1/2019
	Original	Actual									
Lantana Road to Hypoluxo Road	5/14/2018	5/2/2018									
10th Ave. N to Purdy Lane	9/1/2019	9/1/2019									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 45% MBE 0%</p> <p>WBE 0% Local 45%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$45,424</td> <td>11.36%</td> <td>\$45,424</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$45,424	11.36%	\$45,424
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$45,424	11.36%	\$45,424											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Belvedere Road</p> <p>Project Number: 1599</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Belvedere Road.</p> <p>Notes</p> <p>The project is funded at \$100,000 in FY 2018, and \$50,000 in FY 2022 and FY 2025, and \$125,000 in FY 2024 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Haverhill Road to Drexel Road</td> <td>7/14/2018</td> <td>8/20/2018</td> </tr> </tbody> </table>		Original	Actual	Haverhill Road to Drexel Road	7/14/2018	8/20/2018
	Original	Actual						
Haverhill Road to Drexel Road	7/14/2018	8/20/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$325,000</td> <td>\$23,128</td> <td>7.12%</td> <td>\$23,128</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$23,128	7.12%	\$23,128
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$23,128	7.12%	\$23,128											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE									
<p>Project Title: Sections of Yamato Road</p> <p>Project Number: 1603</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Yamato Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$75,000 in FY 2018 and \$50,000 in FY 2020 and FY 2023 for a total funding of \$175,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Lyons Road to SR7</td> <td>8/1/2018</td> <td>11/1/2018</td> </tr> <tr> <td>Gatehouse Drive to Jog Road</td> <td>8/1/2018</td> <td>11/1/2018</td> </tr> </tbody> </table>		Original	Actual	Lyons Road to SR7	8/1/2018	11/1/2018	Gatehouse Drive to Jog Road	8/1/2018	11/1/2018
	Original	Actual									
Lyons Road to SR7	8/1/2018	11/1/2018									
Gatehouse Drive to Jog Road	8/1/2018	11/1/2018									

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$175,000</td> <td>\$73,512</td> <td>42.01%</td> <td>\$73,512</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$175,000	\$73,512	42.01%	\$73,512
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$175,000	\$73,512	42.01%	\$73,512											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Indiantown Road Striping</p> <p>Project Number: 1604</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Indiantown Road.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021, FY 2023, and FY 2025 for a total funding of \$375,000.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Beeline Highway to east for 1/2 mile</td> <td>7/14/2018</td> <td>1/9/2019</td> </tr> </tbody> </table>		Original	Actual	Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019
	Original	Actual						
Beeline Highway to east for 1/2 mile	7/14/2018	1/9/2019						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$375,000</td> <td>\$5,535</td> <td>1.48%</td> <td>\$5,535</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$375,000	\$5,535	1.48%	\$5,535
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$375,000	\$5,535	1.48%	\$5,535											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Palmetto Park Road</p> <p>Project Number: 1605</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Palmetto Park Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$75,000 in FY 2018, and \$100,000 in FY 2021 and FY 2023 for a total funding of \$275,000.</p>	Original	Actual
		CSX RR to Crawford Blvd.	5/14/2018 5/7/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 0% MBE 0%</p> <p>WBE 0% Local 0%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$275,000	\$52,683	19.16%	\$52,683

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Sections of Hypoluxo Road</p> <p>Project Number: 1606</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Hypoluxo Road.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$75,000 in FY 2018, \$100,000 in FY 2021 and FY 2024 for a total funding of \$275,000.</p>	Original	Actual
		Hagen Ranch Road to Jog Road	8/1/2018 10/19/2018
		Jog Road to Military Trail	9/1/2018 10/19/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$275,000	\$66,843	24.31%	\$66,843



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Australian Avenue</p> <p>Project Number: 1607</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Australian Avenue.</p> <p>Notes</p> <p>The project is funded at \$75,000 in FY 2018, \$125,000 in FY 2022 and FY 2026 for a total funding of \$325,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Banyan Blvd. to Palm Beach Lake Blvd.</td> <td style="text-align: center;">7/1/2018</td> <td style="text-align: center;">1/29/2019</td> </tr> </tbody> </table>		Original	Actual	Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019
	Original	Actual						
Banyan Blvd. to Palm Beach Lake Blvd.	7/1/2018	1/29/2019						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$325,000</td> <td style="text-align: center;">\$13,540</td> <td style="text-align: center;">4.17%</td> <td style="text-align: center;">\$13,540</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$325,000	\$13,540	4.17%	\$13,540
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$325,000	\$13,540	4.17%	\$13,540											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE						
<p>Project Title: Sections of Okeechobee Blvd.</p> <p>Project Number: 1609</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of Okeechobee Boulevard.</p> <p>Notes</p> <p>The restriping construction scheduled for FY 2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	<table border="1"> <thead> <tr> <th></th> <th style="text-align: center;">Original</th> <th style="text-align: center;">Actual</th> </tr> </thead> <tbody> <tr> <td>Royal Palm Beach Blvd to SR 7</td> <td style="text-align: center;">5/14/2018</td> <td style="text-align: center;">7/14/2018</td> </tr> </tbody> </table>		Original	Actual	Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018
	Original	Actual						
Royal Palm Beach Blvd to SR 7	5/14/2018	7/14/2018						

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th style="text-align: center;">Project Budget</th> <th style="text-align: center;">Committed</th> <th style="text-align: center;">% Committed</th> <th style="text-align: center;">Paid To Date</th> </tr> <tr> <th style="text-align: center;">A</th> <th style="text-align: center;">B</th> <th style="text-align: center;">C=B/A</th> <th style="text-align: center;">D</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">\$200,000</td> <td style="text-align: center;">\$44,721</td> <td style="text-align: center;">22.36%</td> <td style="text-align: center;">\$44,721</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$44,721	22.36%	\$44,721
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$44,721	22.36%	\$44,721											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Sections of 10th Avenue North</p> <p>Project Number: 1610</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 10th Avenue North.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$100,000 in FY 2026 for a total funding of \$200,000.</p>	Original	Actual	
		Pinehurst Dr. to Jog Rd.	5/15/2018	8/9/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE NA Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$17,538	8.77%	\$17,538

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
<p>Project Title: Sections of 45th Street</p> <p>Project Number: 1611</p> <p>BCC District: 07</p> <p>Delivery Method: Annual Striping Contract</p> <p>Category: S16-Striping</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Oglesby/Southwide</p> <p>Project Manager: Larry Kelly</p>	<p>Scope</p> <p>This project consists of restriping sections of 45th Street.</p> <p>Notes</p> <p>The restriping construction scheduled for FY2018 has been completed. The project is funded at \$50,000 in FY 2018 and FY 2023, and \$75,000 in FY 2026 for a total funding of \$175,000.</p>	Original	Actual	
		Military Trail to I-95	7/1/2018	1/16/2019
		Greenwood Ave. to Broadway Blvd.	3/11/2019	3/18/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$175,000	\$33,067	18.90%	\$33,067



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Florida Mango Rd. over LWDD Lat. 8 Canal (PB934338)</p> <p>Project Number: 1613</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Construction</p> <p>Designer: Alan Gerwig & Assoc.</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kathleen Farrell</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. The project is under design (using RP funds). The const. of the project (incl. assoc. rdwy. improvements) is currently est. at \$1.9m. The IST partially funds the const. at \$700,000 in FY19. The project is currently scheduled to begin constr. in FY21.</p>	Original	Actual
		Design Contract Notice to Proceed	9/30/2015 / 9/30/2015
		Design Completion	7/1/2020
		Construction Bid Date	12/1/2020
		Construction Start	5/1/2021
		Construction Complete	12/1/2022

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE 0%</p> <p>WBE 0% Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$700,000	\$0	0.00%	\$0

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Congress Ave. over PBC Lat. 2 Canal (934251)</p> <p>Project Number: 1614</p> <p>BCC District: 02</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: Kathleen Farrell</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded for design (\$200k) in FY2019 and construction (\$600K) in FY2022.</p>	Original	Actual
		Design Construction Notice to Proceed	2/1/2020
		Design Completion	6/1/2022
		Construction Bid Date	10/1/2022
		Construction Start	3/1/2023
		Construction Complete	10/1/2024

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 31% MBE</p> <p>WBE Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE</p> <p>WBE Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$800,000	\$15,996	2.00%	\$5,924



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Sam Senter Rd. over Ocean Canal (SFWMD Lat. 13 Canal)</p> <p>Project Number: 1615</p> <p>BCC District: 06</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer:</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: David Young</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, geometry, and parapets), improve roadway drainage and turning movements and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded with 5-Year Road Program (RP) funding and IST funding. The project is in the design selection process. The const. of project (incl. assoc. rdway improvements) is currently est. at \$2.5m. The IST partially funds design (\$150k) in FY19 and const. (\$450k) in FY22.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Construction Notice to Proceed</td> <td>12/1/2020</td> <td></td> </tr> <tr> <td>Design Completion</td> <td>6/1/2023</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>10/1/2023</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>3/1/2024</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>10/1/2025</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Construction Notice to Proceed	12/1/2020		Design Completion	6/1/2023		Construction Bid Date	10/1/2023		Construction Start	3/1/2024		Construction Complete	10/1/2025	
	Original	Actual																		
Design Construction Notice to Proceed	12/1/2020																			
Design Completion	6/1/2023																			
Construction Bid Date	10/1/2023																			
Construction Start	3/1/2024																			
Construction Complete	10/1/2025																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE MBE</p> <p>WBE Local</p> <p>Contractor</p> <p>SBE MBE</p> <p>WBE Local</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$10,147</td> <td>1.69%</td> <td>\$10,147</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$10,147	1.69%	\$10,147
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$10,147	1.69%	\$10,147											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Congress Ave. over LWDD Lat. 24 Canal (PB934479)</p> <p>Project Number: 1616</p> <p>BCC District: 03</p> <p>Delivery Method: Design CCNA</p> <p>Category: B08-Bridge Replacements</p> <p>Status: Design</p> <p>Designer: Stantec</p> <p>Contractor: TBD (bid)</p> <p>Project Manager: David Young</p>	<p>Scope</p> <p>This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, restore the slope protection, and enhance pedestrian sidewalk safety.</p> <p>Notes</p> <p>The project is funded for design (\$150K) in FY2019 and construction (\$450K) in FY2022.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Construction Notice to Proceed</td> <td>12/17/2019</td> <td></td> </tr> <tr> <td>Design Completion</td> <td>3/1/2022</td> <td></td> </tr> <tr> <td>Construction Bid Date</td> <td>6/1/2022</td> <td></td> </tr> <tr> <td>Construction Start</td> <td>11/1/2022</td> <td></td> </tr> <tr> <td>Construction Complete</td> <td>6/1/2024</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Construction Notice to Proceed	12/17/2019		Design Completion	3/1/2022		Construction Bid Date	6/1/2022		Construction Start	11/1/2022		Construction Complete	6/1/2024	
	Original	Actual																		
Design Construction Notice to Proceed	12/17/2019																			
Design Completion	3/1/2022																			
Construction Bid Date	6/1/2022																			
Construction Start	11/1/2022																			
Construction Complete	6/1/2024																			

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 30% MBE</p> <p>WBE Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE</p> <p>WBE Local TBD</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$600,000</td> <td>\$127,790</td> <td>21.30%</td> <td>\$10,722</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$600,000	\$127,790	21.30%	\$10,722
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$600,000	\$127,790	21.30%	\$10,722											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: SW 18th St. from SR7 to Boca Rio Rd.</p> <p>Project Number: 1619</p> <p>BCC District: 05</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 2 miles (8 lane miles) of SW 18th Street from State Road 7 to Boca Rio Road.</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>2/1/2019</td> <td>1/17/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>4/1/2019</td> <td>10/3/2019</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>6/1/2019</td> <td>5/15/2019</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>8/1/2019</td> <td>8/1/2019</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	2/1/2019	1/17/2019	ADA (Curb/Cut Ramps) Complete	4/1/2019	10/3/2019	Traffic Striping Complete	6/1/2019	5/15/2019	Traffic Loops Complete	8/1/2019	8/1/2019
	Original	Actual															
Milling and Pavement Complete	2/1/2019	1/17/2019															
ADA (Curb/Cut Ramps) Complete	4/1/2019	10/3/2019															
Traffic Striping Complete	6/1/2019	5/15/2019															
Traffic Loops Complete	8/1/2019	8/1/2019															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$900,000</td> <td>\$823,716</td> <td>91.52%</td> <td>\$822,296</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$900,000	\$823,716	91.52%	\$822,296
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$900,000	\$823,716	91.52%	\$822,296											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE																		
<p>Project Title: Pinehurst Dr. from Lake Worth Rd. to Forest Hill Blvd.</p> <p>Project Number: 1621</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 2.3 miles (4.6 lane miles) of Pinehurst Drive from Lake Worth Road to Forest Hill Boulevard.</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming. Due to additional drainage repair costs and higher unit const. costs in the annual const. contracts, the project's budget has increased from \$500k to \$575k (BT2019-0761).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Drainage Repairs Complete</td> <td>2/28/2019</td> <td>2/28/2019</td> </tr> <tr> <td>Milling and Pavement Complete</td> <td>5/1/2019</td> <td>4/10/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>7/1/2019</td> <td>10/30/2019</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>9/1/2019</td> <td>6/20/2019</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2019</td> <td>6/1/2019</td> </tr> </tbody> </table>		Original	Actual	Drainage Repairs Complete	2/28/2019	2/28/2019	Milling and Pavement Complete	5/1/2019	4/10/2019	ADA (Curb/Cut Ramps) Complete	7/1/2019	10/30/2019	Traffic Striping Complete	9/1/2019	6/20/2019	Traffic Loops Complete	11/1/2019	6/1/2019
	Original	Actual																		
Drainage Repairs Complete	2/28/2019	2/28/2019																		
Milling and Pavement Complete	5/1/2019	4/10/2019																		
ADA (Curb/Cut Ramps) Complete	7/1/2019	10/30/2019																		
Traffic Striping Complete	9/1/2019	6/20/2019																		
Traffic Loops Complete	11/1/2019	6/1/2019																		

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$575,000</td> <td>\$536,328</td> <td>93.27%</td> <td>\$536,328</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$575,000	\$536,328	93.27%	\$536,328
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$575,000	\$536,328	93.27%	\$536,328											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Jog Rd. from Summit Blvd to Gun Club Rd.</p> <p>Project Number: 1622</p> <p>BCC District: 02</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 0.8 miles (4.8 lane miles) of Jog Road from Summit Boulevard to Gun Club Road.</p> <p>Notes</p> <p>Outstanding work includes replacing traffic loops. Due to additional costs, the project's budget has increased from \$400k to \$480k (BT 2019-0895).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>4/1/2019</td> <td>4/24/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2019</td> <td>10/18/2019</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2019</td> <td>5/16/2019</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>10/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	4/1/2019	4/24/2019	ADA (Curb/Cut Ramps) Complete	6/1/2019	10/18/2019	Traffic Striping Complete	8/1/2019	5/16/2019	Traffic Loops Complete	10/1/2019	
	Original	Actual															
Milling and Pavement Complete	4/1/2019	4/24/2019															
ADA (Curb/Cut Ramps) Complete	6/1/2019	10/18/2019															
Traffic Striping Complete	8/1/2019	5/16/2019															
Traffic Loops Complete	10/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$480,000</td> <td>\$439,751</td> <td>91.61%</td> <td>\$392,453</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$480,000	\$439,751	91.61%	\$392,453
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$480,000	\$439,751	91.61%	\$392,453											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Frederick Small Rd. from Central Blvd. to Military Trail</p> <p>Project Number: 1623</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 0.5 miles (2 lane miles) of Frederick Small Road from Central Boulevard to Military Trail.</p> <p>Notes</p> <p>Work is complete. A Type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>4/1/2019</td> <td>5/8/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2019</td> <td>11/4/2019</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2019</td> <td>7/30/2019</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2019</td> <td>11/5/2019</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	4/1/2019	5/8/2019	ADA (Curb/Cut Ramps) Complete	6/1/2019	11/4/2019	Traffic Striping Complete	8/1/2019	7/30/2019	Traffic Loops Complete	11/1/2019	11/5/2019
	Original	Actual															
Milling and Pavement Complete	4/1/2019	5/8/2019															
ADA (Curb/Cut Ramps) Complete	6/1/2019	11/4/2019															
Traffic Striping Complete	8/1/2019	7/30/2019															
Traffic Loops Complete	11/1/2019	11/5/2019															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$300,000</td> <td>\$287,783</td> <td>95.93%</td> <td>\$287,783</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$287,783	95.93%	\$287,783
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$287,783	95.93%	\$287,783											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Woolbright Rd. from Lawrence Rd. to Congress Ave.</p> <p>Project Number: 1624</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 1 mile (4 lane miles) of Woolbright Road from Lawrence Road to Congress Avenue.</p> <p>Notes</p> <p>The project is funded with IST funding (\$200,000 in FY19) and with Capital Outlay funding. Outstanding work includes replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>6/1/2019</td> <td>5/7/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>8/1/2019</td> <td>10/24/2019</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>10/1/2019</td> <td>7/15/2019</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>12/1/2019</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	6/1/2019	5/7/2019	ADA (Curb/Cut Ramps) Complete	8/1/2019	10/24/2019	Traffic Striping Complete	10/1/2019	7/15/2019	Traffic Loops Complete	12/1/2019	
	Original	Actual															
Milling and Pavement Complete	6/1/2019	5/7/2019															
ADA (Curb/Cut Ramps) Complete	8/1/2019	10/24/2019															
Traffic Striping Complete	10/1/2019	7/15/2019															
Traffic Loops Complete	12/1/2019																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$200,000</td> <td>\$199,335</td> <td>99.67%</td> <td>\$199,335</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$200,000	\$199,335	99.67%	\$199,335
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$200,000	\$199,335	99.67%	\$199,335											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Frederick Small Rd. from Military Trail to Palmwood Rd.</p> <p>Project Number: 1625</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 1.6 miles (3.2 lane miles) of Frederick Small Road from Military Trail to Palmwood Road.</p> <p>Notes</p> <p>Work is complete. A type 1 transfer to sweep the remaining balance of the project to reserves is forthcoming. Due to additional costs, the project's budget has increased from \$200k to 280k (BT 2019-0896).</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement complete</td> <td>4/1/2019</td> <td>5/8/2019</td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2019</td> <td>11/1/2019</td> </tr> <tr> <td>Traffic Striping Complete</td> <td>8/1/2019</td> <td>8/3/2019</td> </tr> <tr> <td>Traffic Loops Complete</td> <td>11/1/2019</td> <td>10/29/2019</td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement complete	4/1/2019	5/8/2019	ADA (Curb/Cut Ramps) Complete	6/1/2019	11/1/2019	Traffic Striping Complete	8/1/2019	8/3/2019	Traffic Loops Complete	11/1/2019	10/29/2019
	Original	Actual															
Milling and Pavement complete	4/1/2019	5/8/2019															
ADA (Curb/Cut Ramps) Complete	6/1/2019	11/1/2019															
Traffic Striping Complete	8/1/2019	8/3/2019															
Traffic Loops Complete	11/1/2019	10/29/2019															

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE 0%</p> <p>WBE 0% Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$280,000</td> <td>\$278,011</td> <td>99.29%</td> <td>\$268,331</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$280,000	\$278,011	99.29%	\$268,331
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$280,000	\$278,011	99.29%	\$268,331											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: FY 2019 Street Lighting LED Replacements - Countywide Project Number: 1627 BCC District: Multiple Delivery Method: Florida Power and Light Category: S14-Street Lighting Status: Design Designer: Florida Power and Light Contractor: Florida Power and Light Project Manager: May Cheng	Scope These projects replace the high pressure sodium lights with LED lights. Many of the street lights along County roads are owned and maintained by FPL with the County paying all the operation and maintenance costs. FPL will be responsible for final design and installation and the County will reimburse FPL. Notes There are six (6) street lighting projects (road segments) funded (\$820,000) for conversion in FY 2019.	Original	Actual
		Melaleuca Lane/Greenacres limits to Kir	
		Linton/Military to Jog	
		Jog Rd/SR80 to Forest Hill	
		Jog Rd/Gateway to Woolbright	
		Jog Rd/Lake Ida to Old Clint Moore	
		Lantana Rd/Turnpike to High Ridge	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE N/A MBE N/A WBE N/A Local N/A		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$820,000	\$4,251	0.52%	\$4,251

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Florida Mango Rd. over LWDD Lat. 9 Canal (PB934337) Project Number: 1635 BCC District: BIAF Delivery Method: Design CCNA Category: B08-Bridge Replacements Status: Design Designer: Stanley Consultants Contractor: TBD (bid) Project Manager: Kathleen Farrell	Scope This project will replace an existing bridge that was built over 50 years ago. The new bridge will improve traffic safety (lane widths, bike lanes, parapets), update the guardrail system, improve roadway drainage, improve the slope protection, and enhance pedestrian sidewalk safety. Notes The project is funded with 5-Year Road Program (RP) funding and IST funding. The project is under design (using RP funds). The const. of the project (incl. assoc. rdway. improvements) is currently est. at \$3.3m. The IST partially funds the const. at \$700,000 in FY 20. The project is currently scheduled to begin construction in FY22.	Original	Actual
		Design Contract Notice to Proceed	9/20/2016 9/20/2016
		Design Completion	10/1/2020
		Construction Bid Date	2/1/2021
		Construction Start	10/1/2021
		Construction Complete	10/1/2023

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 18% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$700,000	\$0	0.00%	\$0



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: High Ridge Road from Hypoluxo Rd to Lake Osbourne D</p> <p>Project Number: 1640</p> <p>BCC District: 03</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 1.9 miles (3.8 lane miles) of High Ridge Road from Hypoluxo Road to Lake Osborne Drive.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>2/1/2020</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>5/1/2020</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>6/1/2020</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>8/1/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	2/1/2020		Traffic Striping Complete	5/1/2020		ADA (Curb/Cut Ramps) Complete	6/1/2020		Traffic Loops Complete	8/1/2020	
	Original	Actual															
Milling and Pavement Complete	2/1/2020																
Traffic Striping Complete	5/1/2020																
ADA (Curb/Cut Ramps) Complete	6/1/2020																
Traffic Loops Complete	8/1/2020																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE TBD</p> <p>WBE TBD Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$400,000</td> <td>\$386,858</td> <td>96.71%</td> <td>\$299,058</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$400,000	\$386,858	96.71%	\$299,058
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$400,000	\$386,858	96.71%	\$299,058											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE															
<p>Project Title: Central Blvd. from Indian Creek Parkway to Indiantown F</p> <p>Project Number: 1641</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: R04-Resurfacing</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Ranger</p> <p>Project Manager: Mark Kroeger</p>	<p>Scope</p> <p>Resurfacing 1.8 miles (7.2 lane miles) of Central Boulevard from Indian Creek Parkway to Indiantown Road.</p> <p>Notes</p> <p>Outstanding work includes milling and paving, updating ADA ramps, restriping the road, and replacing traffic loops.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Milling and Pavement Complete</td> <td>3/1/2020</td> <td></td> </tr> <tr> <td>Traffic Striping Complete</td> <td>6/1/2020</td> <td></td> </tr> <tr> <td>ADA (Curb/Cut Ramps) Complete</td> <td>7/1/2020</td> <td></td> </tr> <tr> <td>Traffic Loops Complete</td> <td>9/1/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Milling and Pavement Complete	3/1/2020		Traffic Striping Complete	6/1/2020		ADA (Curb/Cut Ramps) Complete	7/1/2020		Traffic Loops Complete	9/1/2020	
	Original	Actual															
Milling and Pavement Complete	3/1/2020																
Traffic Striping Complete	6/1/2020																
ADA (Curb/Cut Ramps) Complete	7/1/2020																
Traffic Loops Complete	9/1/2020																

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE TBD</p> <p>WBE TBD Local 100%</p>	<p>Fund Source (x 100K)</p>	<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$300,000</td> <td>\$296,595</td> <td>98.87%</td> <td>\$67</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$300,000	\$296,595	98.87%	\$67
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$300,000	\$296,595	98.87%	\$67											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Sections of Summit Blvd Project Number: 1653 BCC District: 02 Delivery Method: Annual Striping Contract Category: S16-Striping Status: Construction Designer: N/A Contractor: Southwide Project Manager: Larry Kelly				Scope This project consists of restriping sections of Summit Blvd. Notes The restriping construction scheduled for FY2018 has been completed. \$75,000 of the projects \$200,000 funding was advanced to FY 2018 (BT 2018 0599). The project is now funded at \$75,000 in FY 2018, \$50,000 in FY 2020, and \$75,000 in FY 2025 for a total funding of \$200,000.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Congress Ave. to Parker Ave.</td> <td>12/1/2018</td> <td>11/30/2018</td> </tr> </tbody> </table>					Original	Actual	Congress Ave. to Parker Ave.	12/1/2018	11/30/2018						
	Original	Actual																					
Congress Ave. to Parker Ave.	12/1/2018	11/30/2018																					
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE N/A MBE NA WBE N/A Local N/A Contractor SBE 100% MBE 0% WBE 0% Local 100%								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$125,000</td> <td>\$33,081</td> <td>26.46%</td> <td>\$33,081</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$125,000	\$33,081	26.46%	\$33,081
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$125,000	\$33,081	26.46%	\$33,081																				

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Sunset Cove Audio & Lighting System Project Number: 17466 BCC District: 05 Delivery Method: Annual Contract Category: P08-Public Building Repair Replacement & Expansion Status: Design Designer: TBD Contractor: TBD Project Manager: Andrew Gamble				Scope Existing stage lighting to be upgraded with LED lighting and stage speakers to be replaced and upgraded. This project is funded in: FY 2017 \$150,000 Notes Project is waiting to be advertised for bid.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Start Date</td> <td>7/7/2017</td> <td>7/7/2017</td> </tr> <tr> <td>Finish Date</td> <td>7/6/2018</td> <td></td> </tr> </tbody> </table>					Original	Actual	Start Date	7/7/2017	7/7/2017	Finish Date	7/6/2018				
	Original	Actual																					
Start Date	7/7/2017	7/7/2017																					
Finish Date	7/6/2018																						
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE TBD MBE N/A WBE N/A Local TBD Contractor SBE TBD MBE TBD WBE TBD Local TBD								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$150,000</td> <td>\$3,216</td> <td>2.14%</td> <td>\$3,216</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$150,000	\$3,216	2.14%	\$3,216
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$150,000	\$3,216	2.14%	\$3,216																				



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Santaluces Pool Aquatic Facility Renovation Project Number: 17510 BCC District: 03 Delivery Method: CM Category: A02-Aquatic Facility Repair and Replacement Status: Construction Designer: N/A Contractor: Robling Project Manager: Tom McNamara	Scope Pool resurfacing and repairs, repainting building. - This project is funded for construction T005: \$850,000 FY 2017 Notes No Status Change. All project closeout paperwork submitted and ready for approval.	Original	Actual
		Start Date	11/21/2017
		Finish Date	6/15/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 26.75% MBE N/A WBE N/A Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$850,000	\$605,848	71.28%	\$595,448

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Delray Hlth Clinic & SC Adm Yth Svcs RR CW-ADA Project Number: 17523 BCC District: 07 Delivery Method: Annual Contract Category: G02-General Government Facilities Status: Design Designer: Colome & Associates Contractor: TBD Project Manager: David Lavinsky	Scope Renovate the existing Delray Health Clinics public first and second floor restrooms to meet ADA requirements. The scope at SC Admin Youth Services is to renovate existing staff and public restrooms to meet ADA requirements. These projects were combined into one. Notes Final drawings still in progress. Consultant captured additional information at site visit on 3/4/20.	Original	Actual
		Start Date	7/27/2017
		Finish Date	12/21/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$250,000	\$11,774	4.71%	\$11,774



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Lantana Health Restrooms CW-ADA Project Number: 17528 BCC District: 07 Delivery Method: TBD Category: G02-General Government Facilities Status: Design Designer: Colome & Associates Contractor: TBD Project Manager: David Lavinsky				Scope Renovate existing public restrooms on first and second floor to meet ADA requirements.				Original Actual Start Date 7/7/2017 7/7/2017 Finish Date 4/6/2018															
Notes This project is now funded with \$150,000 of CDBG funds. As a result, this project will need to be procured/performed in accordance with federal guidelines. Received proposal from Colome' & Associates. CID Director is reviewing proposal.																							
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE 100% MBE N/A WBE N/A Local 100%								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$0</td> <td>\$0</td> <td>0.00%</td> <td>\$0</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$0	\$0	0.00%	\$0
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$0	\$0	0.00%	\$0																				
Contractor SBE TBD MBE TBD WBE TBD Local TBD																							

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: Four Points Project Number: 17557 BCC District: 02 Delivery Method: CMR Category: G02-General Government Facilities Status: Design Designer: Colome & Associates Contractor: All Site Construction Project Manager: Rosalyn Acosta				Scope Design and Construction services for interior renovation and reconfiguration of partial 2nd floor at Four Points Facility and partial 2nd floor at Airport Center 1. Consolidate Youth Services department at Four Points Facility. Move Office of Small Business Assistance from Four Points to Airport Center.				Original Actual Design Start 11/17/2017 8/6/2018 Construction Start 1/2/2019 Completion 12/27/2019															
Notes Additional services CSA for Consultant under CID director's review to proceed with revised scope.																							
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE 100% MBE N/A WBE N/A Local 100%								<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$825,000</td> <td>\$130,777</td> <td>15.85%</td> <td>\$90,197</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$825,000	\$130,777	15.85%	\$90,197
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$825,000	\$130,777	15.85%	\$90,197																				
Contractor SBE 100% MBE 0% WBE 100% Local 100%																							



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: School Zone System Upgrade Project Number: 1798 BCC District: Multiple Delivery Method: Purchasing Category: S08-Signals and Signal Systems Status: Construction Designer: N/A Contractor: Temple, Inc. Project Manager: Fattoush Jafar				Scope Upgrading the communication system for school zone flashers at approximately 90 school locations from a beeper system to a cellular communications system. Notes The IST funding of \$500k was advanced from FY 2024 to FY 2018 (BT 2018 0268). Project involves purchasing time clocks and control boxes. Installation and programming will be done internally (Traffic Operations). The project is about 85% complete.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Equipment Purchase Complete</td> <td>12/1/2018</td> <td></td> </tr> <tr> <td>Installation Complete</td> <td>5/1/2019</td> <td></td> </tr> <tr> <td>Programming Complete</td> <td>8/1/2019</td> <td></td> </tr> </tbody> </table>					Original	Actual	Equipment Purchase Complete	12/1/2018		Installation Complete	5/1/2019		Programming Complete	8/1/2019	
	Original	Actual																					
Equipment Purchase Complete	12/1/2018																						
Installation Complete	5/1/2019																						
Programming Complete	8/1/2019																						
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 0% MBE 0% WBE 0% Local 0%				<p>Fund Source (x 100K)</p>				<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$500,000</td> <td>\$497,780</td> <td>99.56%</td> <td>\$497,780</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$500,000	\$497,780	99.56%	\$497,780
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$500,000	\$497,780	99.56%	\$497,780																				

DESCRIPTION/TEAM				SCOPE/NOTES				SCHEDULE															
Project Title: SR-7 (Whitehorse dr. to Hypoluxo Rd.) Project Number: 1830 BCC District: BIAF Delivery Method: Design CCNA Category: S14-Street Lighting Status: Design Designer: Electrical Design Associates Contractor: Florida Power & Light Project Manager: Amy Harris				Scope The exist. SR7 high mast lighting is in need of a new LED system. The original intent was to rehab the towers (in FY21) with conversion to LED lights (in FY25). The new scope involves removing and replacing the high mast lights with new LED lighting. Project will design new LED lighting along SR7. Notes The project is under design. The IST funding of \$106,000 was advanced from FY 2025 to FY 2019 (BT 2019-0162). The project will be constructed in conjunction with the "SR7 High Mast Towers Rehab (Hypoluxo Rd. to north of Lake Worth Rd.)" street lighting project which is funded by the IST at \$500,000 in FY 2021.				<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Contract Notice to Proceed</td> <td>5/1/2019</td> <td>4/24/2019</td> </tr> <tr> <td>Design Completion</td> <td>5/1/2020</td> <td></td> </tr> </tbody> </table>					Original	Actual	Design Contract Notice to Proceed	5/1/2019	4/24/2019	Design Completion	5/1/2020				
	Original	Actual																					
Design Contract Notice to Proceed	5/1/2019	4/24/2019																					
Design Completion	5/1/2020																						
PARTICIPATION				FUNDING				FINANCIAL SUMMARY															
Consultant SBE 100% MBE 100% WBE 100% Local 100% Contractor SBE N/A MBE N/A WBE N/A Local N/A				<p>Fund Source (x 100K)</p>				<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$212,000</td> <td>\$20,086</td> <td>9.47%</td> <td>\$869</td> </tr> </tbody> </table>				Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$212,000	\$20,086	9.47%	\$869
Project Budget	Committed	% Committed	Paid To Date																				
A	B	C=B/A	D																				
\$212,000	\$20,086	9.47%	\$869																				



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Canal Point Community Center - Septic System Replace Project Number: 18463 BCC District: 06 Delivery Method: Category: S02-Sanitary Sewer/Septic Systems Status: Construction Designer: N/A Contractor: All-Site Project Manager: Luis Herrera	Scope Removal and replacement of the existing system serving the facility. Work includes surveying, obtaining permits, pumping the existing septic tank prior to its extraction, demolition of the existing drain field, hauling away all unsuitable material, installation of a new septic tank and drain field. Notes Project is substantially complete.	Original	Actual
		Start Construction	10/1/2018
		Finish Construction	11/14/2018
			1/10/2020

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 80% WBE 0% Local 100%		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$50,000	\$35,259	70.52%	\$35,259

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: FY2019 Sports Field Lighting Replacements Project Number: T009 BCC District: Multiple Delivery Method: Sports Filed Lighting Annual Category: S12-Sports Lighting Replacement Status: Design Designer: JLRD Engineers Contractor: Musco Project Manager: Stuart Patterson	Scope Replacement of Sports Field Lighting at Carlin Park. IST FY 2019 funds: \$200,000. Notes Project will be divided into (2) packages: RFP #1, Supply Lighting Fixtures: CID currently working towards completing the RFQ package to potential suppliers. RFP #2, Installation of Lighting Fixtures: CID will develop RFQ packages for each after completion of fixtures RFQ's. Currently completing existing conditions surveys (Tierra)	Original	Actual
		Final Completion	
		Project Start	6/29/2017
		Procurement (Light Fixture Vendor)	10/16/2018
		Procurement (Installation Contractor)	10/17/2018

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$200,000	\$1,672	0.84%	\$1,672



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: FY 2017 Playground Replacements - Countywide</p> <p>Project Number: T021</p> <p>BCC District: Multiple</p> <p>Delivery Method: Annual Purchasing Contract</p> <p>Category: P06-Playground Replacement</p> <p>Status: Design</p> <p>Designer: Robling Architecture</p> <p>Contractor: TBD</p> <p>Project Manager: Rosalyn Acosta</p>	<p>Scope</p> <p>Playground Replacements at the following: Dyer Park, JPP Osborne Boundless, Juno Park, Lake Ida Park 4th Street, Paul Rardin Park, John Stretch Park, Sanders Park. IST FY 2017 funds: \$398,750; FY 2019 funds: \$156,750; Total: \$555,500</p> <p>Notes</p> <p>No Status Change. Parks has a contractor on board for the Paul Rardin Park play ground; drawings will be submitted for building permit by Parks contractor. The Dyer Park playground drawings are in for permit, currently under review.</p>	Original	Actual
		Notice to Proceed	2/1/2019 / 2/1/2019
		Start Date	2/15/2019
		Completion Date	3/30/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$555,500	\$469,381	84.50%	\$140,413

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
<p>Project Title: Loxahatchee Groves Septic System Replacement</p> <p>Project Number: T032</p> <p>BCC District: 06</p> <p>Delivery Method: Annual Contract</p> <p>Category: S02-Sanitary Sewer/Septic Systems</p> <p>Status: Design</p> <p>Designer: Alan Gerwig & Assoc., Inc.</p> <p>Contractor: TBD</p> <p>Project Manager: William Munker</p>	<p>Scope</p> <p>Design work with Alan Gerwig- Remove existing septic system and connect to the County Waste Water System Force Main on Southern Boulevard . Current project budget is \$90,000. IST Funding is \$50,000 for FY17. Ad Valorum: 3602 P831-\$20,000, 3600 P834- \$20,000</p> <p>Notes</p> <p>Parks is now working with WUD to perform this work. The sewer line was installed from the center line of SR 80 to the park boundary. Awaiting WUD to finalize their revised lift station contract before finalizing the project. WUD is managing; Project expected to be completed by this fall.</p>	Original	Actual
		Project Start	9/30/2017 / 4/1/2018
		Project Completion	2/28/2019

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$50,000	\$26,620	53.24%	\$26,620



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: BASCR Nature Trail Boardwalk Replacement Project Number: T039 BCC District: 05 Delivery Method: Annual Contract Category: B06-Bridge or Boardwalk Replacement Status: Construction Designer: N/A Contractor: ANZCO Project Manager: Brian McNamara	Scope Remove and replace boardwalk decking, railing, rail posts and associated hardware with new material. Notes Project is currently in phase III of IV. Supplement to work order to extend completion date 03/11/2020 to 04/14/2020, due to rain days.	Original	Actual	
		Project Start	7/15/2019	7/31/2019
		Project Completion	3/11/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 0% WBE 0% Local		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$417,770	\$225,000	53.86%	\$198,074

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE	
Project Title: Juno Park Septic System Replacement Project Number: T056 BCC District: 01 Delivery Method: TBD Category: S02-Sanitary Sewer/Septic Systems Status: Design Designer: Civil Design Contractor: TBD Project Manager: Ben Carroll	Scope Heavily used public septic system needs replacement. Failure would result in public restroom failure. IST Funds - \$50,000 & Ad Valorem Funds - \$13,638. Notes Additional services for septic to sewer design executed 2/11/20. Survey initiated for design.	Original	Actual
		Project Start	1/30/2019
		Project Completion	TBD

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD		Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$63,638	\$50,001	78.57%	\$232



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Beach Access Dune Crossover and Dock Repair and Rep</p> <p>Project Number: T071</p> <p>BCC District: 01</p> <p>Delivery Method: Annual Construction Contract</p> <p>Category: B06-Bridge or Boardwalk Replacement</p> <p>Status: Construction</p> <p>Designer: N/A</p> <p>Contractor: Wynn and Sons</p> <p>Project Manager: Ricard Gonzales</p>	<p>Scope</p> <p>This project will repair/rebuild the boardwalk #76 in Coral Cove Park. These repairs are needed to ensure safe public access to the beaches.</p> <p>Notes</p> <p>This project will remain active since it is funded over multiple years (FY19-\$25,000, FY20-\$25,000, FY21-\$25,000, FY22-\$31,226, FY23-\$35,134, FY24-\$55,000 and FY25-\$28,640). Currently, there are no active repairs at this time.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Notice to Proceed</td> <td>1/2/2018</td> <td>1/2/2018</td> </tr> <tr> <td>Start Date</td> <td>1/2/2018</td> <td>1/22/2018</td> </tr> <tr> <td>Completion Date</td> <td>2/28/2018</td> <td>2/5/2018</td> </tr> </tbody> </table>		Original	Actual	Notice to Proceed	1/2/2018	1/2/2018	Start Date	1/2/2018	1/22/2018	Completion Date	2/28/2018	2/5/2018
	Original	Actual												
Notice to Proceed	1/2/2018	1/2/2018												
Start Date	1/2/2018	1/22/2018												
Completion Date	2/28/2018	2/5/2018												

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE N/A MBE N/A</p> <p>WBE N/A Local N/A</p> <p>Contractor</p> <p>SBE 15% MBE N/A</p> <p>WBE N/A Local 100%</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$249,680</td> <td>\$74,691</td> <td>29.91%</td> <td>\$74,691</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$249,680	\$74,691	29.91%	\$74,691
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$249,680	\$74,691	29.91%	\$74,691											

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE												
<p>Project Title: Ocean Inlet Park Street and Parking Lot Light Replacem</p> <p>Project Number: T081</p> <p>BCC District: 04</p> <p>Delivery Method: Annual Contract</p> <p>Category: P02-Parking Lot Lighting Replacement</p> <p>Status: Design</p> <p>Designer: JLRD</p> <p>Contractor: TBD</p> <p>Project Manager: Ben Carroll</p>	<p>Scope</p> <p>Replace existing parking lot lighting fixtures with LED type.</p> <p>Notes</p> <p>Boynton, Ocean Inlet, and Jupiter Farms are being bundled together. Ocean Inlet Park needs to have amber sea turtle friendly lighting with shields. Awaiting Advertisement for bid.</p>	<table border="1"> <thead> <tr> <th></th> <th>Original</th> <th>Actual</th> </tr> </thead> <tbody> <tr> <td>Design Start</td> <td>12/28/2018</td> <td>12/28/2018</td> </tr> <tr> <td>Construction Start</td> <td>1/15/2020</td> <td></td> </tr> <tr> <td>Project Completion</td> <td>3/15/2020</td> <td></td> </tr> </tbody> </table>		Original	Actual	Design Start	12/28/2018	12/28/2018	Construction Start	1/15/2020		Project Completion	3/15/2020	
	Original	Actual												
Design Start	12/28/2018	12/28/2018												
Construction Start	1/15/2020													
Project Completion	3/15/2020													

PARTICIPATION	FUNDING	FINANCIAL SUMMARY												
<p>Consultant</p> <p>SBE 100% MBE N/A</p> <p>WBE N/A Local 100%</p> <p>Contractor</p> <p>SBE TBD MBE TBD</p> <p>WBE TBD Local TBD</p>		<table border="1"> <thead> <tr> <th>Project Budget</th> <th>Committed</th> <th>% Committed</th> <th>Paid To Date</th> </tr> <tr> <th>A</th> <th>B</th> <th>C=B/A</th> <th>D</th> </tr> </thead> <tbody> <tr> <td>\$84,000</td> <td>\$10,196</td> <td>12.14%</td> <td>\$4,334</td> </tr> </tbody> </table>	Project Budget	Committed	% Committed	Paid To Date	A	B	C=B/A	D	\$84,000	\$10,196	12.14%	\$4,334
Project Budget	Committed	% Committed	Paid To Date											
A	B	C=B/A	D											
\$84,000	\$10,196	12.14%	\$4,334											



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Jupiter Farms Parking Lot Light Replacement Project Number: T083 BCC District: 01 Delivery Method: Annual Contract Category: P02-Parking Lot Lighting Replacement Status: Design Designer: JLRD Contractor: TBD Project Manager: Ben Carroll	Scope Replacement of the existing employee and visitor parking lot light fixtures with LED type. Notes Boynton, Ocean Inlet, and Jupiter Farms are being bundled together. Awaiting Advertisement for bid.	Original	Actual	
		Design Start	12/26/2018	12/26/2018
		Construction Start	1/15/2020	
		Project Completion	3/15/2020	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE 100% MBE N/A WBE N/A Local 100% Contractor SBE TBD MBE TBD WBE TBD Local TBD	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$60,000	\$13,424	22.37%	\$5,552

DESCRIPTION/TEAM	SCOPE/NOTES	SCHEDULE		
Project Title: Okeehelée North Roadway Repairs Project Number: T091 BCC District: 02 Delivery Method: Annual Construction Category: A04-Asphalt Paving & Striping Status: Construction Designer: N/A Contractor: Wynn and Sons Project Manager: Joseph Sarquis	Scope This project will repair the existing parking lot at Okeehelée Park North. Notes This project has been further delayed by the contractor. The scheduled start date is early Winter 2020.	Original	Actual	
		Notice to Proceed	7/17/2019	7/17/2019
		Start Date	7/31/2019	
		Completion Date	10/31/2019	

PARTICIPATION	FUNDING	FINANCIAL SUMMARY			
Consultant SBE N/A MBE N/A WBE N/A Local N/A Contractor SBE 100% MBE 0% WBE 0% Local 100%	<p style="text-align: center;">Fund Source (x 100K)</p>	Project Budget	Committed	% Committed	Paid To Date
		A	B	C=B/A	D
		\$15,000	\$15,000	100.00%	\$39



Monthly Infrastructure Sales Tax Project Report

Small Cap Projects

Data Date: 02/20/2020

Report Date: 03/06/20

DESCRIPTION/TEAM

SCOPE/NOTES

SCHEDULE

Project Title: West Boynton Parking Lot Light Replacement
Project Number: T162
BCC District: 05
Delivery Method: TBD
Category: P02-Parking Lot Lighting Replacement
Status: Design
Designer: JLRD
Contractor: TBD
Project Manager: Ben Carroll

Scope
 Replacement of the existing parking lot light fixtures with LED type.

Notes
 Boynton, Ocean Inlet, and Jupiter Farms are being bundled together. Awaiting Advertisement for bid.


	Original	Actual
Design Start	12/26/2018	12/26/2018
Construction Start	1/15/2020	
Project Completion	3/15/2020	

PARTICIPATION

FUNDING

FINANCIAL SUMMARY

Consultant			
SBE	100%	MBE	N/A
WBE	N/A	Local	100%
Contractor			
SBE	TBD	MBE	TBD
WBE	TBD	Local	TBD



Project Budget	Committed	% Committed	Paid To Date
A	B	C=B/A	D
\$285,000	\$12,714	4.46%	\$5,646