

**CRITICAL 5 YR. ROAD PROGRAM PROJECTS STATUS
12/09/2021**

| PROJECT # | PROJECT LIMITS | PROJECT DESCRIPTION | EST. CONST. COST (IN \$1000) | PROJECT STATUS | 5YR ROAD PROGRAM (ADOPTED 12/22/2020) CONSTRUCTION FUNDS | BID OPENING DATE | BCC AWARD DATE | EST. BEGIN CONSTRUCTION | SM / PM |
|-----------|---|---|------------------------------|---|--|------------------|----------------|-------------------------|-----------|
| 2015508 | 6th Avenue S over Lake Osborne Drive | Bridge Replacement | \$8,000 | Bid received. Award pending. | 2020 | 5/4/2021 | 9/14/2021 | TBD | DY / WC |
| 2012511 | 10th Ave. N. & Boutwell Rd. | Intersection Improvements | \$2,500 | 100% Plans / Permits in hand / R/W acquisition in progress. | 2022 | Apr-22 | Aug-22 | TBD | KOF / SJ |
| 2017515 | 60th St. N., Avocado Blvd. to 120th Ave. N. | 1.6 mi., Construst 3L | \$7,000 | Awaiting 65% submittal. Pending SA No. 1, M-1 Culvert inspection | 2023 | TBD | TBD | TBD | KOF / AMD |
| 2015509 | Benoist Farms Rd., SR 80 to Belvedere Rd | Widen from 2 lanes to 3 lanes | \$3,800 | Final plans complete, all permits in hand, final TCE in negotiation, FPL relocation coordination in progress. OEBO / GS worksheet complete. | 2022 | Feb-22 | Jun-22 | Aug-22 | KOF / AMD |
| 2018508 | Boynton Beach Blvd. & Acme Dairy Rd. Intersection Improvements | Extend EB & SB right turn lanes | \$440 | Under Construction. | Adopted 6/18/19 - 2019 | 1/5/2021 | 6/8/2021 | 7/21/2021 | DY / MA |
| 2015610 | Camino Real, Military Trail to SW 7 th Ave. Milling, Resurfacing and Safety Improvements | Milling, Resurfacing and Safety Improvements | \$800 | Bids received. Award pending. | 2020 | 10/20/2020 | 9/14/2021 | TBD | DY / WC |
| 2014503 | Church St., Limestone Creek Rd. to W. of Central Blvd. 0.5mi., 2 L | 2 lane reconstruction, Round-a-bout, bike lane & drainage | \$1,500 | Sketch & Legal Descriptions for required Right-of-Way are pending. | 2022 | TBD | TBD | TBD | KFS / SMO |
| 2018101 | Clint Moore Rd. & Jog Rd. Intersection Improvement | Add 3rd WB through lane | \$700 | Bids received. Award pending. | 2021 | 11/17/2020 | 7/13/2021 | 9/7/2021 | DY / MA |
| 2013520 | Congress Ave. and Palm Beach Lakes Blvd. Intersection Improvements | Add NB right turn lane, WB 4th through lane | \$1,800 | OT 12/4/2020. Awaiting 100% Plans (Arcadis project). All permits in hand. | 2020 | 2021 | TBD | TBD | DY / MA |
| 2012517 | Congress Ave., N. of Northlake Blvd. to Alt. A-1-A 0.6 mi., 2 L & 3 L | Construct new 2L/3L roadway including roundabout | \$5,700 | Phase A from Northlake to Avocado opened bids 10/26/2021. Phase B plans 96% complete. R/W acquisition in progress. | 2022 | 11/2/2021 | 3/24/2022 | 4/24/2022 | KOF |
| 2015500 | CR 880 over C-51 Canal Bridge Replacement | Replace CR 880 bridge over the C-51 Canal | \$4,900 | 65% review complete, permitting in progress. Coordinating with Yesteryear Village / South Florida Fairgrounds for historic preservation / documentation for display. ACOE Permit application made 5/1/2021. | 2022 | 2022 | TBD | TBD | KOF / GB |
| 2013526 | Flavor Pict Road from SR 7 to Lyons Rd. | Construct 2L and bridge | \$3,100 | Awaiting final submittal of plans and all permits by GL Homes / Last Devenport. GSC with EBO complete. | 2022 | Jan-22 | May-22 | Jul-22 | KOF / SJ |
| 2017512 | Florida Mango Rd. over PBC L-2 Canal Bridge Replacement | Bridge Replacement with twin culverts | \$900 | Under Construction. | Adopted 6/18/19 - 2019 | 2/25/2020 | 8/25/2020 | 2/18/2021 | KFS / SMO |

* - Denotes projects to be delayed in Mid-Year Adjustment

CRITICAL 5 YR. ROAD PROGRAM PROJECTS STATUS
12/09/2021

| PROJECT # | PROJECT LIMITS | PROJECT DESCRIPTION | EST. CONST. COST (IN \$1000) | PROJECT STATUS | 5YR ROAD PROGRAM (ADOPTED 12/22/2020) CONSTRUCTION FUNDS | BID OPENING DATE | BCC AWARD DATE | EST. BEGIN CONSTRUCTION | SM / PM |
|-----------|---|---|------------------------------|--|--|------------------|----------------|-------------------------|-----------|
| 2016500 | Florida Mango Rd., 10 th Ave. North to Edgewater Drive 0.9 mi., 3 L (LWDD L-9 & L-10 Canals Bridge Replacements) | Widen from 2 lanes to 3 lanes and replace 2 bridges | \$6,800 | 100% Plans complete. Utilities (Village of Palm Springs & City of Lake Worth pending conflict resolution with FMs) and R/W acquisition in progress. OEBO / GS worksheet complete, pending utility participation / costs. | 2022 | Jan-22 | Mar-22 | Dec-22 | KOF / AMD |
| 2014511 | Florida Mango Rd., Myrica Rd. To Summit Blvd. | Widen from 2 lanes to 3 lanes and replace bridge with culvert | \$2,600 | 96% Plans complete; Permits and R/W are in progress. | 2022 | TBD | TBD | TBD | KOF / AMD |
| 2015520 | Florida Mango Rd., Edgewater Dr. to S. of Barbados Rd. | 0.6 mi., 3 L (LWDD L-8 Canal Bridge Replacement) | \$3,700 | Awaiting Construction NTP. Village of Palm Springs working on piggyback contract with Ranger Construction for utility work. | 2022 | Apr-21 | Aug-21 | Jan-21 | KOF / AMD |
| 2017517 | Florida Mango Rd., Barbados Rd. to Myrica Rd. | 0.7 mi., 3 L (LWDD L-7 Canal Culvert Replacement) | \$3,700 | 96% Plans under review. Permits (FDOT Construction Agreement, SFWMD & LWDD) and R/W in progress. Significant utility constraints with PBCWUD 42" FM requesting 10' radial clearance. | 2022 | TBD | TBD | TBD | KOF / AMD |
| 2011904 | Garden Rd., S. of FDOT Canal to S. of Blue Heron Blvd. | Bridge Replacement with 72" RCP | \$900 | Construction complete. | Adopted 8/16/16 - 2016 | 12/17/2019 | 5/5/2020 | 8/1/2020 | KFS / SMO |
| 2015511 | Gateway Blvd. and High Ridge Rd. Intersection Improvements | Add 2nd NB, EB & WB left turn lane, 3rd SB left turn lane, and SB right turn lane | \$1,050 | Under Construction. | 2020 | 6/2/2020 | 9/15/2020 | 5/26/2021 | DY / WC |
| 2014507 | Gateway Blvd. and Military Trail Intersection Improvements | Add NB right turn lane and 2nd SB left turn lane | \$1,850 | Awarded. Construction pending. | 2020 | 3/23/2021 | 7/13/2021 | TBD | DY / MK |
| 2019106 | Half Mile Rd., Brooke Isles to Atlantic Ave. | Road Realignment | \$3,500 | NTP given 6/3/2021. | 2023 & 2024 | TBD | TBD | TBD | KFS / SMO |
| 2013528 | Haverhill Rd., N. of Caribbean Blvd. to Bee Line Hwy. | Widen from 2 lanes to 4L/5L | \$6,500 | Under Construction. | Adopted 7/10/18 - 2018 | 5/13/2020 | 9/15/2020 | 1/4/2021 | KOF |
| 2018103 | Hypoluxo Rd. and Jog Rd. Intersection Improvements | Add 3rd EB & WB through lane | \$980 | Awarded. Construction pending. | 2020 | 3/23/2021 | 7/13/2021 | TBD | DY / MA |
| 2014506 | Lawrence Rd., Ponza Place to Lantana Rd. | Widen from 2 lanes to 3 lanes | \$10,700 | Awaiting 96% Submittal. Permits and R/W in progress. | 2022 | Mar-22 | Jul-21 | Nov-22 | KOF / AMD |
| 2013500 | Linton Blvd. and Military Trail Intersection Improvements | Add NB to EB and SB to WB right turn lanes on Military Trail | \$2,700 | R/W acquisition complete, pre-advertisement meeting scheduled with Construction Coordination et al. FPL transmission pole relocation coordination is ongoing; need to review bid schedule for timing of de-energizing of transmission lines. GSC with EBO completed. | 2021 | Dec-21 | Apr-22 | Jun-22 | KOF / SJ |
| 2010504B | Lyons Rd., N. of LWDD L-14 Canal to Lake Worth Rd. | Widen from 2 lanes to 4L divided | \$5,470 | Under Construction. | Adopted 6/18/19 - 2019 & 2020 | 5/7/2020 | 9/15/2020 | 1/4/2021 | KOF |
| 2007500A | Lyons Rd, Lake Worth Rd. to LWDD L-11 Canal | Widen from 2 lanes to 3L/4LD | \$1,730 | Under Construction. | Adopted 6/18/19 - 2019 & 2020 | 5/7/2020 | 9/15/2020 | 1/4/2021 | KOF |
| 2013527B | Lyons Rd., S. of LWDD L-38 Canal to Atlantic Ave. | Widen from 2 lanes to 4LD, widen bridge over L-38 | \$9,900 | Under Construction. | 2019 | 5/27/2020 | 9/1/2020 | 11/2/2020 | KOF |

* - Denotes projects to be delayed in Mid-Year Adjustment

CRITICAL 5 YR. ROAD PROGRAM PROJECTS STATUS
12/09/2021

| PROJECT # | PROJECT LIMITS | PROJECT DESCRIPTION | EST. CONST. COST (IN \$1000) | PROJECT STATUS | 5YR ROAD PROGRAM (ADOPTED 12/22/2020) CONSTRUCTION FUNDS | BID OPENING DATE | BCC AWARD DATE | EST. BEGIN CONSTRUCTION | SM / PM |
|-----------|---|---|------------------------------|---|--|--------------------------------|--------------------------------|-------------------------|-----------|
| 2020026 | Nickels Blvd. over LWDD L-23 Canal | Culvert Replacement | \$400 | Final plans sent to Road & Bridge for construction 8/18/2021. | 2022 | N/A - slated for Road & Bridge | N/A - slated for Road & Bridge | TBD | KFS / SMO |
| 2003503A | Northlake Blvd., E. of Seminole Pratt Whitney Rd. to E. of Hall Blvd. | Widen from 2 lanes to 4LD | \$7,500 | 100% Plans complete. R/W acquisition in progress - going to suit, revising BCC Resolution. ACOE/FDEP only outstanding permit. | 2019 & 2020 | Feb-22 | Jun-22 | Aug-22 | KOF / GB |
| 2003503B | Northlake Blvd., E. of Hall Blvd. to Coconut Blvd. | Widen from 2 lanes to 4LD / 6LD | \$7,000 | 96% Plans review complete, R/W in progress, Permits pending, includes widening to 6L for Avenir. | 2019, 2020 & 2021 | Feb-22 | Jun-22 | Aug-22 | KOF / GB |
| 2013534 | Palm Beach Lakes Blvd. and Robbins Drive | Extend EB Thru / RTL to I-95 | \$450 | Plans are complete, final utility coordination meeting pending, GSC for EBO is expected in January 2022. | 2021 | Mar-22 | Jul-22 | Sep-22 | KOF / SJ |
| 2016501 | Palmetto Park Rd., E. of Military Trail to I-95 | Construct outside auxiliary lanes/drop RTs EB and WB, replace signals at Palmetto Park Rd. intersection | \$4,000 | Awaiting 100% Submittal, Permits and Utility Coordination with City of Boca Raton in progress. | 2021 | Dec-21 | Apr-22 | Aug-22 | KOF / AMD |
| 2013531 | Palmetto Park Rd., SW 7th Ave. to SW 5th Ave. | Bridge Replacement | \$4,800 | Under Construction. | 2019 | 9/4/2020 | 2/9/2021 | Jul-21 | KOF / AMD |
| 2012506 | PGA Blvd & Military Trail Intersection Improvements | Construct SB to WB RTL and replace all signals at intersection | \$1,200 | FPL poles relocated - NTP issued for clearing & grubbing for pole relocation. | 2021 | 6/1/2021 | 9/14/2021 | Nov-21 | KOF / AMD |
| 2014504 | PGA Blvd. & Central Blvd. Intersection Improvements | Add 2nd SB right turn lane | \$800 | Design contract with Arcadis has been terminated due to lack of performance. Task Authorization to HSQ to complete the design issued 6/24/2020. | Adopted 6/18/19 - 2019 | TBD | TBD | TBD | DY / MK |
| 2016505 | Prairie Rd. over L-8 Canal | Bridge Replacement | \$950 | Construction complete. | Infrastructure Sales Tax Project | 3/17/2020 | 8/25/2020 | 9/25/2020 | KFS / SMO |
| 2014501 | Royal Palm Beach Blvd., M Canal to S. of Orange Blvd. | Widen from 2 lanes to 5 lanes | \$8,100 | Awaiting Final Submittal. R/W acquisition in progress. | 2022 | Apr-22 | Sep-22 | Jan-23 | KOF / AMD |
| 1997511D | Seminole Pratt Whitney Rd., Orange Blvd. to S. of Northlake Blvd. | Widen from 2 lanes to 4 LD | \$10,700 | Construction NTP expected in early 2022. | Adopted 6/18/19 - 2019 & 2020 | 6/18/2020 | 10/5/2021 | Feb-22 | KOF / HS |
| 1997512A3 | Seminole Pratt Whitney Rd. & Northlake Blvd. Intersection Improvement | Add dedicated NB to EB dual rights, add WB to SB dual lefts, install new signal | \$5,410 | Final OT date pending. Construction NTP expected in early 2022. | Adopted 6/18/19 - 2019 & 2020 | 6/18/2020 | 10/5/2021 | Feb-22 | KOF / HS |
| 2018802 | Wabasso Dr. over LWDD L-2 Canal | Bridge Replacement | \$725 | Preparing for advertisement. | CDBG Grant | 2/15/2022 | TBD | TBD | KFS / SMO |

* - Denotes projects to be delayed in Mid-Year Adjustment