**COMPREHENSIVE EVERGLADES RESTORATION PLAN** 

# LOXAHATCHEE RIVER WATERSHED RESTORATION PROJECT (LRWRP)

Preview of Evaluation of Alternative Plans Project Delivery Team Meeting #12









#### LOXAHATCHEE RIVER WATERSHED RESTORATION PROJECT (LRWRP)

### STUDY SCHEDULE AND RECOMMENDATION

**SMART PLANNING PROCESS** 

**SCOPING** 

ALTERNATIVE FORMULATION & ANALYSIS

**FEASIBILITY-LEVEL ANALYSIS** 

CHIEF'S REPORT

Kickoff

ALTERNATIVES MILESTONE

Vertical Team concurrence on Focused Array of Alternatives

TENTATIVELY SELECTED PLAN (TSP) MILESTONE

Vertical Team concurrence on TSP

Corps-Jack, Atl, DC

AGENCY DECISION
MILESTONE

Agency Endorses Recommended Plan

3

**SENIOR LDR PANEL** 

Approve release for State & Agency

21-Jan-2016 (A)

25-Apr-2016 (A)

**INITIAL BASELINE** 

9-Aug-2017

11-Dec-2017

26-Sep-2018

8-Jan-2019

CHIEF's

**REPORT** 

SCHEDULE RECOMMENDATION

31 JUL 2018

22 JAN 2019

2 NOV 2019

28 JAN 2020

ALTERNATIVE FORMULATION & ANALYSIS

UPDATE MODEL FOR THE STUDY AREA CALIBRATE MODEL & RUN PROJECT ALTERNATIVES

PARTIAL OUTPUTS & EFFECTS UPDATE & RECALIBRATE MODEL

RERUN FUTURE
WITHOUT &
PROJECT
ALTERNATIVES

RECALCULATE OUTPUTS AND EFFECTS ANALYSIS & COMPARISON
SELECT TSP

COMPLETE DRAFT REPORT

THESE HAD TO BE REDONE

LRWRP IS HERE

TENTATIVELY SELECTED PLAN (TSP) MILESTONE

2





As of: 07-Mar-2018, POC: B. Foster

#### LOXAHATCHEE RIVER WATERSHED RESTORATION PROJECT (LRWRP)

### **MAJOR FEATURES OF THE ALTERNATIVES**

70% Recovery


úo	Alternative	Deep Storage in L-8 Basin	Shallow Storage in L-8 Basin	C-18W Basin Storage	Aquifer Storage and Recovery (ASR)	Primary Delivery Route	Secondar y Delivery Route	FW 3 Features
	2	None	4,300 ac-ft	7,200 ac-ft reservoir	2 wells at C-18W storage	FW2	FW1	Full range
	5	None	None	9,500 ac-ft reservoir	4 wells at C-18W storage	FW2	FW1	Full range
	10	44,000 ac-ft	None	7,200 ac-ft reservoir	None	FW1/	/FW2	Limited
	13	None	6,500 ac-ft	Increased wetland elevations to support natural storage	4 wells at L-8 storage	FW2	FW1	Full range



# Alternative 2 Project Features

#### **ALTERNATIVE 2**

- Kitching Creek (Hydration)
   Spreader canal; weir/plug (Jenkins Ditch)
- Moonshine Creek (MC) & Gulfstream East (GE) (Restoration): Connect HSLCD ditch to MC; clear MC vegetation; weir in Hobe Grove Ditch; regrade adjacent area to historic topography
- Cypress Creek Canal (CCC) (Reduce Overdrainage): Replace CCC weir to raise control elevation, raise berm at Ranch Colony; automate twin 84" culverts:
- Gulfstream West (Restoration & Reduce overdrainage): Partial backfill & relocate southern end of HSLCD canal; small pump, construct flow through marsh to attenuate flows
- 5. Palmar East (Restoration & Connectivity) Plug ditches; remove pipes; improve northern berm; construct western berm; improve eastern berm; pumps at Thomas Farm to redirect drainage to GW flow- through marsh via north Nine Gems canal
- C-18W Reservoir (7,200 ac/ft & 2 ASR wells):
   Above-ground reservoir; inflow pump; discharge structure; seepage control; M-O Canal connector and pump
- L-8 Basin Shallow Storage (4,300 ac/ft; includes pumps & channels)
- G-160 Structure (Reduce Over-drainage): improve hydroperiod in Loxahatchee Slough
- G-161 Structure (Connectivity): GWP water to Loxahatchee Slough
- 10. GWP Triangle (Connectivity)




Alternative 5
Alternative 10
Alternative 13

# Alternative 5 Project Features

#### **ALTERNATIVE 5**

- Kitching Creek (Hydrafion): Spreader canal; weir/plug (Jenkins Ditch)
- Moonshine Creek (MC) & Gulfstream East (GE) (Restoration): Connect HSLCD ditch to MC; clear MC vegetation; weir in Hobe Grove Ditch; regrade adjacent area to historic topography
- Cypress Creek Canal (CCC) (Reduce Overdrainage): Replace CCC weir to raise control elevation; raise berm at Ranch Colony; automate twin 84" culverts;
- Gulfstream West (Restoration & Reduce Overdrainage): Partial backfill & relocate southern end of HSLCD canal; small pump; construct flow through marsh to attenuate flow
- 5. Palmar East (Restoration & Connectivity) Plug ditches; remove pipes; improve northern berm; construct western berm; improve eastern berm; pumps at Thomas Farm; redirect drainage to GW flow-through marsh via north Nine Gems canal
- C-18W Reservoir (9,500 ac/ft & 4 ASR Wells):
   Above-ground reservoir; inflow pump; discharge structure; seepage control; M-O Canal Connector and pump
- G-160 Structure (Reduce Over-drainage): Improve hydroperiod in Loxahatchee Slough
- 8. G-161 Structure (Connectivity): GWP water to Loxahatchee Slough
- 9. GWP Triangle (Connectivity)
- M-1 Pump Station (Conveyance): Deliver Lower M-1 Basin water to M-Canal, GWP, and G-161




Alternative 2
Alternative 10
Alternative 13

# **Alternative 10 Project Features**

#### **ALTERNATIVE 10**

- Kitching Creek (Hydration): Spreader canal; weir/plug (Jenkins Ditch)
- Moonshine Creek (MC) & Gulfstream East (GE) (Restoration): Connect HSLCD ditch to MC; clear MC vegetation; weir in Hobe Grove Ditch; regrade adjacent area to historic topography
- Cypress Creek Canal (CCC) (Reduce Overdrainage): Replace CCC weir; raise berm at Ranch Colony; automate twin 84" Culverts
- C-18W Reservoir (7,200 ac/ft): Aboveground reservoir; inflow pump; discharge structure; seepage control; M-O Canal Connector and pump
- G-160 Structure (Reduce Over-drainage): improve hydroperiod in Loxahatchee Slough
- G-161 Structure (Connectivity): GWP water to Loxahatchee Slough
- 7. GWP Triangle (Connectivity)
- C-51 Deep Reservoir (Storage): 44,000 ac/ft; includes pump & channels
- Force Main (Conveyance): Pump and pipeline through Grassy Waters Preserve to connect M-Canal to G-161




Alternative 2
Alternative 5
Alternative 13

## **Alternative 13 Project Features**

#### **ALTERNATIVE 13**

- Kitching Creek (Hydration): Spreader canal; weir/plug (Jenkins Ditch)
- Moonshine Creek (MC) & Gulfstream East (GE) (Restoration): Connect HSLCD ditch to MC; clear MC vegetation; weir in Hobe Grove Ditch; regrade adjacent area to historic topography
- Cypress Creek Canal (CCC) (Reduce Overdrainage): Replace CCC weir; raise berm at Ranch Colony; automate twin 84" culverts; pump and spreader swale; regrade CC southern forks
- Gulfstream West (Restoration & Reduce Overdrainage): Partial backfill & relocate southern end of HSLCD canal; small pump; construct flow through marsh to attenuate flow
- Palmar East (Restoration & Connectivity): Plug ditches; remove pipes; improve northern berm; construct western berm; improve eastern berm; pumps at Thomas Farm to redirect drainage to GW flow through marsh via north Nine Gems canal
- Natural Storage C-18W (Basin Restoration):
   Restore natural topography; seepage barriers;
   culverts for Beeline Hwy; backfill interior canals
   south of C-18W Canal; pump station at Mecca;
   flow-paths through Mecca & Avenir; M-O
   Canal connector & pump
- L-8 Basin Shallow Storage (6,500 ac/ft & 4 ASR wells); includes pumps & channels
- 8. G-160 Structure (Reduce Over-drainage): improve Hydroperiod in Loxahatchee Slough
- G-161 Structure (Connectivity): GWP water to Loxahatchee Slough
- 10. GWP Triangle (Connectivity)



Alternative 2
Alternative 5
Alternative 10

### **AVERAGE ANNUAL HABITAT UNIT LIFT**

		Average Annual Lift					
Alternative	WL/ Connectivity HUs	River Floodplain HUs	and Estuary HUs	Total River and Estuary HUs (floodplain + tidal)			
ALT2	8,054	54	287	341			
ALT5	8,095	66	348	414			
ALT10	3,320	68	363	431			
ALT13	11,133	40	210	250			





#### SOUTH FLORIDA WATER MANAGEMENT DISTRICT

### **Objective 1 - Restore Wet and Dry Season Flows to NW Fork**

Flows	ECB	FWO	ALt2	Alt5	ALt10	ALt13
Wet Season	76%	78%	98%	98%	100%	98%
Dry Season	63%	65%	87%	91%	95%	80%

Variable Dry Season Flow between 50 and 110 cfs, with a mean monthly flow of 69 cfs over Lainhart Dam and an additional 30 cfs from the downstream tributaries when needed

Wet Season (August – November) Flows of greater than 110 cfs for a minimum of 120 days



### **ALTERNATIVES COST ESTIMATES – CLASS 4**

	Alternative 2	Alternative 5	Alternative 10	Alternative 13
Real Estate	\$112 M	\$75 M	\$64 M	\$185 M
Construction Estimate	\$320 M	\$294 M	\$449 M	\$191 M
Planning, Engineering & Design	3514 IVI	\$13 M	\$19 M	\$9 M
Construction Management	\$15 M	\$14 M	\$20 M	\$9 M
Combined Contingency	40%	40%	45%	32%
Total Cost	\$461 M	\$396 M	\$552 M	\$394 M





### **OPERATIONAL AND MAINTENANCE COSTS**

- Alternative 2 \$4.248M
- Alternative 5 \$3.689M
- Alternative 10 \$3.483M
- Alternative 13 \$4.074M





### Other

Water Quality

Water Supply

Flood Protection

Risk

\_

•

•

.

# What is a cost-effective plan?

An alternative is defined as non-cost effective if:

- 1. The same output level could be produced by another plan at less cost;
- 2. A larger output level could be produced at the same cost; or
- 3. A larger output level could be produced at less cost.

Simply speaking: DON'T SPEND MORE FOR LESS! \*\*\*Defining the output is the hard part\*\*\*



### **Cost Effectiveness Results**

#### WL/CONNECTIVITY

Alternative	age Annual Cost (i=2.75%, n=50)	Average Annual NER Benefits	Cost Effective (Yes/No)	
No Action Plan	\$ -	0	N/A	
Alt5	\$ 20,547,000	8,095	Yes	
Alt13	\$ 20,832,000	11,133	Yes	
Alt2	\$ 24,527,000	8,054	No	
Alt10	\$ 27,373,000	3,320	No	

#### RIVER/ESTUARY

Alternative	erage Annual Cost RF (i=2.75%, n=50)	Average Annual NER Benefits	Cost Effective (Yes/No)
No Action Plan	\$ -	0	N/A
Alt5	\$ 20,547,000	414	Yes 📩
Alt13	\$ 20,832,000	250	No
Alt2	\$ 24,527,000	341	No
Alt10	\$ 27,373,000	431	Yes 🗡

COST EFFECTIVE
ALTERNATIVES ONLY
ARE CARRIED
FORWARD FOR
CONSIDERATION IN
THE INCREMENTAL
COST ANALYSIS.

\*Alternatives shown in order from decreasing to increasing average annual cost.





# **Incremental Cost Analysis**

#### WL/CONNECTIVITY

Alternative	Ave	rage Annual Plan Cost	Average Annual Plan Outputs (Habitat Units)	Av	erage Annual Incremental Cost per Habitat Unit
No Action Plan	\$	-	1	\$	-
Alt5	\$	20,547,000	8,095	\$	2,538
Alt13	\$	20,832,000	11,133	\$	1,871

RIVER/ESTUARY

Alternative	Average Annual Plan Cost	Average Annual Plan Outputs (Habitat Units)	Average Annual Incremental Cost per Habitat Unit
No Action Plan	\$ -	-	\$ -
Alt5	\$ 20,547,000	414	\$ 50,000
Alt10	\$ 27,373,000	431	\$ 64,000

For WL/connectivity benefits,
Alternative 13 is the alternative that
costs the least per unit of output. This is
also the largest cost effective plan in
terms of average annual habitat units.

For river/estuary benefits, Alternative 5 is the alternative that costs the least per unit of output. What do we get when we go to Alt10, a larger plan in terms of average annual habitat units?

Alt5 to Alt10					
Increase in Average Annual Cost	\$	6,826,000			
Incremental Increase in Average Annual Benefit (HUs)		17.3			
Average Annual Incremental Cost per Habitat Unit	\$	395,000			





#### PRINCIPLES AND GUIDELINES CRITERIA

- **Effectiveness:** Extent to which an alternative plan alleviates the specified problems and achieves the specified opportunities
- Efficiency: Extent to which an alternative plan is the most costeffective means of alleviating problems and realizing opportunities. CE/ICA is one method to identify plans that maximize environmental benefits compared to costs
- Completeness: Extent to which a given alternative plan provides and accounts for all necessary investments or other actions to ensure the realization of the planned effects
- Acceptability: Workability and viability of the alternative plan with respect to acceptance by State and local entities and the public and compatibility with existing laws, regulations, and public policies






# Alternative 5 Project Features

#### **ALTERNATIVE 5**

- Kitching Creek (Hydration): Spreader canal; weir/plug (Jenkins Ditch)
- Moonshine Creek (MC) & Gulfstream East (GE) (Restoration): Connect HSLCD ditch to MC; clear MC vegetation; weir in Hobe Grove Ditch; regrade adjacent area to historic topography
- Cypress Creek Canal (CCC) (Reduce Overdrainage): Replace CCC weir to raise control elevation; raise berm at Ranch Colony; automate twin 84" culverts;
- Gulfstream West (Restoration & Reduce Overdrainage): Partial backfill & relocate southern end of HSLCD canal; small pump; construct flow through marsh to attenuate flow
- 5. Palmar East (Restoration & Connectivity) Plug ditches; remove pipes; improve northern berm; construct western berm; improve eastern berm; pumps at Thomas Farm; redirect drainage to GW flow-through marsh via north Nine Gems canal
- C-18W Reservoir (9,500 ac/ft & 4 ASR Wells):
   Above-ground reservoir; inflow pump; discharge structure; seepage control; M-O Canal Connector and pump
- G-160 Structure (Reduce Over-drainage): Improve hydroperiod in Loxahatchee Slough
- 8. G-161 Structure (Connectivity): GWP water to Loxahatchee Slough
- 9. GWP Triangle (Connectivity)
- M-1 Pump Station (Conveyance): Deliver Lower M-1 Basin water to M-Canal, GWP, and G-161




Alternative 2
Alternative 10
Alternative 13

### Alternative 5 Project Features Post PDT Update

#### **ALTERNATIVE 5 R**

- Kitching Creek (Hydrafion): Spreader canal; weir/plug (Jenkins Ditch)
- Moonshine Creek (MC) & Gulfstream East (GE) (Restoration): Connect HSLCD ditch to MC; clear MC vegetation; weir in Hobe Grove Ditch; regrade adjacent area to historic topography
- Cypress Creek Canal (CCC) (Reduce Overdrainage): Replace CCC weir to raise control elevation; raise berm at Ranch Colony; automate twin 84" culverts; pump and spreader swale; regrade CC southern forks;
- Gulfstream West (Restoration & Reduce Overdrainage): Partial backfill & relocate southern end of HSLCD canal; small pump; construct flow through marsh to attenuate flow
- 5. Palmar East (Restoration & Connectivity) Plug ditches; remove pipes; improve northern berm; construct western berm; improve eastern berm; pumps at Thomas Farm; redirect drainage to GW flow-through marsh via north Nine Gems canal
- C-18W Reservoir (9,500 ac/ft & 4 ASR Wells):
   Above-ground reservoir; inflow pump; discharge structure; seepage control; M-O Canal Connector and pump
- G-160 Structure (Reduce Over-drainage): Improve hydroperiod in Loxahatchee Slough
- 8. G-161 Structure (Connectivity): GWP water to Loxahatchee Slough
- 9. GWP Triangle (Connectivity)
- M-1 Pump Station (Conveyance): Deliver Lower M-1 Basin water to M-Canal, GWP, and G-161



Alternative 2
Alternative 10
Alternative 13

### Great for the River if it Works Not Included from the NPBC Plan

Water Supply

.

Flood Protection

\_

Reduction of Freshwater Flow to the Lake Worth Lagoon